

28 August 2020

LAKESIDE DEVELOPMENT

STAGES 4 & 5

GEOTECHNICAL COMPLETION REPORT No.4

Lakeside Developments 2017 Limited

Ref. HAM2019-0062AK Rev 0

HAM2019-0062AK		
Date	Revision	Comments
22 July 2020	A	Issued for internal review
19 August 2020	B	Issued for internal review
28 August 2020	0	Report Issued to client for review.




	Name	Signature	Position
Prepared by	Lance Knauf		Engineering Geologist
Reviewed by	Ken Read		Principal Geotechnical Engineer
Authorised by	Dave Morton		Principal Geotechnical Engineer



Table of Contents

1. INTRODUCTION	1
2. DESCRIPTION OF SUBDIVISION	1
3. RELATED REPORTS	1
4. GROUND MODEL	2
4.1. Soil Profile	2
4.2. Groundwater	3
5. DESCRIPTION OF EARTHWORKS	3
5.1. Plant	3
5.2. Construction Programme	3
6. GEOTECHNICAL QUALITY CONTROL	4
6.1. Construction Observations	4
6.2. Compaction Control	4
6.3. Earthfill Suitability	5
6.4. Post Construction Investigations	5
6.5. Contractors Work	6
7. GEOTECHNICAL EVALUATION AND RECOMMENDATIONS	6
7.1. Liquefaction	6
7.2. Slope Stability	6
7.3. Fill Induced Settlement.....	7
7.3.1. <i>Elevated Hills</i>	7
7.3.2. <i>Alluvial Flats</i>	7
7.4. Post Construction Ground Profile	7
7.4.1. <i>Post Construction Hand Auger Frequency</i>	7
7.4.2. <i>Lignite</i>	8
7.4.3. <i>Sensitive Soils</i>	8
7.5. Foundation Bearing Capacity.....	8
7.5.1. <i>General Conditions</i>	8
7.5.2. <i>Lots 186 & 187</i>	9
7.5.3. <i>Lots 196 to 199</i>	9
7.5.4. <i>Lots 192, 193, 221 & 222</i>	9
7.5.5. <i>Lots 223 to 227</i>	9
7.5.6. <i>Geotechnical Strength Reduction Factor</i>	9
7.6. Lot 3000 Road Subgrade Bulk Fill	9
7.7. Cut and Fill Restrictions	9
7.8. Service Excavations	10
7.9. Respread Topsoil	10
7.10. Suitability Statement	10
8. LIMITATION	10

Tables

Table 1: Summary of Geological Units

Drawings

Drawing 45: GCR Lot Coverage Index Plan

Drawings 46 to 48: Predevelopment Contour Plans

Drawings 49 to 51: Cut/Fill Contour Plans

Drawings 52 to 54: Post Construction Auger Plans

Drawings 55 to 57: Fill Test Location Plans

Appendices

Appendix A: Suitability Statement and Lot Summary Report

Appendix B: Relevant Pre-Development Field Investigation - Plan, Cross Section and Data

Appendix C: Laboratory Solid Density and Compaction Test Results

Appendix D: Subdivision Earthworks Specification

Appendix E: Fill Quality Control Data

Appendix F: Post Construction Hand Auger Borehole Logs

Appendix G: Slope Stability Analyses

Appendix H: Stage 5 Settlement Monitoring Data

1. INTRODUCTION

This Geotechnical Completion Report (GCR) has been prepared for Lakeside Developments 2017 Limited as part of the documentation to be submitted to Waikato District Council (WDC) to support the application of land titles for the following residential lots at 98 Scott Road, Te Kauwhata, (**Drawing 45**):

Stage 4: Lot 182 to 197, 221 to 233, 259 to 265;

Stage 5: 172 to 181, 198 to 220, 234 to 258.

Subdivision construction was undertaken in accordance with Waikato District Council Resource Consent Conditions documents LUC0557/18 and LUC0315/18, the Regional Infrastructure Technical Specification (RITS) and the requirements of NZS 3604, NZS 4404 and NZS 4431.

This report contains our Suitability Statement and Lot Summary Report (**Appendix A**), as-built plans provided by Candor³ and specific geotechnical recommendations for building development.

Stormwater controls, roading and civil works carried out as part of the subdivision have been supervised by other parties and are therefore outside the scope of this report.

2. DESCRIPTION OF SUBDIVISION

The original landform across Stages 1 to 6 of the Lakeside Development comprised rolling hill topography that graded gently to the northeast from RL27m (Moturiki Datum) at the western boundary to RL5m along the north-eastern boundary where a low-lying floodplain exists adjacent to Lake Waikare.

Stage 4 is mostly situated on the elevated rolling topography with the north-eastern margin encroaching over the low-lying floodplain/alluvial flats.

Stage 5 is generally situated over rolling hills with the south-eastern margin encroaching over the low-lying floodplain/alluvial flats.

The contours of the original landform are shown on **Drawings 46 to 48**.

The earthworks operations generally consisted of the excavation of the elevated hill topography in Stages 1, 2, 2A, 3, 3A and 4 and the placement of engineer certified fill in the low-lying areas of Stages 1, 1A, 4, 5 and 6.

As can be seen from the Cut-Fill Contour Plans (**Drawings 49 to 51**), ground levels within the subject areas have been extensively modified by subdivision earthworks incorporating cut and fill depths of up to 4.0m and 5.0m respectively (including undercut).

The as-built landform (**Drawings 52 to 54**) comprises a series of near level benched building platforms that generally step down towards the east, with each step separated by a gently graded bench.

3. RELATED REPORTS

The following relevant geotechnical reports have been referenced and used as the basis for the earthworks construction at Lakeside:

- Earthtech Stage 1 Geotechnical Design Report (ref: 4036-3), dated December 2017;
- CMW Stage 5 Construction Recommendations Technical Memo (ref HAM2018-0106AQ Rev 0) dated 16 August 2019;
- CMW Earthworks Specification (ref HAM2018-0106AB Rev 1) dated 17 October 2018;

- CMW Geotechnical Completion Report No.1, (ref HAM2018-0106AM Rev 5) dated 05 August 2019;
- CMW Geotechnical Completion Report No.2 (ref HAM2019-0062AF Rev 1) dated 21 February 2020.
- CMW Geotechnical Completion Report No.3 (ref HAM2019-0062AJ Rev 1) dated 06 May 2020.

4. GROUND MODEL

4.1. Soil Profile

The landform over which the lots are situated was investigated in stages over the period October 2016 to August 2019. These investigations comprised a combination of machine and hand auger boreholes, trial pits, and Cone Penetration Tests (CPTs). Copies of the relevant site investigation plans, cross sections and test data are attached to this report (**Appendix B**).

A summary of the main geological units anticipated beneath the site is presented in Table 1 below:

Table 1: Summary of Geological Units		
Geological Unit	Description	Typical Thickness
Topsoil	Stiff Organic SILT.	0.15m to 0.3m
A. Alluvial Flats		
Stage 4 & 5: Road 101		
Upper Holocene	Very soft to firm PEAT, SILT and CLAY, loose Silty Sand	0.0m to 1.5m
Lower Holocene	Interbedded soft to firm SILT, CLAY and Sandy SILT; Loose to medium dense Silty SAND.	0.0m to 6.5m
Whangamarino Formation	Very stiff Clayey SILT and Sandy SILT; Medium dense Silty SAND	>14.0m
B: Rolling Hills		
Stage 4: Lot 182 to 197, 221 to 233, 259 to 265;		
Stage 5: 172 to 181, 198 to 220, 234 to 258.		
Geological Unit	Description	Typical Thickness
Brown Ash (Hamilton/Kauroa Ash)	Stiff to very stiff CLAY and Silty CLAY	0.0m to 1.0m
Whangamarino Silts and Clays	Stiff to very stiff CLAY, SILT, Silty CLAY, Clayey SILT, Sandy SILT; pumiceous.	1.0 to 2.0m
Whangamarino Lignite	Hard LIGNITE	0.5m to 2.0m
Whangamarino Sands	Medium dense to very dense pumiceous SAND and Silty SAND	>1.0m

Ground conditions encountered during earthworks on the rolling hills generally agreed with those described above.

Where the Stage 4 fill embankment encroached over the alluvial flats the upper Holocene was undercut exposing the stiff to very silty clay and clayey silt of the Whangamarino Formation.

Of particular note is that within the soils of the Whangamarino formation, there is rapid lateral and vertical variation in composition and grain size between silty sands, sandy silts, clayey silts and silty clays.

4.2. Groundwater

Based on the investigation data and observations, the regional groundwater table across the Alluvial Flats was approximately 0.5m below the existing ground level. This is expected to rise close to ground level during winter conditions (RL5.0m).

Investigation data suggested perched groundwater conditions on top of the Whangamarino Lignite layers across the rolling hills. This was confirmed where localised seepages were observed during construction.

5. DESCRIPTION OF EARTHWORKS

5.1. Plant

The main items of plant used by the contractor, Ross Reid Contractors Limited during bulk earthworks included:

- Motor scrapers
- Moxy dump trucks
- Excavators
- Bulldozers
- Pad foot rollers

5.2. Construction Programme

Earthworks operations for the subject lots generally involved downcutting the more elevated hill topography of Stages 4 and 5 and placing engineer certified fill within lower-lying areas across Stages 4 & 5.

The chronology of the main earthworks operations is as follows:

- An early earthworks package was undertaken during the 2017/18 season across the Sales Precinct within Stages 2 and 3 and nearby areas.
- During the 2018/19 season, bulk earthworks were carried out across Stages 1 to 4 and 6 but were not completed at that time.
- Bulk earthworks were continued in the 2019/20 season across Stages 1A, 2, 2A, 3, 4, 5 and 6.

The main earthworks activities that were carried out are summarised as follows:

- Topsoil stripping across all bulk cut and fill earthworks surfaces;
- Bulk cut to fill earthworks were then undertaken and completed to the levels presented on **Drawings 49 to 51** to 03 June 2020;
- Over-excavating soft and compressible Upper Holocene Alluvium from beneath the Stage 4 fill embankment to depths of up to 2.0 metres to expose a stiff to very stiff subgrade.

- Subsoil drains were installed at the locations shown on **Drawings 52 to 54** to intercept perched groundwater seepages in elevated hill topography of Stages 4 and 5 and allow flow beneath the fill to discharge into the stormwater collection system at the eastern margins of the stages;
- In the over-excavated areas of Stage 4 a 0.5m thick granular starter fill layer was constructed within 2 layers of Bidim A14 geotextile to deal with abundant groundwater seepage in the base of the undercut;
- Due to the sensitive soils, high groundwater table and the size of machinery being used meant that in the low-lying areas of Stage 5 significant remoulding was observed. A 0.6m thick clay starter layer was constructed across this area with nominal compaction to provide an elevated stable working platform for the machinery.
- Over-excavation of soft and compressible material that had accumulated within the Stage 4 and 5 temporary sediment retention ponds to expose a stiff to very stiff subgrade before infilling with engineered fill.
- Where Stage 5 fill embankment was situated over the upper Holocene Alluvium, 3 settlement monitoring points were installed to monitor the settlement and provide geotechnical data to allow the back calculation of long term creep settlements.
- Lignite was encountered near foundation level in Lots 192 to 193, 221 to 226. The lignite was undercut to a maximum depth of 0.5m below finished level prior to being backfilled with suitably compacted engineered fill.
- In Lots 182, 183, 219 and 220 the near surface sensitive silt was observed to be rutting under heavy trafficking. These were undercut to a maximum depth of 0.5m prior to being backfilled with suitably compacted engineered fill.

6. GEOTECHNICAL QUALITY CONTROL

6.1. Construction Observations

Site observations were undertaken on a part time basis by CMW field staff during bulk earthworks to assess compliance with NZS 4431, the project specification and any other specific design recommendations.

Site visits were carried out to observe and confirm compliance relating to:

- Adequate topsoil stripping and underfill subsoil drainage;
- Removal of existing uncontrolled fill and/or unsuitable soft natural soils;
- Placement and compaction of engineered fill;
- Drilling hand auger boreholes across the as-built landform to verify soil shear strength and consistency.

The results of our observations and associated correspondence with the developer and earthworks contractor show that the works appear to have generally been carried out in accordance with the relevant codes, specifications and standards and our on-site recommendations.

6.2. Compaction Control

Prior to the earthworks being undertaken potential borrow materials were subjected to laboratory testing to determine the solid density and compaction properties for each of the soil types present.

During works blending of materials was undertaken to maximise the use of available soils.

Samples of the 'blended' fill were obtained and subjected to laboratory testing to determine the solid density and compaction properties of these materials.

Copies of the laboratory compaction testing results are presented in **Appendix C**.

Regular earthfill compaction compliance testing comprising hand shear vane testing, and the determination of the placed fill dry density and air voids by the use of a Nuclear Density Meter, was carried out with respect to NZS 4431:1989, RITS and the CMW Subdivision Earthworks Specification.

A copy of the earthworks specification is presented in **Appendix D**.

The compaction control criteria adopted for all cohesive soils used as engineered fills on this site were as follows:

Air voids percentage average value* less than	8 %
Air voids percentage maximum single value	10 %
Undrained shear strength average value* not less than	120 kPa
Undrained shear strength minimum single value	100 kPa

*The average value is determined over any ten consecutive tests

Shear strength was measured by hand-held shear vane calibrated using NZGS 2001 method.

During the 2018/19 and 2019/20 seasons a total of 633 compliance tests (incl 122 retests) have been carried out on a certified fill volume of 658,056m³ placed to 03 June 2020. This equates to one fill test per 1288m³ of fill. The specification required 1 test every 1000m³ to 1500m³.

The locations of the respective earthfill quality control tests are presented on the attached **Drawings 55 to 57**.

6.3. Earthfill Suitability

Results of the earthfill quality control testing undertaken to date in Stages 4 and 5 are provided in **Appendix E**. Some of these were undertaken in previous earthwork seasons and have been reported previously.

Control tests carried out on the fill showed that on some occasions the required compaction standards were not being achieved, generally due to being too wet or too dry of optimum soil moisture content or inadequate compaction effort.

Results of test failures were relayed to the contractor with instructions to rework or replace the affected areas of fill until compliance with the appropriate standards was achieved.

No geotechnical testing was carried out on the starter layers. Through visual observation of the fill placement and shear vane testing within the post construction hand augers we are confident the starter layer has been adequately compacted on the wetter side of optimum.

Where undercut depths were less than 0.4m, in-situ shear vane testing was relied upon to determine the adequate compaction of the placed fill due to the inability to use Nuclear Density testing due to the limits of the machine.

Based on the earthfill quality control test results the fill areas across the subject lots are considered to have been constructed in accordance with NZS4431:1989, the RITS and site-specific compaction control criteria.

6.4. Post Construction Investigations

Post-construction hand auger boreholes with in-situ shear vane and dynamic cone penetrometer tests were undertaken within the Lots mentioned above to confirm geotechnical ultimate bearing capacities for building foundations. Borehole locations are presented on **Drawings 52 to 54**.

Copies of our borehole logs with detailed descriptions and depths of strata encountered in the post construction hand augers are provided in **Appendix F**.

6.5. Contractors Work

CMW's site presence during earthworks construction for this project included periodic observations of specific elements of work as described herein.

As we were not on site at all times during construction, we have relied on the Contractor's diligence and our construction observations to ensure that the works have been carried out in accordance with:

- a) The approved Contract drawings and design details;
- b) The approved Contract specifications;
- c) Authorised Variations during the execution of the works;
- d) The conditions of Resource, Earthworks and Building Consents where applicable;
- e) The relevant Geotechnical Investigation reports, recommendations and site instructions,

and that all as-built information and other details provided to the Client and/or CMW Geosciences are accurate and correct in all respects.

7. GEOTECHNICAL EVALUATION AND RECOMMENDATIONS

7.1. Liquefaction

The liquefaction risk for the residential development has previously been assessed in the Earthtech Stage 1 Investigation and Design report (ref. 4036-3). The liquefaction risk within building platforms was as described as low. For the eastern margin of Road 101 the risk was considered minor to moderate in that report. That report was prepared assuming IL3 structures, included no aging factor for the Whangamarino deposits and no fill surcharge.

Re-assessment by CMW for IL2 structures, applying an aging factor of 2.05 to the Whangamarino deposits and 3m fill surcharge confirms that the risk of liquefaction induced surface deformation is low for both the residential areas and Road 101.

7.2. Slope Stability

Following bulk earthworks, the landform encompassed by this report comprises a series of terraced building platforms. Terraces between platforms are generally in the order of 1.0m in height formed at gradients of 1 vertical (v) to 3 horizontal (h) with global gradients across the site in the order of 1(v):30(h).

At its highest and steepest point (opposite Lot 263) the eastern margin of Stage 4 comprises a 3m high fill embankment constructed at a gradient of 1(v):2(h) from very stiff to hard silt and clay fill. Copies of our slope stability analyses are provided in **Appendix G** and show the landform has adequate factors of safety.

Lots near the fill embankment of Stage 4 are setback 20m from the crest of the slope.

Based on these landform gradients and the scope of earthworks undertaken, including the removal of near surface soft peat and silt, underfill drainage, conditioning and compaction of engineered fills, we consider that the site provides an adequate factor of safety with regards to slope stability for residential building construction.

Where the eastern margin of Stage 5 encroached over the alluvial flats a site-specific investigation and analyses was carried out. Copies of our slope stability analyses are provided in **Appendix G** and show the landform has adequate factors of safety.

7.3. Fill Induced Settlement

7.3.1. Elevated Hills

Fill induced settlements within the over-consolidated stiff to very stiff and dense Whangamarino soils beneath the engineered fills are expected to be negligible.

As the specified degree of compaction has been achieved internal settlement of the fill is also expected to be negligible.

7.3.2. Alluvial Flats

Where softer and compressible upper Holocene soils were encountered along the eastern margin of Stage 4 these soils were undercut and replaced structural fill being placed directly over the underlying stiff to very stiff Whangamarino silts and clays.

Along the eastern margin of Stage 5 the upper Holocene soils were filled over with three settlement monitoring points (MP07, 08 and 09) installed across the area as shown on **Drawings 48, 51 and 54**.

Investigation and geomorphological mapping carried out prior to construction indicates the eastern edge of the lots (western edge of Road 101) is situated over firm silts of the upper Holocene (MP08 and MP09) while the eastern edge of Road 101 is situated over soft peat of the upper Holocene (MP07).

The extent of soft soils was confirmed during construction in the areas previously identified.

The settlement monitoring points were installed following the placement of 2.5m of fill. Based on the settlement response to the remaining 0.5m of fill placed subsequent post construction settlements have been calculated using parameters obtained from back-analysis of the observed settlement data.

The estimated post construction settlements are made up of the remaining consolidation settlements the additional consolidation due to subsequent building loads and secondary creep settlements.

Creep settlements (S_{creep}) were estimated in accordance with the following relationship as described in Mesri et al (1994):

$$S_{creep} = \frac{C_{\alpha}}{1 + e_0} \cdot H \cdot \log\left(\frac{t}{t_1}\right)$$

Where C_{α} and e_0 are as defined in **Appendix H**, H = thickness of compressible layer, t = design life (50 years), $t_1 = t_{90}$ or construction period, whichever is greatest.

Resulting creep settlement magnitudes were estimated based on the following:

- Design life of 50 years.
- 10kPa building load.

The estimated total post construction settlements of soils beneath the lots are of the order of 20mm which is within building code.

The estimated total post construction settlements due to the soft peat along the eastern side of Road 101 are of the order of 60mm. It has been confirmed by Candor3 that services proposed in this area can accommodate these estimated post construction settlements.

Copies of the monitoring data and back analysis calculations are presented in **Appendix H**.

7.4. Post Construction Ground Profile

7.4.1. Post Construction Hand Auger Frequency

Based on anticipated ground conditions at and near design subgrade level (stiff to very stiff cohesive, medium dense granular natural soils and very stiff engineered fill materials), our post construction hand auger frequency was determined as follows:

- Where Lots sizes are less than 450m² one post construction hand auger was carried out for every second Lot. This was usually on a shared lot boundary.
- Where Lot sizes are greater than 450m² one post construction hand auger was carried out near the centre of the Lot.

Where variation to the anticipated ground conditions was encountered additional post construction hand augers were carried out to determine the extent of the variation.

7.4.2. Lignite

In the geotechnical interpretative reports prepared for the subdivision, various recommendations were made regarding undercutting lignite deposits where exposed at design subgrade level to depths of between 1.0m and 1.5m. During the earthworks consenting process, 1.5m was recommended.

These recommendations were based on the lignite being weak and compressible, thereby posing a low bearing capacity risk and unacceptable settlements for standard NZS3604 based foundations, together with possible shrinkage on drying and possible acid soil conditions.

As earthworks have progressed, the Lignite has been observed as being hard, dry and of low compressibility.

From a geotechnical perspective, we have adopted a minimum of 500mm of soil cover to any hard lignite material present beneath design subgrade level subject to that material meeting bearing capacity requirements.

For all lots considered in this report, lignite was at least 500mm below design subgrade level, except in Lots 223 to 227. For these lots a proprietary raft foundation is recommended.

With respect to possible acid soil conditions no foundations will be in contact with the lignite and all services will be in gravel filled trenches. We therefore consider any risk posed by possible acid soil conditions to be low.

7.4.3. Sensitive Soils

Sensitive soils of the Whangamarino Formation exposed at finish level across Stages 4 and 5 cut areas have been found to be susceptible to significant shear strength loss upon repetitive vehicle and plant movements.

If not carefully managed the soils across these lots may become damaged beyond repair and require remedial works. To avoid disturbance, we recommend a 150mm of sand or hardfill be placed over the natural surface which is expected to provide suitable protection to the underlying subsoils.

Vibratory compaction methods should not be used over these soils.

7.5. Foundation Bearing Capacity

7.5.1. General Conditions

Post construction hand auger borehole results undertaken following earthworks, combined with the earthfill compaction test results indicate that for all lots covered by this report except those mentioned below in Sections 7.5.2 to 7.5.5, meet NZS3604 criteria and a Geotechnical Ultimate Bearing Capacity of 300kPa should be available for the construction of shallow foundations (strip footings or pad foundations) and structures designed in accordance with NZS3604.

Should isolated lenses of soft or loose soils, be encountered during construction, they must be over-excavated and replaced with suitably compacted granular fill or footings widened or deepened accordingly necessitating the involvement of a Chartered Professional Engineer.

For the Lots described in Sections 7.5.2 to 7.5.5 below raft foundations have been recommended. This is because of a reduced ultimate geotechnical bearing pressures on some lots and a risk of

unacceptable differential settlements for standard footings due to highly variable ground conditions on others.

7.5.2. Lots 186 & 187

The post construction hand augers indicate a 'channel' within the underlying lignite which would be spanned by the building platform in these lots.

Proprietary raft foundations are therefore recommended for these lots on account of the highly variable underlying soils.

7.5.3. Lots 196 to 199

Variable loose to dense near surface sandy soils were encountered within close proximity to foundation level in these lots. The post construction hand auger indicates that a Geotechnical Ultimate Bearing Capacity of 200kPa should be available.

Proprietary raft foundations are therefore recommended for these lots on account of natural variability of soil strengths across these lots.

The lots have been cut, or unloaded, to a depth of 1.5m to 2.5m whereby they have been fully load compensated for 1 and 2 level domestic buildings constructed to NZS 3604 standard and subsequent settlements are expected to be acceptably low.

7.5.4. Lots 192, 193, 221 & 222

Lignite soils were encountered within close proximity to foundation level in parts of these lots. These were undercut to depths of 0.5m below finish level and backfilled in engineered fill. The building platform within these lots will span the cut fill boundary.

Proprietary raft foundations are therefore recommended for these lots on account of variability of the underlying soils across these lots.

7.5.5. Lots 223 to 227

Although we consider an ultimate geotechnical bearing capacity of 300kPa is present for these lots, as stated in Section 7.4.2 proprietary raft foundations are recommended due to the presence of lignite at shallow depth. This is intended to avoid the possibility of foundations being placed on, or in, lignite.

7.5.6. Geotechnical Strength Reduction Factor

As required by section B1/VM4 of the New Zealand Building Code Handbook, a strength reduction factor of 0.5 and 0.8 must be applied to all recommended geotechnical ultimate soil capacities in conjunction with their use in factored design load cases for static and earthquake overload conditions respectively.

7.6. Lot 3000 Road Subgrade Bulk Fill

Structural fill placed beneath roads with the area covered by this report has been placed and tested as part of the bulk earthworks in line with the project specification.

7.7. Cut and Fill Restrictions

Level to very gently sloping building platforms have been formed during bulk earthworks therefore only minor site preparation works, comprising stripping of topsoil from within the building footprint, is expected prior to building construction.

If any earthworks are proposed they shall be subject to the normal topsoil stripping, fill conditioning and appropriate compaction of any fill in accordance with the requirements of NZS 4431, RITS and subject to engineer inspection and certification at the time.

7.8. Service Excavations

In lots 192,193 and 221 to 227 lignite is expected to be encountered within service excavations. During bulk earthworks this was readily excavated by machine excavation although may locally be difficult to excavate by light construction plant.

7.9. Respread Topsoil

Topsoil has generally been placed across the lots following the post construction hand augers. Survey data provided by Candor³ indicates that the topsoil depths across these lots range from approximately 0.1m to 0.3m.

7.10. Suitability Statement

A copy of our Statement of Professional Opinion as to the Suitability of Land for Building Consent, in the form of the Regional Infrastructure Technical Specification Schedule 2A, is provided in **Appendix A**.

A summary of Geotechnical Data for individual lots, in the form of a lot summary spreadsheet is also provided in **Appendix A**.

8. LIMITATION

This report has been prepared for use by our Lakeside Developments 2017 Limited, their consultants and Waikato District Council. Liability for its use is limited to the scope of work for which it was prepared as it may not contain sufficient information for other parties or for other purposes.


Although regular site visits have been undertaken for observation, for providing guidance and instruction for testing purposed, the geotechnical services scope did not include full time site presence. To this end, our appended suitability statement also relies on the Contractors' work practices and assumes that when we have not been present to observe the work, it has been completed to high standard and in accordance with the drawings, instructions and consent conditions provided to them.

There may be special conditions pertaining to this site which have not been disclosed by the investigation and which have not been taken into account in the report. If variations in the subsoils occur from those described or assumed to exist then the matter should be referred back to CMW immediately.

Drawings



ROLLING HILL TOPOGRAPHY



LEGEND:


- STAGE BOUNDARY
- LOTS COVERED BY SALES PRECINCT GCR RE. HAM2017-0102
- LOTS COVERED BY GCR No.1 REPORT RE. HAM2018-106AM
- LOTS COVERED BY GCR No.2 REPORT RE. HAM2019-0062AF
- LOTS COVERED BY GCR No.3 REPORT RE. HAM2019-0062AJ
- LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK

NOTES:

1. SUBDIVISION SCHEME PLAN PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 45
TITLE: GCR LOT COVERAGE INDEX PLAN	REVISION: 0	SCALE: 1:3000
	DATE: 26.08.2020	SHEET: A3 L



LEGEND:

	STAGE BOUNDARY
	AREAS OUTSIDE REPORT SCOPE
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
	PREDEVELOPMENT CONTOURS

- NOTES:**
- SUBDIVISION SCHEME PLAN & PREDEVELOPMENT CONTOURS PROVIDED BY CANDOR3.
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 - PREDEVELOPMENT CONTOURS RELEVANT AS OF 30.07.2018 ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.




CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 46
TITLE: PREDEVELOPMENT CONTOUR PLAN A	REVISION: 0	SCALE: 1:3000
	DATE: 26.08.2020	SHEET: A3 L





STAGE 2A

STAGE 4

ROAD 101




LEGEND:

	STAGE BOUNDARY
	AREAS OUTSIDE REPORT SCOPE
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
	PREDEVELOPMENT CONTOURS

- NOTES:**
- SUBDIVISION SCHEME PLAN & PREDEVELOPMENT CONTOURS PROVIDED BY CANDOR3.
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 - PREDEVELOPMENT CONTOURS RELEVANT AS OF 30.07.2018 ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.








CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 47
TITLE: PREDEVELOPMENT CONTOUR PLAN B	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L




STAGE 5

LEGEND:


-  STAGE BOUNDARY
-  AREAS OUTSIDE REPORT SCOPE
-  LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
-  PREDEVELOPMENT CONTOURS
-  MP07 SETTLEMENT MONITORING LOCATION

NOTES:

1. SUBDIVISION SCHEME PLAN & PREDEVELOPMENT CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
3. PREDEVELOPMENT CONTOURS RELEVANT AS OF 30.07.2018 ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 48
TITLE: PREDEVELOPMENT CONTOUR PLAN C	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L



LEGEND:

	STAGE BOUNDARY
	AREAS OUTSIDE REPORT SCOPE
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
	CUT CONTOURS
	FILL CONTOURS

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND RELATIVE TO THE PREDEVELOPMENT CONTOURS DATED 30.07.2018.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 PROVIDED BY CANDOR3.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 49
TITLE: CUT / FILL CONTOUR PLAN A	REVISION: 0	SCALE: 1:3000
	DATE: 26.08.2020	SHEET: A3 L


STAGE 2A

STAGE 4

ROAD 101

UNDERCUT OF SENSITIVE SILT

LIGNITE UNDERCUT




LEGEND:

	STAGE BOUNDARY
	AREAS OUTSIDE REPORT SCOPE
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
	CUT CONTOURS
	FILL CONTOURS

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND RELATIVE TO THE PREDEVELOPMENT CONTOURS DATED 30.07.2018.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 PROVIDED BY CANDOR3.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 50
TITLE: CUT / FILL CONTOUR PLAN B	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L



LEGEND:


	STAGE BOUNDARY
	AREAS OUTSIDE REPORT SCOPE
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
	CUT CONTOURS
	FILL CONTOURS

MP07 SETTLEMENT MONITORING LOCATION

- NOTES:**
- SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 - CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND RELATIVE TO THE PREDEVELOPMENT CONTOURS DATED 30.07.2018.
 - CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 PROVIDED BY CANDOR3.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 51
TITLE: CUT / FILL CONTOUR PLAN C	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L



LEGEND:

- STAGE BOUNDARY
- AS BUILT SURVEY CONTOURS
- LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
- AS BUILT SUBSOIL DRAIN
- AREAS OUTSIDE REPORT SCOPE

NOTES:

1. SUBDIVISION SCHEME PLAN & AS BUILT CONTOURS PROVIDED BY CANDOR3 03.06.2020
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2017
3. AS BUILT CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.
4. AS BUILT CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.




CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 52
TITLE: POST CONSTRUCTION HAND AUGER PLAN A	REVISION: 0	SCALE: 1:3000
	DATE: 26.08.2020	SHEET: A3 L

STAGE 2A

STAGE 4

ROAD 101




LEGEND:


- STAGE BOUNDARY
- LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK
- AREAS OUTSIDE REPORT SCOPE
- PCHA01 POST CONSTRUCTION HAND AUGER LOCATION IN PREVIOUS GCR'S
- PCHA04 POST CONSTRUCTION HAND AUGER LOCATION IN GCR NO.4
- AS BUILT SURVEY CONTOURS
- AS BUILT SUBSOIL DRAIN

- NOTES:**
1. SUBDIVISION SCHEME PLAN & AS BUILT CONTOURS PROVIDED BY CANDOR3 03.06.2020
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2017
 3. AS BUILT CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.
 4. AS BUILT CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 53
TITLE: POST CONSTRUCTION HAND AUGER PLAN B	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L






STAGE 5


LEGEND:

	STAGE BOUNDARY		AS BUILT SURVEY CONTOURS
	LOTS COVERED BY GCR No.4 REPORT RE. HAM2019-0062AK		AS BUILT SUBSOIL DRAIN
	AREAS OUTSIDE REPORT SCOPE		SETTLEMENT MONITORING LOCATION
	POST CONSTRUCTION HAND AUGER LOCATION IN PREVIOUS GCR'S		
	POST CONSTRUCTION HAND AUGER LOCATION IN GCR NO.4		

- NOTES:**
- SUBDIVISION SCHEME PLAN & AS BUILT CONTOURS PROVIDED BY CANDOR3 03.06.2020
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2017
 - AS BUILT CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOTURIKI DATUM.
 - AS BUILT CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 54
TITLE: POST CONSTRUCTION HAND AUGER PLAN C	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L



LEGEND:


- STAGE BOUNDARY
- CUT CONTOURS
- FILL CONTOURS
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
- DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.




CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN:	WPJ	PROJECT No: HAM2019-0062
PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED:	LYK	DRAWING: 55
TITLE:	FILL TEST LOCATION SITE PLAN A	REVISION:	0	SCALE: 1:3000
		DATE:	26.08.2020	SHEET: A3 L



LEGEND:


	STAGE BOUNDARY
	CUT CONTOURS
	FILL CONTOURS
	NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
	NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
	DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED, WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 56
TITLE: FILL TEST LOCATION SITE PLAN B	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L

STAGE 6



STAGE 5

LEGEND:

	STAGE BOUNDARY
	CUT CONTOURS
	FILL CONTOURS
	NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
	NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
	DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
- SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 - CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 - CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.
 - TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED, WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 57
TITLE: FILL TEST LOCATION SITE PLAN C	REVISION: 0	SCALE: 1:1000
	DATE: 26.08.2020	SHEET: A3 L

Appendix A: Suitability Statement & Lot Summary Report

APPENDIX 2A: SCHEDULE 2A (NZS 4404:2010) STATEMENT OF PROFESSIONAL OPINION ON SUITABILITY OF LAND FOR BUILDING CONSENT

Development: Lakeside Development Stages 4 & 5

Developer: Lakeside Developments (2017) Limited

Location: 98 Scott Street, Te Kauwhata

I, Kenneth John Read

(Full name)

**of CMW Geosciences (NZ) Ltd Partnership,
5 Hill Street Hamilton**

(Name and address of firm)

Hereby confirm that:

1. I am a geo-professional as defined in **Clause 1.3.3 of Section 1 (General Information) of the Regional Infrastructure Technical Specification (RITS)** and was retained by the developer as the geo-professional on the above development.

2. The extent of my preliminary investigations are described in the following Report(s):

Earthtech Stage 1 Geotechnical Design Report (ref: 4036-3), December 2017;

CMW Stage 5 Construction Recommendation Technical Memo (ref HAM2018-0106AQ Rev 0), dated 16 August 2019.

and the conclusions and recommendations of those documents have been re-evaluated in the preparation of this report.

3. The extent of my inspections during construction, and the results of all tests and/or re-evaluations carried out are as described in my geotechnical completion report:

Number: HAM2019-0062AK Rev 0

Date: 28 August 2020

4. In my professional opinion, not to be construed as a guarantee, I consider that

(a) The earth fills shown on the attached Drawings Nos 49 to 51 within the subject Lots of the above report have been placed in compliance with the requirements of the Waikato District Council and the project specification.

(b) The completed works take into account land slope and foundation stability considerations, subject to the appended foundation recommendations and earthworks restrictions (which should be read in conjunction with the appended final site contour plan).

(c) Subject to 4(a) and 4(b) of this Schedule, the filled ground is suitable for the erection of buildings designed according to NZS 3604 provided that:
The recommendations and procedures given in Geotechnical Completion Report No. 4, Ref HAM2019-0062AK Rev 0, dated 28 August 2020 are followed.

- (d) Road subgrades have been formed with appropriate regard for slope stability and settlement risks.
- (e) This professional opinion is furnished to the TA and the developer for their purposes alone on the express condition that it will not be relied upon by any other person and does not remove the necessity for the normal inspection of foundation conditions at the time of erection of any building.
- (f) This certificate shall be read in conjunction with my geotechnical report referred to in clause 3 above and shall not be copied or reproduced except in conjunction with the full geotechnical completion report.
-

Signed:



Date: 28/08/2020

Full name: **Kenneth John Read**Title: **Principal Geotechnical Engineer**Professional qualifications: **BSc Geology, MSc Engineering Geology, CPEng, CMEngNZ**Copyright waived¹

¹ Note : The above schedule is a copy of that included in NZS 4404:2010. The form is identical to Schedule 2A except in Clause 1 where the definition of a 'geo-professional' is referred to the definitions included in Section 1 of this RITS instead of the definitions included in NZS4404:2010.

Table 1: Lot Summary Table

Lot No:	Area (m ²)	Stage	Subsurface Data						Foundations		Topsoil Thickness (m) as provided by Candor3.	Building Restriction Line	Comments
			DCP (average blows per 100mm)	VSS (average kPa over upper 2m)	Fill		Cut		Conventional Shallow Foundation to NZS 3604:2011	Specific Design			
					Y/N	Depth (m)	Y/N	Depth (m)					
172	443	5	-	189	Y	2.0	N	-	Y	N	0.30	N	
173	435	5	-	189	Y	2.0	N	-	Y	N	0.30	N	
174	433	5	-	>200	Y	2.5	N	-	Y	N	0.30	N	
175	432	5	-	>200	Y	2.5	N	-	Y	N	0.25	N	
176	432	5	-	>200	Y	2.5	N	-	Y	N	0.25	N	
177	432	5	-	167	Y	2.5	N	-	Y	N	0.25	N	
178	432	5	-	167	Y	2.5	N	-	Y	N	0.25	N	
179	432	5	-	158	Y*	2.0	Y*	0.5	Y	N	0.25	N	See Note 2.
180	432	5	-	158	Y	0.5	Y	2.5	Y	N	0.20	N	
181	432	5	7	200	Y*	0.3	Y	2.5	Y	N	0.15	N	See Note 2.
182	430	4	13	190	Y*	0.3	Y	2.5	Y	N	0.25	N	See Note 2.
183	456	4	7	89	Y*	0.5	Y	3.0	Y	N	0.20	N	See Note 2.
184	521	4	6.8	-	Y*	0.3	Y	3.0	Y	N	0.15	N	See Note 2.
185	520	4	9.8	187	N	-	Y	2.5	Y	N	0.20	N	
186	521	4	8	-	N	-	Y	2.5	N	Y	0.25	N	See Note 3.
187	521	4	-	166	N	-	Y	1.5	N	Y	0.25	N	See Note 3.
188	521	4	-	167	Y*	0.3	Y	0.5	Y	N	0.15	N	See Note 2.
189	676	4	-	198	Y	1.0	N	-	Y	N	0.20	N	
190	439	4	-	191	Y*	0.5	Y*	1.5	Y	N	0.15	N	See Note 2.
191	439	4	11	132	N	-	Y	2.0	Y	N	0.30	N	
192	440	4	-	>200	Y	0.5	Y*	2.5	N	Y	0.30	N	See Notes 2 and 3.
193	293	4	-	>200	Y	0.5	Y*	2.5	N	Y	0.30	N	See Notes 2 and 3.
194	282	4	9.5	>200	N	-	Y	4.0	Y	N	0.30	N	
195	272	4	9.5	>200	N	-	Y	3.5	Y	N	0.25	N	

Notes:

1. Topsoil thickness not determined at time of reporting. Depth to be checked by Lot purchaser.
2. Fill confined to a portion of the lot. Refer to **Drawing 49**.
3. Foundation soils are suitable to support proprietary raft foundations for a dwelling designed in accordance with NZS 3604.

Page 1 of 4

Table 2: Lot Summary Table

Lot No:	Area (m ²)	Stage	Subsurface Data						Foundations		Topsoil Thickness (m) as provided by Candor3.	Building Restriction Line	Comments
			DCP (average blows per 100mm)	VSS (average kPa over upper 2m)	Fill		Cut		Conventional Shallow Foundation to NZS 3604:2011	Specific Design			
					Y/N	Depth (m)	Y/N	Depth (m)					
196	265	4	9	-	N	-	Y	3.0	N	Y	0.30	N	See Note 3.
197	261	4	9	-	N	-	Y	3.0	N	Y	0.30	N	See Note 3.
198	259	5	8	179	N	-	Y	2.0	N	Y	0.20	N	See Note 3.
199	259	5	8	179	N	-	Y	2.0	N	Y	0.20	N	See Note 3.
200	259	5	-	146	N	-	Y	2.0	Y	N	0.20	N	
201	259	5	-	146	Y	1.0	Y	1.0	Y	N	0.25	N	See Note 2.
202	259	5	-	>200	Y	2.0	N	-	Y	N	0.20	N	
203	259	5	-	>200	Y	2.5	N	-	Y	N	0.25	N	
204	259	5	-	176	Y	3.0	N	-	Y	N	0.20	N	
205	259	5	-	166	Y	3.0	N	-	Y	N	0.25	N	
206	259	5	-	>200	Y	2.0	N	-	Y	N	0.25	N	
207	259	5	-	>200	Y	2.0	N	-	Y	N	0.25	N	
208	269	5	-	>200	Y	2.0	N	-	Y	N	0.25	N	
209	432	5	-	175	Y	2.0	N	-	Y	N	0.25	N	
210	446	5	-	191	Y	2.0	N	-	Y	N	0.25	N	
211	443	5	-	183	Y	2.0	N	-	Y	N	0.25	N	
212	429	5	-	183	Y	2.0	N	-	Y	N	0.25	N	
213	422	5	-	182	Y*	1.5	Y*	0.5	Y	N	-	N	See Notes 1 & 2.
214	423	5	-	185	Y*	0.5	Y	0.5	Y	N	0.25	N	See Note 2.
215	423	5	-	185	Y	2.0	N	-	Y	N	0.25	N	
216	423	5	-	>200	Y	2.5	N	-	Y	N	0.25	N	
217	423	5	-	>200	Y	2.0	N	-	Y	N	0.20	N	
218	423	5	-	186	Y	2.0	N	-	Y	N	0.15	N	
219	423	5	-	>200	Y*	0.5	Y	0.5	Y	N	0.30	N	See Note 2.

Notes:

1. Topsoil thickness not determined at time of reporting. Depth to be checked by Lot purchaser.
2. Fill confined to a portion of the lot. Refer to **Drawing 49**.
3. Foundation soils are suitable to support proprietary raft foundations for a dwelling designed in accordance with NZS 3604.

Table 3: Lot Summary Table

Lot No:	Area (m ²)	Stage	Subsurface Data						Foundations		Topsoil Thickness (m) as provided by Candor3.	Building Restriction Line	Comments
			DCP (average blows per 100mm)	VSS (average kPa over upper 2m)	Fill		Cut		Conventional Shallow Foundation to NZS 3604:2011	Specific Design			
					Y/N	Depth (m)	Y/N	Depth (m)					
220	423	5	-	157	Y*	1.2	Y	1.0	Y	N	0.20	N	See Note 2.
221	423	4	-	193	Y*	1.2	Y*	2.0	N	Y	0.20	N	See Notes 2 and 3.
222	423	4	-	193	Y*	0.5	Y*	2.0	N	Y	0.15	N	See Notes 2 and 3.
223	423	4	-	177	Y*	0.3	Y*	2.0	N	Y	0.20	N	See Notes 2 and 3.
224	423	4	-	>200	Y*	0.3	Y*	2.5	N	Y	0.20	N	See Notes 2 and 3.
225	423	4	-	>200	Y*	0.4	Y*	2.5	N	Y	0.20	N	See Notes 2 and 3.
226	423	4	-	>200	Y*	0.5	Y*	2.0	N	Y	0.20	N	See Notes 2 and 3.
227	423	4	-	>200	Y*	-	Y	2.0	N	Y	0.20	N	See Notes 2 and 3.
228	507	4	-	>200	N	-	Y	2.0	Y	N	0.15	N	
229	594	4	-	>200	Y*	0.5	Y*	1.0	Y	N	0.15	N	See Note 2.
230	379	4	-	200	Y	1.5	N	-	Y	N	0.20	N	
231	385	4	-	200	Y	2.0	Y	0.5	Y	N	0.20	N	
232	385	4	-	200	Y	2.0	N	-	Y	N	0.15	N	
233	385	4	-	200	Y	2.0	N	-	Y	N	0.15	N	
234	385	5	-	200	Y	2.0	N	-	Y	N	0.10	N	
235	385	5	-	200	Y	2.0	N	-	Y	N	0.15	N	
236	385	5	-	161	Y	2.5	N	-	Y	N	0.20	N	
237	385	5	-	161	Y	2.5	N	-	Y	N	0.15	N	
238	385	5	-	195	Y	2.0	N	-	Y	N	0.20	N	
239	385	5	-	195	Y	0.5	N	-	Y	N	0.25	N	
240	385	5	-	178	Y	0.5	N	-	Y	N	0.25	N	
241	385	5	-	178	Y	1.0	N	-	Y	N	0.20	N	
242	431	5	-	193	Y	2.0	N	-	Y	N	0.20	N	
243	540	5	-	193	Y	2.5	N	-	Y	N	0.25	N	

Notes:

1. Topsoil thickness not determined at time of reporting. Depth to be checked by Lot purchaser.
2. Fill confined to a portion of the lot. Refer to **Drawing 49**.
3. Foundation soils are suitable to support proprietary raft foundations for a dwelling designed in accordance with NZS 3604.

Table 4: Lot Summary Table

Lot No:	Area (m ²)	Stage	Subsurface Data						Foundations		Topsoil Thickness (m) as provided by Candor3.	Building Restriction Line	Comments
			DCP (average blows per 100mm)	VSS (average kPa over upper 2m)	Fill		Cut		Conventional Shallow Foundation to NZS 3604:2011	Specific Design			
					Y/N	Depth (m)	Y/N	Depth (m)					
244	768	5	-	200	Y	2.5	N	-	Y	N	0.10	N	
245	510	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
246	510	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
247	420	5	-	184	Y	1.6	N	-	Y	N	-	N	See Note 1.
248	420	5	-	184	Y	2.0	N	-	Y	N	-	N	See Note 1.
249	420	5	-	>200	Y	3.0	N	-	Y	N	-	N	See Note 1.
250	510	5	-	>200	Y	3.0	N	-	Y	N	-	N	See Note 1.
251	510	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
252	420	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
253	420	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
254	420	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
255	510	5	-	200	Y	2.5	N	-	Y	N	-	N	See Note 1.
256	508	5	-	193	Y	2.0	N	-	Y	N	-	N	See Note 1.
257	451	5	-	193	Y	1.0	N	-	Y	N	0.25	N	
258	452	5	-	156	Y	0.4	Y	1.5	Y	N	0.25	N	See Note 2.
259	768	4	-	191	Y	0.5	Y	1.5	Y	N	0.20	N	See Note 2.
260	570	4	-	>200	Y	3.5	N	-	Y	N	0.20	N	
261	512	4	-	>200	Y	3.5	N	-	Y	N	0.25	N	
262	576	4	-	>200	Y	3.5	N	-	Y	N	0.30	N	
263	772	4	-	175	Y	3.5	N	-	Y	N	0.20	N	
264	693	4	-	>200	Y	3.5	N	-	Y	N	0.20	N	
265	682	4	-	>200	Y	3.5	N	-	Y	N	0.15	N	

Notes:

1. Topsoil thickness not determined at time of reporting. Depth to be checked by Lot purchaser.
2. Fill confined to a portion of the lot. Refer to **Drawing 49**.
3. Foundation soils are suitable to support proprietary raft foundations for a dwelling designed in accordance with NZS 3604.

Appendix B: Relevant Pre-Development Field Investigation - Plans, Cross Sections and Data



Note: Existing contours, cut/fill contours and design contours provided by Candor 4 31 October 2017

LEGEND

Investigations

- MA5 - Machine Borehole
- HA3 - Hand Auger
- P4 - Hand Auger and Percolation
- CPT102 - CPT
- HA201 - Hand Auger
- Earthtech (2016)
 - 20 - CPT
 - (e) - Standpipe
 - 13 - Hand Auger
- Earthtech (2017)
 - TP2-02 - Test Pit
 - HA201 - Hand Auger (Sales Precinct)
 - HA2-01 - Hand Auger
 - CPT2-01 - CPT
 - BH2-01 - Machine Borehole

Note: 2008/2009 and Sales Precinct investigation locations are approximate.

- Old River Channel
- Floodline from Candor 3 (2016)
- Whangamarino Formation (Wg)
- Holocene Alluvium Floodplain Alluvium (Fa)
- Holocene Alluvium Gully Floor Alluvium (ga)

0m 25 50 75 100m
Scale 1:2500
4036-AHN-Stage Drawing Base-Flg 1 Series-A



Earthtech Consulting Ltd.
P.O. Box 721, Pukekohe
Phone: 64 9 238 3669
Email: admin@earthtech.co.nz


LAKESIDE DEVELOPMENTS, TE KAUPHATA
Lakeside Developments (2017) Limited

Stage 1 Site Plan


DRAWN:	A.N	CHECKED:	A.N
TRACED:	C.M	DATE:	21/12/17

SCALE (A3):
1:2500

DRAWING NO.:	FIG. 1.1
VERSION:	A
REF:	4036



Whangamarino Formation		Holocene Alluvium	
Ba	Brown Ash	Upper Holocene	
Wzc	Whangamarino Silts and Clays	Lower Holocene	
Ws	Whangamarino Sands		
WL	Lignite		



NOT FOR CONSTRUCTION

4036-AHN-R4036-3-Stage 1-Fig 4.1-A_C-A




Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz

LAKESIDE DEVELOPMENTS, TE KAUPHATA
 Lakeside Developments (2017) Limited

Stage 1 Cross Section A-A' (Page 1)


DRAWN:	RK	CHECKED:	RK	SCALE (A3):
TRACED:	C.M/S.H	DATE:	21/12/17	1:500(h) 1:250(v)

DRAWING NO.:	FIG. 4.1A
VERSION:	A
REF:	4036



LEGEND

Whangamarino Formation		Holocene Alluvium	
Ba	Brown Ash	Upper Holocene	
Wzc	Whangamarino Silts and Clays	Lower Holocene	
Ws	Whangamarino Sands		
Wl	Lignite		



NOT FOR CONSTRUCTION

4036-AHN-R4036-3-Stage 1-Fig 4.1A_C-A



Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz


LAKESIDE DEVELOPMENTS, TE KAUPHATA
 Lakeside Developments (2017) Limited

Stage 1 Cross Section A-A' (Page 2)

DRAWN:	PK	CHECKED:	PK
TRACED:	C.M/S.H	DATE:	21/12/17


SCALE (A3):
 1:500(h) 1:250(v)

DRAWING NO.:	FIG. 4.1B
VERSION:	A
REF:	4036



LEGEND

Whangamarino Formation		Holocene Alluvium	
Ba	Brown Ash	Upper Holocene	
Wzc	Whangamarino Silts and Clays	Lower Holocene	
Ws	Whangamarino Sands		
WL	Lignite		



NOT FOR CONSTRUCTION

4036-AHN-R4036-3-Stage 1-Fig 4.1A_C-A



Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz

LAKESIDE DEVELOPMENTS, TE KAUWHATA
 Lakeside Developments (2017) Limited


Stage 1 Cross Section A-A' (Page 3)

DRAWING NO.:
FIG. 4.1C
 VERSION: A
 REF: 4036

DRAWN: PK	CHECKED: PK	SCALE (A3):
TRACED: C.M/S.H	DATE: 21/12/17	1:500(h) 1:250(v)


SOUTH-WEST

NORTH-EAST



LEGEND

Whangamarino Formation		Holocene Alluvium	
Ba	Brown Ash	Upper Holocene	
WzC	Whangamarino Silts and Clays	Lower Holocene	
Ws	Whangamarino Sands		
WL	Lignite		



NOT FOR CONSTRUCTION

4036-AHN-R4036-3-Stage 1-Fig 4.2A_B-A



Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz

LAKESIDE DEVELOPMENTS, TE KAUWHATA
 Lakeside Developments (2017) Limited


Stage 1 Cross Section B-B' (Page 1)

DRAWN:	RK	CHECKED:	RK	SCALE (A3):
TRACED:	C.M/S.H	DATE:	21/12/17	1:500(h) 1:250(v)


DRAWING NO.:	FIG. 4.2A
VERSION:	A
REF:	4036

SOUTH-WEST

NORTH-EAST



Whangamarino Formation		Holocene Alluvium	
Ba	Brown Ash	Upper	Upper Holocene
Wzc	Whangamarino Silts and Clays	Lower	Lower Holocene
Ws	Whangamarino Sands		
Wl	Lignite		



NOT FOR CONSTRUCTION

4036-AHN-R4036-3-Stage 1-Fig 4.2A_B-A





Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz

Stage 1 Cross Section B-B' (Page 2)

DRAWING NO.:

FIG. 4.2B

DRAWN: PK	CHECKED: RK	SCALE (A3):	VERSION: A
TRACED: C.M/S.H	DATE: 21/12/17	1:500(h) 1:250(v)	REF: 4036



Scale 1:500

4036-AHN-R4036-3-Stage 1-Fig 4.4-A

NOT FOR CONSTRUCTION



Earthtech Consulting Ltd.
 P.O. Box 721, Pukekohe
 Phone: 64 9 238 3669
 Email: admin@earthtech.co.nz

LAKESIDE DEVELOPMENTS, TE KAUWHATA
 Lakeside Developments (2017) Limited

Stage 1 Cross Section D-D'

DRAWN:	PK	CHECKED:	PK	SCALE (A3):
TRACED:	C.M/S.H	DATE:	21/12/17	1:500(h) 1:250(v)

DRAWING NO.:	FIG. 4.4
VERSION:	A
REF:	4036

HAND-AUGER LOG

Bore No.: **HA07**


Project: Scott Road, Te Kauwhata

Augered by: MW/SLH

Checked by: MW

Date: 11/10/2016

Ref: 4036



HAND-AUGER LOG

Bore No.: **HA10**


Project: Scott Road, Te Kauwhata

Augered by: MW/SLH

Checked by: MW

Date: 12/10/2016

Ref: 4036



HAND-AUGER LOG

Bore No.: **HA201**

Project: Scott Road, Te Kauwhata

Augered by: AHN/SH

Checked by: AHN

Date: 07/03/2017

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Water Level	Undrained Shear Strength	Scala Penetrometer
					(kPa)	Blows/100mm
HAMILTON-KAUROA ASH	TOPSOIL; dry.	~	0.0 - 0.1			
	Sandy SILT; light brown. Hard; dry.	x	0.1 - 0.2			
PUKETOKA ALLUVIUM	Sandy CLAY; dark orange brown. Hard; slightly moist; plastic.	·	0.2 - 0.5		UTP	
	Clayey SAND; mottled yellow and white. Hard; slightly moist; slightly plastic.	·	0.5 - 1.0		UTP	
	Sandy CLAY; mottled orange and yellow, flecked red. Moist; plastic.	·	1.0 - 1.5		UTP	
	Clayey SILT (ignimbrite silt?); pale yellow white. Wet; plastic.	x	1.5 - 2.0		>219/104kPa >219/89kPa 192/62kPa	
	No auger recovery below 2.4m	x	2.0 - 2.4		>219/62kPa	
		?	2.4 - 2.5		UTP	
	EOH =2.4m bgl No recovery. Groundwater not encountered. PK Shear Vane.		2.5 - 5.0		192/93kPa 192/83kPa	



HAND-AUGER LOG

Bore No.: **HA202**

Project: Scott Road, Te Kauwhata

Augered by: AHN/SH

Checked by: AHN

Date: 07/03/2017

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Water Level	Undrained Shear Strength	Scala Penetrometer
					(kPa)	Blows/100mm
PUKETOKA ALLUVIUM	TOPSOIL; dry.		0.0			
	Sandy SILT; pale yellow brown. Hard; slightly moist.		0.5		UTP	
	Sandy SILT; mottled yellow, orange and brown. Very stiff; moist; plastic.		1.0		UTP	
	Fine clean SAND; pale yellow white. Medium dense; non plastic; becomes grey white with occasional orange staining.		1.5		>219/59kPa	
	Wet below 2.1m		2.0			
	EOH =2.2m bgl Target depth reached. Groundwater encountered at 2.1m. PK Shear Vane.		2.5			
			3.0			
			3.5			
			4.0			
			4.5			
			5.0			



HAND-AUGER LOG

Bore No.: **HA203**

Project: Scott Road, Te Kauwhata

Augered by: AHN/SH

Checked by: AHN

Date: 07/03/2017

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Water Level	Undrained Shear Strength	Scala Penetrometer
					(kPa)	Blows/100mm
PUKETOKA ALLUVIUM	TOPSOIL; dry.		0.0			
	Sandy SILT; light orange brown. Stiff; slightly moist; moderately plastic; minor grit from hardpan layers. Becomes more sandy with depth.		0.5		UTP 131/29kPa	
	Silty SAND; yellow, white and orange. Medium dense; slightly moist; slightly plastic.		1.0		UTP UTP	
	Sandy CLAY; pale yellow and white. Very stiff; moist; highly plastic.		1.5		UTP 199/95kPa	
	Wet below 2.1m; poor recovery; purplish brown; possibly top of lignite?		2.0		>219/62kPa	
	EOH =2.1m bgl Poor recovery. Groundwater encountered at 2.1m. PK Shear Vane.		2.5			
			3.0			
			3.5			
			4.0			
			4.5			
			5.0			



SCALA PENETROMETER TEST SHEET				Project: Lakeside Developments			
Augered By: NH/JP		Checked By: NH		Date: 27-11-17		Job No.: 4036	

Test No.		SP2-03		SP2-04		SP2-05											
0.05	2.05	Push		Push	Push	5											
0.10	2.10		5														
0.15	2.15		4														
0.20	2.20		4														
0.25	2.25		5														
0.30	2.30		7														
0.35	2.35	1		Push	Push	7											
0.40	2.40	1				7											
0.45	2.45	1				9											
0.50	2.50	1				E S											
0.55	2.55	1				2.45m											
0.60	2.60																
0.65	2.65	1															
0.70	2.70	2					1										
0.75	2.75	1					1										
0.80	2.80	1					1										
0.85	2.85	1			1												
0.90	2.90	1		1	1												
0.95	2.95	1		1	1												
1.00	3.00	3		1	2												
1.05	3.05	1		1	3												
1.10	3.10	2			2												
1.15	3.15	2		1	2												
1.20	3.20	2		3	1												
1.25	3.25	2		4	2												
1.30	3.30	2		3	2												
1.35	3.35	5		3	4												
1.40	3.40	4		2	3												
1.45	3.45	3		1	3												
1.50	3.50	5		1	3												
1.55	3.55	6		3	3												
1.60	3.60	7		2	4												
1.65	3.65	7		4	4												
1.70	3.70	8		6	5												
1.75	3.75	E S 1.7m		3	5												
1.80	3.80				8	7											
1.85	3.85				9	4											
1.90	3.90			E S 1.85m	3												
1.95	3.95				4												
2.00	4.00				7												

EARTHTECH CONSULTING LIMITED

TEST PIT LOG

Test Pit No.: **TP2-01**

Project: Lakeside Developments (Stage 2)

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Sample Type	Undrained Shear Strength (kPa)		Water Content %	Testing
					0	100		
BROWN ASH	TOPSOIL.		0.28		169/47kPa			
	CLAY with some fine sand; dark brown. Massive; very stiff; moist; friable.		0.5		206/95kPa	43		
WHANGAMARINO FORMATION	CLAY with minor sand; mottled grey and light yellowish brown. Massive; very stiff; moist; moderately plastic.		0.6		165/71kPa			
			1.0		112/79kPa	48		
	1.5		92/56kPa					
	2.0		121/63kPa	60				
	2.5		118/71kPa					
	3.0		104/71kPa	62				
	3.5		77/47kPa					
	SILT with some fine-medium sand and trace gravel; cream and light yellowish brown. Stiff; wet. 2.6m: Groundwater seepage.		2.5		92/62kPa	67		
	Organic CLAY; black. Stiff. Fine-medium SAND.		3.0		136/48kPa	215		
	LIGNITE with wood fragments; black. Hard; moist. (Peaty odour when excavating lignite.)		3.5		UTP			
	Medium-coarse SAND; light grey. Pumiceous.		3.8		UTP	204		

MACHINE TYPE:

TEST PIT TERMINATED AT:

Target Depth Refusal
Near Refusal Flooding

SAMPLE TYPE:


- bulk sample
- tube sample
- disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
- Hand penetrometer
- Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-01** - Page 2

Project: Lakeside Developments (Stage 2)

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Sample Type	Undrained Shear Strength	Water Content %	Testing
					(kPa)		
WHANGAMARINO FORMATION	LIGNITE; black. Hard; moist.		4.5	UTP	241	4.0	
	Fine-medium SAND with trace silt. Medium dense; pumiceous.		5.0	UTP	233	4.6	
	LIGNITE; black. Hard; moist.		5.5		45		
	EOP = 5.4m Target depth reached. Groundwater encountered at 2.6m PK shear vane.		6.0				
			6.5				
			7.0				
			7.5				

MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:


- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-02**


Project: Lakeside Developments (Stage 2)

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036



MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:


- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-03**


Project: Lakeside Developments - Stage 1

Excavator: 12t SB

Logged by: PK

Date: 08/11/17

Ref: 4036



MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:

- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-03** - Page 2


Project: Lakeside Developments

Excavator:

Logged by: PK

Date: 08/11/17

Ref: 4036



MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:

- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-11**

Project: Lakeside Developments - Stage 1

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Sample Type	Undrained Shear Strength (kPa)		Water Content %	Testing
					0	100		
BROWN ASH	TOPSOIL.		0.0					
	CLAY with minor fine sand; dark yellowish brown. Massive; very stiff; moist; moderately plastic; friable; quartz; mica.		0.25		161/48kPa		35	
WHANGAMARINO FORMATION	CLAY; mottled grey and light yellowish brown. Massive; stiff; moist; moderately plastic.		0.5		151/89kPa		49	
			1.0		140/45kPa		56	
	Silty CLAY; cream and light yellowish brown. Massive; stiff; moist; low plasticity.		1.5		96/48kPa		58	
			2.0		90/48kPa		58	
	SILT; light grey. Massive; stiff; moist; low plasticity.		2.5		115/45kPa		58	
			3.0		84/41kPa		58	
EOP = 3m Target depth reached. Groundwater not encountered. PK shear vane.			3.0		114/63kPa		58	
			3.5		123/48kPa		58	
					106/47kPa		58	
					118/47kPa		58	

■ **3.0m**
NWC=59%
PI=15%
LS=3%

MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
Near Refusal Flooding

SAMPLE TYPE:


- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-12**


Project: Lakeside Developments - Stage 1

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036



MACHINE TYPE:

TEST PIT TERMINATED AT:

Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:


bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-12** - Page 2

Project: Lakeside Developments

Excavator:

Logged by: PK

Date: 09/11/17

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Sample Type	Undrained Shear Strength (kPa)	Water Content %	Testing
5856986.885mN 1790375.378mE					0 100 200		
WHANCMARINO FORMATION	Clayey SILT; light brownish grey. Massive; very stiff; moist; low plasticity.		4.5		151/48kPa	42	
	Fine-medium SAND; light grey. Massive; medium dense; moist.		5.0		118/38kPa	83	
	EOP = 5.2m Target depth reached. Groundwater not encountered. PK shear vane.		5.5			63	
			6.0				
			6.5				
			7.0				
			7.5				

MACHINE TYPE:

TEST PIT TERMINATED AT:

Target Depth Refusal
Near Refusal Flooding

SAMPLE TYPE:


- bulk sample
- tube sample
- disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
- Hand penetrometer
- Estimate only

TEST PIT SECTION

SCALE:



TEST PIT LOG

Test Pit No.: **TP2-13**


Project: Lakeside Developments - Stage 1

Excavator: 12t - SB

Logged by: PK

Date: 09/11/17

Ref: 4036



MACHINE TYPE:

TEST PIT TERMINATED AT:

- Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:

- bulk sample
 tube sample
 disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
 Hand penetrometer
 Estimate only

TEST PIT SECTION

SCALE:

Level site
soils subhorizontally layered



TEST PIT LOG

Test Pit No.: **TP2-13** - Page 2

Project: Lakeside Developments

Excavator:

Logged by: PK

Date: 09/11/17

Ref: 4036

Geology	Soil Description	Soil Symbol	Depth (m)	Sample Type	Undrained Shear Strength (kPa)	Water Content %	Testing
WHANGAMARINO FORMATION	CLAY with minor sand; cream. Massive; very stiff; moist; moderate plasticity; mica.		4.5		153/93kPa	42	
	127/95kPa				50		
	SILT with some fine sand; cream and pink. Massive; stiff; moist; low plasticity; pumiceous.		5.0		121/74kPa	58	5.0m NWC = 58% PI = 40% LS = 15%
	EOP = 5.2m Target depth reached. Groundwater not encountered. PK shear vane.		5.5				
			6.0				
			6.5				
			7.0				
			7.5				

MACHINE TYPE:

TEST PIT TERMINATED AT:

Target Depth Refusal
 Near Refusal Flooding

SAMPLE TYPE:

- bulk sample
- tube sample
- disturbed profile sample

FIELD SHEAR STRENGTH:

- Shear vane
- Hand penetrometer
- Estimate only

TEST PIT SECTION

SCALE:

Level site
soils subhorizontally layered



DRILL HOLE LOG

Bore No.: BH203

Sheet 1 of 2

Client: WINTON PARTNERS

Drilled by: DrillForce

Project: LAKESIDE, TE KAUWHATA

Ref: 4036

Collar Level:
Co-ordinates (mPD): 5856989mN 1790343mE

Date Started: 25/11/17 Date Finished: 25/11/17


Drilling Progress	Sample Type	Casing Depth (m)	Drill Run (m)	TCR 25 50 75	Weathered (rock only) sw rtw hw	Fracture Log (cm) 50 10 5 1	Drill Water Loss (%) 25 50 75	Piezometer Construction	Depth (m)	Legend	DESCRIPTION OF STRATA	Geology
	HQ								0	TOPSOIL.		BROWN ASH
			1.5						1	Clayey SILT; dark yellowish orange. Loose; firm-soft; Fe mottles; rootlets.		
			1.95						2	Clayey SILT; light grey with orange Fe mottles. Loose. Becoming hematitic brown below 1.2m SPT 0/1/1/0/0/1 N=2 1.6m: oxides; dark yellowish orange staining. Black MnO ₂ disseminated; fine grained.		
	HQ		3						3	Slightly sandy SILT with trace clay; pale yellowish brown. Stiff; clasts, quartz dominated.		WHANGAMARINO FORMATION
	SPT		3.45	LC					4	Increasing sand towards base, flakes of black organic material. SPT 2/2/2/3/4/4 N=13 Slightly silty SAND; light grey. Medium dense-dense; fine-medium grained. Trace veinlets of organic material, clear quartz; sand with trace pumice fragments; 1% disseminated black mineral.		
	HQ		4.5	LC					5			
	SPT		4.95						6	SPT 6/7/7/7/8/8 N=30		
	HQ		6						7	CLAY; light brown with Greenish brown disseminated mottles. Stiff-very stiff; moderately plastic lacustrine clay.		
	SPT		6.45						8	SILT with trace sand; greenish brown. Medium dense-dense; fine grained. SPT 4/5//5/4/5/7 N=21		
	HQ		7.5						9	Silty SAND with decreasing silt; light yellowish brown. Medium dense; black fine grained disseminated material; fine grained sand.		
	SPT		7.95						10	Fine-medium grained SAND; grey. Medium-dense. SPT 2/3//4/5/4/3 N=16 Fine grained SAND; grey. Medium dense.		
	HQ		9.15						11	Medium grained SAND; grey. Fine grained SAND, slightly silty; light grey to light brownish grey; medium dense; clean sand.		
	SPT		9.6						12	Silty SAND; light grey. Medium dense; very fine grained; becoming organic. SPT 1/2//2/1/2/3 N=8		
	HQ		10.7						13	Sandy SILT; brown. Medium dense; very fine grained sand; organic.		
	SPT		11.15						14	SILT with trace sand; brown. Medium dense; organic with thin lignite bands. 9.9m: 10mm lignite band 10.2m: 30mm lignite band SPT 2/2//3/2/2/4 N=11		
	HQ		12						15	Slightly silty SAND; grey. Medium dense; very fine grained. LIGNITE; black; hard.		
									16	SAND with trace silt; brownish grey. Medium dense; clean; medium-coarse grained.		

Remarks:
Note: Soil strengths from core, SPT and adjacent CPT2-26.

Logged By:	NH	Water Level Observations During Drilling				
Date:		Date	Time	Depth of Hole	Depth of Casing	Depth of Water
Checked By:	PIK					
Scale:	14/12/17					
Hole Length:	15.45m					
Core Boxes:						



EARTHTECH CONSULTING LIMITED





← Depth in m to reference level ()

--- Sleeve friction (fs) in MPa ---> Inclination (I) in degr

	Test according A.S.T.M. Standard D 5778-12	Date : 6-10-2016
	Project : Site Investigation	Cone no. : C10CFIIP.C14432
	Location: 94 Scott rd - Te Kauwhata	Project no. : 02ET01
		CPT no. : 08

1/14



Test according A.S.T.M. Standard D 5778-12

Project : **Site Investigation**

Location: **94 Scott rd - Te Kauwhata**


Date : **6-10-2016**

Cone no. : **C10CFIIP.C14432**

Project no. : **02ET01**

CPT no. : **09**

1/14



CPTlogk V1.33



Test according A.S.T.M. Standard D 5778-12

Project : **Site Investigation**

Location: **94 Scott rd - Te Kauwhata**

Date : **6-10-2016**


Cone no. : **C10CFIIP.C14432**

Project no. : **02ET01**

CPT no. : **10**

1/14

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ333
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5857177.36, 1790539.79
WGS84, (deg): 175.153029, -37.412618
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 29/11/2017
Depth (m): 5.51
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-215**
G.I. Job Ref: **17-701**

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Tomas
Cone Ref: MKJ333
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5857160.91, 1790525.95
WGS84, (deg): 175.152877, -37.412769
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: High cone end resistance

Elevation (m): -
Date of Test: 29/11/2017
Depth (m): 6.28
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-216**
G.I. Job Ref: **17-701**

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ333 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857123.81, 1790459.04 WGS84, (deg): 175.152131, -37.413117 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 29/11/2017 Depth (m): 5.28 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-217 G.I. Job Ref: 17-701
--	---	--	---	---


Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857065.22, 1790380.04 WGS84, (deg): 175.151254, -37.413661 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 8.29 Pre-Drill (m): N/A
Remarks:		Client Job Ref: CPT Number: CPT-218 G.I. Job Ref: 17-701	


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857065.22, 1790380.04 WGS84, (deg): 175.151254, -37.413661 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 8.29 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-218 G.I. Job Ref: 17-701
--	---	--	---	---

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Tomas Cone Ref: MKJ333 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857055.06, 1790528.4 WGS84, (deg): 175.152932, -37.413722 Location Method: Handheld GPS Surveyor: N/A Termination Reason: High cone end resistance	Elevation (m): - Date of Test: 29/11/2017 Depth (m): 3.34 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-219 G.I. Job Ref: 17-701
--	---	--	---	---

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ333
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5857062.55, 1790555.32
WGS84, (deg): 175.153234, -37.413649
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 29/11/2017
Depth (m): 25.22
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-220**
G.I. Job Ref: **17-701**

Remarks:

CONE PENETRATION TEST (CPT) LOG



CPT classifications cannot be expected to provide accurate predictions of soil type based on grain size, but provide a guide to behaviour type.

- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Silt mixtures: clayey silt & silty clay
- Silt mixtures: clayey silt & silty clay
- Sand mixtures: silty sand to sandy silt
- Silt mixtures: clayey silt & silty clay
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt
- Sand mixtures: silty sand to sandy silt

Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ333
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5857062.55, 1790555.32
WGS84, (deg): 175.153234, -37.413649
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 29/11/2017
Depth (m): 25.22
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-220**
G.I. Job Ref: **17-701**

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ333 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857062.55, 1790555.32 WGS84, (deg): 175.153234, -37.413649 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 29/11/2017 Depth (m): 25.22 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-220
G.I. Job Ref:			17-701

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ333 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857062.55, 1790555.32 WGS84, (deg): 175.153234, -37.413649 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 29/11/2017 Depth (m): 25.22 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-220 G.I. Job Ref: 17-701
--	---	--	--	---

Remarks:

CONE PENETRATION TEST (CPT) LOG



CPT classifications cannot be expected to provide accurate predictions of soil type based on grain size, but provide a guide to behaviour type.

Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ208
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5856906.75, 1790663.6
WGS84, (deg): 175.154497, -37.415030
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 28/11/2017
Depth (m): 23.93
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-221**
G.I. Job Ref: **17-701**

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ208
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5856906.75, 1790663.6
WGS84, (deg): 175.154497, -37.415030
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 28/11/2017
Depth (m): 23.93
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-221**
G.I. Job Ref: **17-701**

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856906.75, 1790663.6 WGS84, (deg): 175.154497, -37.415030 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 23.93 Pre-Drill (m): N/A	Client Job Ref:
				CPT Number: CPT-221
				G.I. Job Ref: 17-701

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856996.43, 1790654.94 WGS84, (deg): 175.154376, -37.414224 Location Method: Handheld GPS Surveyor: N/A Termination Reason: High cone end resistance	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 5.07 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-222 G.I. Job Ref: 17-701
--	---	---	---	---


Remarks:

CONE PENETRATION TEST (CPT) LOG




Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856970.91, 1790581.56 WGS84, (deg): 175.153554, -37.414469 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 7.73 Pre-Drill (m): N/A
Client Job Ref:		CPT Number: CPT-223	
Remarks:		G.I. Job Ref: 17-701	

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856972.92, 1790493.5 WGS84, (deg): 175.152559, -37.414469 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 9.93 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-224
Remarks:			G.I. Job Ref: 17-701


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856972.92, 1790493.5 WGS84, (deg): 175.152559, -37.414469 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 9.93 Pre-Drill (m): N/A	Client Job Ref: CPT Number: CPT-224 G.I. Job Ref: 17-701
--	---	---	---	---

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856970.83, 1790449.08 WGS84, (deg): 175.152058, -37.414497 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 13.19 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-225
G.I. Job Ref:			17-701

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856970.83, 1790449.08 WGS84, (deg): 175.152058, -37.414497 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 13.19 Pre-Drill (m): N/A	Client Job Ref:	CPT Number: CPT-225
				G.I. Job Ref:	17-701

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ335
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5856988.81, 1790332.43
WGS84, (deg): 175.150736, -37.414359
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 27/11/2017
Depth (m): 18.53
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-226**
G.I. Job Ref: **17-701**

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ335
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5856988.81, 1790332.43
WGS84, (deg): 175.150736, -37.414359
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 27/11/2017
Depth (m): 18.53
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-226**
G.I. Job Ref: **17-701**

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856988.81, 1790332.43 WGS84, (deg): 175.150736, -37.414359 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 18.53 Pre-Drill (m): N/A	Client Job Ref:	CPT Number: CPT-226
				G.I. Job Ref:	17-701


Remarks:

CONE PENETRATION TEST (CPT) LOG




Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857009.04, 1790272.94 WGS84, (deg): 175.150059, -37.414189 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 19.25 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-227
Remarks:			G.I. Job Ref: 17-701

CONE PENETRATION TEST (CPT) LOG




Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857009.04, 1790272.94 WGS84, (deg): 175.150059, -37.414189 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 19.25 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-227
Remarks:			G.I. Job Ref: 17-701

CONE PENETRATION TEST (CPT) LOG




Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5857009.04, 1790272.94 WGS84, (deg): 175.150059, -37.414189 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 19.25 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-227
Remarks:			G.I. Job Ref: 17-701

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856889.89, 1790176.8 WGS84, (deg): 175.149004, -37.415282 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 8.59 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-228
Remarks:			G.I. Job Ref: 17-701


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856889.89, 1790176.8 WGS84, (deg): 175.149004, -37.415282 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 8.59 Pre-Drill (m): N/A	Client Job Ref:
				CPT-228
				G.I. Job Ref: 17-701


Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856862.5, 1790243.38 WGS84, (deg): 175.149763, -37.415515 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 27/11/2017 Depth (m): 6.79 Pre-Drill (m): N/A
Client Job Ref:			CPT Number: CPT-230
Remarks:			G.I. Job Ref: 17-701

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force
Project: Lakeside Development
Location: 94a Scott Road, Te Kauwhata, Waikato
Engineer: Philip Kelsey
Contractor: Ground Investigation Ltd. www.g-i.co.nz

Operator: Marcelo
Cone Ref: MKJ335
Cone Type: 10 cm² Compression
Area Ratio: 0.8
Filter Type: u2


NZTM2000 N,E (m): 5856836.73, 1790292.83
WGS84, (deg): 175.150328, -37.415737
Location Method: Handheld GPS
Surveyor: N/A
Termination Reason: Limit of reaction force

Elevation (m): -
Date of Test: 27/11/2017
Depth (m): 6.33
Pre-Drill (m): N/A

Client Job Ref:
CPT Number: **CPT-231**
G.I. Job Ref: **17-701**

Remarks:


CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ335 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856839.49, 1790444.05 WGS84, (deg): 175.152035, -37.415681 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 4.45 Pre-Drill (m): N/A	Client Job Ref: <div style="text-align: center; font-size: 1.2em; font-weight: bold;"> CPT Number: CPT-232 </div> G.I. Job Ref: 17-701
--	---	--	---	--

Remarks:


CONE PENETRATION TEST (CPT) LOG




Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ208 Cone Type: 10 cm ² Compression Area Ratio: 0.8 Filter Type: u2	NZTM2000 N,E (m): 5856861.69, 1790473.6 WGS84, (deg): 175.152363, -37.415475 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 28/11/2017 Depth (m): 4.80 Pre-Drill (m): N/A
			Client Job Ref:
			CPT Number: CPT-233
			G.I. Job Ref: 17-701

Remarks:

CONE PENETRATION TEST (CPT) LOG



Client: Drill Force Project: Lakeside Development Location: 94a Scott Road, Te Kauwhata, Waikato Engineer: Philip Kelsey Contractor: Ground Investigation Ltd. www.g-i.co.nz	Operator: Marcelo Cone Ref: MKJ540 Cone Type: 10 cm ² Compression Area Ratio: 0.79 Filter Type: u2	NZTM2000 N,E (m): 5857216.9, 1790378.54 WGS84, (deg): 175.151198, -37.412295 Location Method: Handheld GPS Surveyor: N/A Termination Reason: Limit of reaction force	Elevation (m): - Date of Test: 30/11/2017 Depth (m): 7.13 Pre-Drill (m): N/A
Client Job Ref:		CPT Number: CPT-234	
Remarks:		G.I. Job Ref: 17-701	



LEGEND:

- AREA TO BE FILLED 300mm ABOVE FINISHED LEVEL
- AIR RELEASE VALVE MANHOLE LOCATION
- SETTLEMENT PLATE LOCATION
- HA329[0.5m] HAND AUGER (HA) LOCATION AND ASSOCIATED DEPTH OF RECENT ALLUVIUM
- EXISTING CONTOURS
- APPROXIMATE EXTENT OF SOFT TO FIRM RECENT ALLUVIUM
- APPROXIMATE EXTENT OF FIRM TO STIFF RECENT ALLUVIUM

NOTES:

1. BASE IMAGE ADAPTED FROM THE WAIKATO 0.5m RURAL AERIAL PHOTOS 2012-2013 SOURCED FROM LINZ ONLINE DATABASE.
2. SUBDIVISION LAYOUT AND CONTOUR DATA PROVIDED BY CANDOR3 29 OCTOBER 2018, PROJECT NO. 1239.
3. TESTS LOCATED USING HANDHELD GPS.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2018-0106
PROJECT: STAGE 5 INVESTIGATIONS, LAKESIDE DEVELOPMENT, TE KAUHATA	CHECKED: LYK	FIGURE: 01
TITLE: GEOTECHNICAL SITE INVESTIGATION PLAN	REVISION: 0	SCALE: 1:1500
	DATE: 16/08/2019	SHEET: A3

BOREHOLE LOG - HA329

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: LK		Position: E.434554.8m N.740577.9m		Elevation: RL 5.00m		Datum: Mount Eden		Angle from horizontal: 90°								
Checked by: LYK		Survey Source: Hand Held GPS														
Well	Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)			Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks	
		Depth	Type & Results									5	10	15		
23/07-2019	Groundwater			5.0			Pt: Silty plastic PEAT: black. (Recent Deposits)	W								
				4.9			ML: SILT: light greyish brown. Low plasticity, moderately sensitive to sensitive. (Recent Deposits)									
		0.3	Peak = 55kPa Residual = 9kPa				... at 0.30m, Becoming brown, mottled orange.									
		0.6	Peak = 71kPa Residual = 18kPa				... from 0.60m to 0.70m, Contains a lenses of completely decomposed wood fragments.									
		0.9	Peak = 52kPa Residual = 15kPa				... at 0.90m, Contains trace medium to coarse subrounded gravel.	St								
		1.3	Peak = 95kPa Residual = 18kPa			4.0		Pt: Plastic PEAT: dark brown. (Recent Deposits)	S		HA					
		1.6	Peak = UTP			3.8		MH: Clayey SILT: light grey. High plasticity, sensitive. (Whangamarino Formation)								
		2.0	Peak = UTP			3.5		CH: CLAY: light bluish grey. High plasticity. (Whangamarino Formation)	H							
		2.2	Peak = UTP				Borehole terminated at 2.2 m									

Termination reason: Refusal on hard clay.

Remarks: Groundwater encountered at 0.2m. Shear vane # 1911.

BOREHOLE LOG - HA330

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: RP		Position:		Elevation: RL 5.50m		Hole Diameter: 50mm								
Checked by: LYK		Survey Source:		Datum: Mount Eden		Angle from horizontal: 90°								
Well	Groundwater	Samples & Insitu Tests		Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)			Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results								RL (m)	5	10	
23-07-2019		0.3	Peak = 86kPa Residual = 20kPa	5.5		OL: Organic Clayey SILT : Black. Non plastic. (Topsoil)								
		0.6	Peak = 58kPa Residual = 9kPa	5.2		ML: SILT: Light grey. Non plastic, sensitive. (Recent Alluvium) <i>... from 0.50m to 0.70m, Becoming brown.</i>	M to W	St						
		0.9	Peak = >200kPa	4.8		ML: Gravelly clayey SILT: Light grey and mottled orange. Low plasticity; gravel, fine to medium, pumiceous. (Whangamarino Formation)					HA			
		1.2	Peak = UTP				S	H						
		1.6	Peak = UTP			<i>... from 1.60m to 2.00m, Becoming blueish grey.</i>								
				2		Borehole terminated at 2.0 m								
				3										
				4										
				5										

Termination reason: Target Depth Reached

Remarks: Groundwater encountered at 0.7m. Shear Vane # 2532.

BOREHOLE LOG - HA331

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: LYK		Position: E.434542.3m N.740525.9m		Elevation: RL 5.00m		Hole Diameter: 50mm									
Checked by: LYK		Survey Source: Hand Held GPS		Datum: Mount Eden		Angle from horizontal: 90°									
Well	Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)			Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results									5	10	15	
23-07-2019	▼			5.0			Pt: Silty plastic PEAT: black. (Recent Deposits)	W							
		0.3	Peak = 62kPa Residual = 9kPa	4.7			ML: SILT: fine to coarse sand; brown mottled orange. Low plasticity, sensitive. (Recent Deposits)								
		0.6	Peak = 62kPa Residual = 9kPa												
		0.9	Peak = 37kPa Residual = 9kPa						F to St						
		1.3	Peak = 185kPa Residual = 15kPa	3.7			ML: SILT: light grey. Low plasticity, extra sensitive. (Whangamarino Formation)	S	VSt			HA			
		1.6	Peak = >200kPa Residual = 22kPa	3.5			CH: Silty CLAY: with some fine to coarse sand; light grey. High plasticity, extra sensitive. (Whangamarino Formation)								
		2.0	Peak = UTP	3.1			CH: CLAY: light grey. High plasticity. (Whangamarino Formation)		H						
2.5	Peak = UTP														
							Borehole terminated at 2.5 m								

Termination reason: Refusal on hard clay.

Remarks: Groundwater encountered at 0.3m. Shear vane # 1911.

BOREHOLE LOG - HA332

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: AS		Position:		Elevation: RL 6.50m		Hole Diameter: 50mm							
Checked by: LYK		Survey Source:		Datum: Mount Eden		Angle from horizontal: 90°							
Well	Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)	Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results										
23-07-2019				6.5			OL: Organic SILT: dark brown. No plasticity. (Topsoil)						
		0.3	Peak = 164kPa Residual = 5kPa	6.2			ML: SILT: light grey. Low plasticity, quick. (Whangamarino Formation)	M	VSt				
		0.6	Peak = 172kPa Residual = 27kPa	5.9			ML: Sandy SILT: light grey. Low plasticity, sensitive to extra sensitive; sand, medium to coarse, pumiceous. (Whangamarino Formation)						
		0.9	Peak = 191kPa Residual = 22kPa				... at 0.80m, contains minor medium to coarse sand, pumiceous.	S	VSt to H				
		1.2	Peak = 191kPa Residual = 98kPa	5.4			ML: SILT with trace clay: light brown. Low plasticity, insensitive. (Whangamarino Formation)						
		1.5	Peak = 191kPa Residual = 30kPa	5.2			ML: SILT with trace clay: light bluish grey mottled dark brown, sensitive. Low plasticity. (Whangamarino Formation)						
		1.8	Peak = UTP					M	H			HA	
		2.1	Peak = UTP	4.4			ML: SILT: dark brown. Low plasticity. (Whangamarino Formation)						
				4.3			SP: Silty fine SAND: light bluish grey. Poorly graded, sub rounded, pumiceous. (Whangamarino Formation)	S	D				
		2.6	Peak = UTP	4.0			LIGNITE: dark brown. (Whangamarino Formation)	M					
		2.8	Peak = UTP	3.7			ML: SILT: dark bluish grey. Low plasticity. (Whangamarino Formation) LIGNITE: dark brown. (Whangamarino Formation)		H				
					3		Borehole terminated at 3.0 m						

Termination reason: HA Refusal on hard lignite.

Remarks: Groundwater encountered at 0.6m. Shear vane #2560

BOREHOLE LOG - HA333

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: AS		Position:		Elevation: RL 5.50m		Hole Diameter: 50mm						
Checked by: LYK		Survey Source:		Datum: Mount Eden		Angle from horizontal: 90°						
Well	Groundwater	Samples & Insitu Tests		Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)	Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results									
				5.5		OL: Organic SILT: dark brown. No plasticity. (Topsoil)						
		0.3	Peak = 72kPa Residual = 19kPa	5.2		ML: Gravelly SILT: dark brown. Low plasticity, moderately sensitive; gravel, fine to medium, sub rounded, pumiceous. (Recent Alluvium)	M	St				
		0.6	Peak = 107kPa Residual = 27kPa	4.9		MH: SILT: dark greyish brown. High plasticity, moderately sensitive. (Whangamarino Formation)		VSt				
		0.9	Peak = 87kPa Residual = 3kPa	4.6		MH: Clayey SILT with minor sand: light greyish brown mottled light orange brown. High plasticity, quick to sensitive; sand, pumiceous, fine to medium. (Whangamarino Formation)		St to VSt				
		1.2	Peak = 161kPa Residual = 36kPa			... at 1.10m, becoming bluish grey.						
		1.5	Peak = 191kPa Residual = 41kPa									
		1.6	Peak = 191kPa Residual = 38kPa	3.9		MH: SILT: dark brown. High plasticity, sensitive. (Whangamarino Formation)		VSt			3	
		1.8	Peak = UTP			... at 1.80m, becoming bluish grey.					8	
				3.6		ML: Clayey SILT with some sand and minor gravel: light bluish grey. Low plasticity, sand, fine to coarse, pumiceous; gravel, fine to medium, pumiceous. (Whangamarino Formation)		H		HA	10	
		2.1	Peak = UTP								9	
				2							5	
		2.4	Peak = UTP								8	
				3.0		SM: Silty fine SAND: light grey. Poorly graded. (Whangamarino Formation)		S			10	
											8	
		2.8	Peak = 191kPa Residual = 55kPa								8	
				3							6	
		3.1	Peak = UTP								8	
											8	
				3							9	
											8	
											10	
											9	
											6	
											9	
		3.8	Peak = UTP	1.8		CH: CLAY: light grey. High plasticity. (Whangamarino Formation)		H			20	
						Borehole terminated at 3.8 m						
				4								
				5								

Termination reason: HA refusal on hard clay.

Remarks: Groundwater encountered at 0.9m. Shear vane #2560

BOREHOLE LOG - HA334

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: LYK		Position: E.434537.4m N.740465.2m		Elevation: RL 5.00m		Hole Diameter: 50mm						
Checked by: LYK		Survey Source: Hand Held GPS		Datum: Mount Eden		Angle from horizontal: 90°						
Well	Groundwater	Samples & Insitu Tests		Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)	Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results									
24-07-2019	▼			5.0		Organic SILT: black. Low plasticity. (Topsoil)	W					0.3m: shear vane fell through to 0.6m.
				4.8		Pt: Silty plastic PEAT: black. (Recent Deposits)		VS				
		0.6	Peak = UTP	4.4		GP: Silty medium to coarse GRAVEL: grey. Poorly graded, rounded, loosely packed. (Recent Deposits)						
		0.9	Peak = 157kPa Residual = 12kPa	4.1		MH: Clayey SILT: light grey, mottled orange. High plasticity, extra sensitive. (Whangamarino Formation)	S	VSt	HA			
		1.2	Peak = UTP	3.8		ML: Sandy SILT with trace clay: light bluish grey. Low plasticity; Sand, fine to coarse. (Whangamarino Formation)		H				
		1.6	Peak = 123kPa Residual = 40kPa	3.4		SW: Fine to coarse SAND with some silt: grey. Well graded. (Whangamarino Formation)		MD to D				
				2		Borehole terminated at 2.0 m						
				3							9	
											5	
											12	
											11	
											3	
											5	
											3	
											3	
											3	
											6	
											4	
											6	
											11	
											11	
											5	
											5	
											4	
											5	
											5	
											6	
											5	
											6	
											5	
											6	
											8	
											9	
											9	
											8	
											4	
											5	
											5	
											5	
				5								

Termination reason: Time limit.

Remarks: Groundwater encountered at 0.3m. Shear vane # 1911.

BOREHOLE LOG - HA335

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: RP		Position:		Elevation: RL 6.00m		Hole Diameter: 50mm						
Checked by: LYK		Survey Source:		Datum: Mount Eden		Angle from horizontal: 90°						
Well	Groundwater	Samples & Insitu Tests		Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)	Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks
		Depth	Type & Results									
24-07-2019		0.3	Peak = 104kPa Residual = 14kPa	6.0		OL: Organic SILT: Dark brown. Non plastic. (Topsoil)						
		0.6	Peak = 173kPa Residual = 32kPa	5.6								
		0.9	Peak = 187kPa Residual = 35kPa	1	... at 1.10m, contains 100mm thick lens of sandy silt; light grey. Low plasticity; sand, fine to coarse.		VSt					
		1.2	Peak = 144kPa Residual = 35kPa	4.5			SM: Silty fine to medium SAND: grey. Poorly graded. (Whangamarino Formation)	S	2 1 2 3			
					2	Borehole terminated at 2.0 m						

Termination reason: Time limit.

Remarks: Groundwater encountered at 1.3m. Shear Vane # 2532.

BOREHOLE LOG - HA336

Client: Lakeside Developments (2017) Limited
 Project: Lakeside Developments
 Site Location: 98 Scott Road, Te Kauwhata
 Project No.: HAM2018-0106
 Date: 23/07/2019
 Borehole Location: Stage 5 Alluvial Flats



1:25 Sheet 1 of 1

Logged by: LYK		Position: E.444218.2m N.699483.7m		Elevation: RL 5.50m		Hole Diameter: 50mm								
Checked by: LYK		Survey Source: Hand Held GPS		Datum: Mount Eden		Angle from horizontal: 90°								
Well	Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Recovery	Drilling Method/Support	Dynamic Cone Penetrometer (Blows/100mm)	Structure & Other Observations Discontinuities: Depth; Defect Number; Defect Type; Dip; Defect Shape; Roughness; Aperture; Infill; Seepage; Spacing; Block Size; Block Shape; Remarks	
		Depth	Type & Results											5
23-07-2019				5.5			OL: Organic SILT: black. Low plasticity. (Topsoil)							
		0.3	Peak = 132kPa Residual = 22kPa	5.3			ML: SILT: dark grey mottled orange. Low plasticity, sensitive. (Recent Deposits) ... from 0.30m to 0.40m, Contains a lens of medium to coarse subrounded gravel.	M						
		0.6	Peak = 111kPa Residual = 31kPa	4.9			CH: Silty CLAY: light grey mottled orange. High plasticity, moderately sensitive. (Whangamarino Formation) ... from 0.70m to 0.80m, Contains some fine to coarse sand.	VSt						
		0.9	Peak = 111kPa Residual = 22kPa	4.3			CH: Silty CLAY: with minor fine to coarse sand; light grey mottled orange. High plasticity, sensitive. (Whangamarino Formation)	H						
		1.2	Peak = >200kPa Residual = 46kPa	4.0			ML: Sandy SILT: grey. Low plasticity, sensitive. Sand, fine. (Whangamarino Formation)	VSt						
		1.6	Peak = 160kPa Residual = 31kPa	3.7			GP: Silty fine GRAVEL: grey. Poorly graded, rounded. (Whangamarino Formation)	S						
		2.0	Peak = >200kPa	2			Borehole terminated at 2.0 m							

Termination reason: Target Depth Reached

Remarks: Groundwater encountered at 1.6m. Shear vane # 1911.

Appendix C: Laboratory Solid Density and Compaction Test Results

Test Number: 172767

Report Number: 28802T

Date of Issue: 23rd November 2017

Page 1 of 2 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 2.7.2: Determination of the Solid Density of Soil Particles
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 9th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP202 (0.6 – 1.6 & 1.6 – 2.6m), Puketoka Silt/Clay**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.


for STEVENSON CONSTRUCTION MATERIALS LTD


T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP202 (0.6 – 1.6 & 1.6 – 2.6m), Puketoka Silt/Clay	Test No.:	172767
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	9 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured t/m³	Natural Water Content %
1.03	49.0	2.54	63.6

Water Content (%)	40.0	44.5	49.0	54.4	56.5
Dry Density (t/m³)	1.02	1.03	1.03	1.00	0.99
Shear Strength (kPa)	UTP	UTP	162	112	59
Remoulded Shear Strength (kPa)	UTP	UTP	18	9	3

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172768

Report Number: 28876T

Date of Issue: 30th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 2.2: Determination of Liquid Limit
 - 2.3: Determination of Plastic Limit
 - 2.4: Determination of Plasticity Index
 - 2.6: Determination of Linear Shrinkage
 - 2.7.2: Determination of Solid Density of Soil Particles
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
 - 6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 8th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP203 (0.3 – 1.0 & 1.0 to 1.7m) Brown Ash**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD


T A WHITMORE
IANZ APPROVED SIGNATORY



All tests reported
herein have been
performed in accordance
with the laboratory's
scope of accreditation

TEST RESULTS

Material:	TP203 (0.3 – 1.0 & 1.0 to 1.7m) Brown Ash	Test No.:	172768
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

TEST METHOD	RESULT	SPECIFICATION
Liquid Limit	85	-
Plastic Limit	39	-
Plasticity Index	46	-
Linear Shrinkage	13%	-

Notes: i. Plasticity Index Tests performed on material passing 0.425mm sieve.

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.18
Compacted water content	(%)	44.1
Soaked water content	(%)	46.6
Swell	(%)	0.0
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	2.5 & 5.0
California Bearing Ratio	CBR	5%

Notes: i. Negative Swell implies shrinkage.
ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP203 (0.3 – 1.0 & 1.0 to 1.7m) Brown Ash	Test No.:	172768
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured t/m³	Natural Water Content %
1.17	44.0	2.71	41.6

Water Content (%)	38.1	41.3	44.1	46.9	49.4
Dry Density (t/m³)	1.08	1.13	1.17	1.15	1.11
Shear Strength (kPa)	UTP	UTP	162	65	38
Remoulded Shear Strength (kPa)	UTP	UTP	80	32	15

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172769

Report Number: 28803T – Amendment One

Date of Issue: 5th December 2017

Page 1 of 2 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 8th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP203 (1.7 – 2.7 & 2.7 – 3.4m), Puketoka Silt/Clay**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsey of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD

T A WHITMORE
IANZ APPROVED SIGNATORY

Test Number: 172770

Report Number: 28877T

Date of Issue: 30th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods: 1. NZS4402: 1986:Test
2.1: Determination of the Water Content
2.2: Determination of Liquid Limit
2.3: Determination of Plastic Limit
2.4: Determination of Plasticity Index
2.6: Determination of Linear Shrinkage
2.7.2: Determination of Solid Density of Soil Particles
4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
6.1.1: Determination of the California Bearing Ratio

2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 7th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP204 (1.0 – 2.0 & 2.0 to 3.0m) Puketoka Silt/Clay**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD



T A WHITMORE
IANZ APPROVED SIGNATORY



All tests reported
herein have been
performed in accordance
with the laboratory's
scope of accreditation

TEST RESULTS

Material:	TP204 (1.0 – 2.0 & 2.0 to 3.0m) Puketoka Silt/Clay	Test No.:	172770
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

TEST METHOD	RESULT	SPECIFICATION
Liquid Limit	70	-
Plastic Limit	29	-
Plasticity Index	41	-
Linear Shrinkage	12%	-

Notes: i. Plasticity Index Tests performed on material passing 0.425mm sieve.

CALIFORNIA BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.22
Compacted water content	(%)	38.7
Soaked water content	(%)	41.5
Swell	(%)	1.2
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	2.5 & 5.0
California Bearing Ratio	CBR	6%

Notes: i. Negative Swell implies shrinkage.
ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP204 (1.0 – 2.0 & 2.0 to 3.0m) Puketoka Silt/Clay	Test No.:	172770
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured t/m³	Natural Water Content %
1.22	40.0	2.62	47.0

Water Content (%)	35.2	37.6	39.6	42.5	45.2
Dry Density (t/m³)	1.15	1.20	1.22	1.19	1.16
Shear Strength (kPa)	UTP	201	133	74	21
Remoulded Shear Strength (kPa)	UTP	53	21	15	6

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172772

Report Number: 28858T

Date of Issue: 28th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods: 1. NZS4402: 1986:Test
2.1: Determination of the Water Content
2.7.2: Determination of the Solid Density of Soil Particles
4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 8th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP205 (2.3 – 3.3 & 3.3 – 4.3m), Puketoka Sand**

Source: Lakeside Developments Te Kauwhata

Notes: i. Field sample received in its natural state.
ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD


T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP205 (2.3 – 3.3 & 3.3 – 4.3m), Puketoka Sand	Test No.:	172772
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.24
Compacted water content	(%)	29.7
Soaked water content	(%)	35.3
Swell	(%)	0.0
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	5.0
California Bearing Ratio	CBR	25%

- Notes:
- i. Negative Swell implies shrinkage.
 - ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP205 (2.3 – 3.3 & 3.3 – 4.3m), Puketoka Sand	Test No.:	172772
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured (t/m³)	Natural Water Content %
1.25	30.0	2.52	36.7

Water Content (%)	14.9	24.8	30.2	35.8	39.1
Dry Density (t/m³)	1.20	1.24	1.25	1.23	1.19
Shear Strength (kPa)	UTP	UTP	UTP	UTP	18
Remoulded Shear Strength (kPa)	UTP	UTP	UTP	UTP	0

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172773

Report Number: 28856T

Date of Issue: 23rd November 2017

Page 1 of 2 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods: 1. NZS4402: 1986:Test
2.1: Determination of the Water Content
4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held
Shear VaneDate Sampled: 8th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP 205 (4.8 – 5.5m) Puketoka Silt (Sensitive)**

Source: Lakeside Developments Te Kauwhata

- Notes: i. Field sample received in its natural state.
-
- ii. Sample taken by P.Kelsey of Earthtech Consulting Ltd by an unknown method.
-
- iii. Sampling of soil is not covered by this report.


for STEVENSON CONSTRUCTION MATERIALS LTD


T A WHITMORE
IANZ APPROVED SIGNATORYAll tests reported
herein have been
performed in accordance
with the laboratory's
scope of accreditation

TEST RESULTS

Material:	TP 205 (4.8 – 5.5m) Puketoka Silt (Sensitive)	Test No.:	172773
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m ³)	Optimum Water Content (%)	Solid Density Assumed (t/m ³)	Natural Water Content (%)
0.73	85.0	2.40	94.1

Water Content (%)	73.7	80.6	84.6	93.0	96.9
Dry Density (t/m ³)	0.72	0.72	0.73	0.72	0.71
Shear Strength (kPa)	201	162	145	59	38
Remoulded Shear Strength (kPa)	12	27	24	3	0

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172774

Report Number: 28859T – Amendment One

Date of Issue: 5th December 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
 - 6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 7th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP206 (0.3 – 1.5 & 1.5 – 3.0m), Puketoka Silt & Sand**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD
T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP206 (0.3 – 1.5 & 1.5 – 3.0m), Puketoka Silt & Sand	Test No.:	172774
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.16
Compacted water content	(%)	39.4
Soaked water content	(%)	42.5
Swell	(%)	0.0
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	5.0
California Bearing Ratio	CBR	13%

- Notes:
- i. Negative Swell implies shrinkage.
 - ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP206 (0.3 – 1.5 & 1.5 – 3.0m), Puketoka Silt & Sand	Test No.:	172774
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Assumed t/m³	Natural Water Content %
1.15	34.0	2.40	48.0

Water Content (%)	29.2	31.8	34.4	38.8	41.6
Dry Density (t/m³)	1.12	1.13	1.15	1.15	1.13
Shear Strength (kPa)	UTP	UTP	UTP	UTP	130
Remoulded Shear Strength (kPa)	UTP	UTP	UTP	UTP	15

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172775

Report Number: 28860T

Date of Issue: 28th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods: 1. NZS4402: 1986:Test
2.1: Determination of the Water Content
2.7.2: Determination of the Solid Density of Soil Particles
4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 7th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP206 (4.0 – 5.0 & 5.0 – 5.6m), Puketoka Sand**

Source: Lakeside Developments Te Kauwhata

Notes: i. Field sample received in its natural state.
ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD
T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP206 (4.0 – 5.0 & 5.0 – 5.6m), Puketoka Sand	Test No.:	172775
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		<i>NZ Standard Compaction</i>
Sample condition		<i>Soaked</i>
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.00
Compacted water content	(%)	51.2
Soaked water content	(%)	47.8
Swell	(%)	-0.2
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	5.0
California Bearing Ratio	CBR	18%

- Notes:
- i. Negative Swell implies shrinkage.
 - ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP206 (4.0 – 5.0 & 5.0 – 5.6m), Puketoka Sand	Test No.:	172775
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured (t/m³)	Natural Water Content (%)
1.01	50.0	2.40	31.1

Water Content (%)	43.6	46.7	50.2	55.0	58.5
Dry Density (t/m³)	0.97	1.00	1.01	0.97	0.94
Shear Strength (kPa)	UTP	UTP	UTP	27	15
Remoulded Shear Strength (kPa)	UTP	UTP	UTP	9	3

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172776

Report Number: 28878T

Date of Issue: 30th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 2.2: Determination of Liquid Limit
 - 2.3: Determination of Plastic Limit
 - 2.4: Determination of Plasticity Index
 - 2.6: Determination of Linear Shrinkage
 - 2.7.2: Determination of Solid Density of Soil Particles
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
 - 6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 7th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP208 (0.35 – 1.5 & 1.5 & 2.5m) Brown Ash**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD



T A WHITMORE
IANZ APPROVED SIGNATORY



All tests reported
herein have been
performed in accordance
with the laboratory's
scope of accreditation

TEST RESULTS

Material:	TP208 (0.35 – 1.5 & 1.5 & 2.5m) Brown Ash	Test No.:	172776
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

TEST METHOD	RESULT	SPECIFICATION
Liquid Limit	76	-
Plastic Limit	34	-
Plasticity Index	42	-
Linear Shrinkage	13%	-

Notes: i. Plasticity Index Tests performed on material passing 0.425mm sieve.

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.24
Compacted water content	(%)	40.6
Soaked water content	(%)	41.8
Swell	(%)	0.0
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	2.5
California Bearing Ratio	CBR	4%

Notes: i. Negative Swell implies shrinkage.
 ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP208 (0.35 – 1.5 & 1.5 & 2.5m) Brown Ash	Test No.:	172776
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m ³)	Optimum Water Content (%)	Solid Density Measured t/m ³	Natural Water Content %
1.23	41.0	2.70	45.1

Water Content (%)	35.7	38.6	40.7	43.5	46.2
Dry Density (t/m ³)	0.99	1.13	1.23	1.19	1.15
Shear Strength (kPa)	UTP	UTP	115	47	27
Remoulded Shear Strength (kPa)	UTP	UTP	56	30	12

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172777

Report Number: 28861T

Date of Issue: 28th November 2017

Page 1 of 3 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 2.7.2: Determination of the Solid Density of Soil Particles
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
 - 6.1.1: Determination of the California Bearing Ratio
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 7th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP208 (2.5 – 3.6 & 3.6 – 4.6m), Puketoka Silt/Clay**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsley of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD


T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP208 (2.5 – 3.6 & 3.6 – 4.6m), Puketoka Silt/Clay	Test No.:	172777
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

CALIFORNIAN BEARING RATIO


		Result
Compaction effort		NZ Standard Compaction
Sample condition		Soaked
Surcharge mass	(kg)	6.7
Period of Soaking	(Days)	4
Compacted dry density	(t/m ³)	1.00
Compacted water content	(%)	51.8
Soaked water content	(%)	57.2
Swell	(%)	0.2
Rate of penetration	(mm/min)	1
Depth CBR recorded	(mm)	2.5 & 5.0
California Bearing Ratio	CBR	1%

- Notes:
- i. Negative Swell implies shrinkage.
 - ii. Test performed on material passing the 19.0mm Test Sieve (100%).

TEST RESULTS

Material:	TP208 (2.5 – 3.6 & 3.6 – 4.6m), Puketoka Silt/Clay	Test No.:	172777
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	7 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Measured (t/m³)	Natural Water Content %
1.06	52.0	2.67	62.9

Water Content (%)	42.6	48.8	52.0	56.2	59.1
Dry Density (t/m³)	0.98	1.04	1.06	1.03	1.00
Shear Strength (kPa)	UTP	198	94	59	18
Remoulded Shear Strength (kPa)	UTP	50	27	12	3

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172778

Report Number: 28804T

Date of Issue: 23rd November 2017

Page 1 of 2 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTDClients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

1. NZS4402: 1986:Test
 - 2.1: Determination of the Water Content
 - 4.1.1: Dry Density/Water Content Relationship
- NZ Standard Compaction
2. NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 8th November 2017Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP210 (1.9 – 2.5 & 2.5 – 3.0m), Puketoka Sand/Silty Sand**

Source: Lakeside Developments Te Kauwhata

- Notes:
- i. Field sample received in its natural state.
 - ii. Sample taken by P.Kelsey of Earthtech Consulting Ltd by an unknown method.
 - iii. Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD




T A WHITMORE
IANZ APPROVED SIGNATORY

TEST RESULTS

Material:	TP210 (1.9 – 2.5 & 2.5 – 3.0m), Puketoka Sand/Silty Sand	Test No.:	172778
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	8 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m³)	Optimum Water Content (%)	Solid Density Assumed t/m³	Natural Water Content %
1.17	44.0	2.65	37.8

Water Content (%)	38.5	41.8	44.3	47.0	49.4
Dry Density (t/m³)	1.15	1.17	1.17	1.14	1.12
Shear Strength (kPa)	UTP	174	94	35	21
Remoulded Shear Strength (kPa)	UTP	27	18	12	3

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.

Test Number: 172780

Report Number: 28805T

Date of Issue: 23rd November 2017

Page 1 of 2 Pages

FINAL REPORT FOR EARTHTECH CONSULTING LTD

Clients Address: PO Box 721
PUKEKOHE 2340

Attention: Philip Kelsey

Reference: No. 4036

Subject: **SOIL TESTING**

Clients Instructions: Conduct the tests as detailed below on the soil sample received.

Test Methods:

- NZS4402: 1986:Test
 - Determination of the Water Content
 - Determination of the Solid Density of Soil Particles
 - Dry Density/Water Content Relationship
- NZ Standard Compaction
- NZ Geotechnical Society, Guideline
Determining the Shear Strength of a Cohesive Soil using a Hand Held Shear Vane

Date Sampled: 9th November 2017

Date Received: 10th November 2017

Date of Test: November 2017

Description of Sample: **TP212 (1.7 – 2.7 & 2.7 – 3.7m), Puketoka Sand**

Source: Lakeside Developments Te Kauwhata

- Notes:
- Field sample received in its natural state.
 - Sample taken by P.Kelsey of Earthtech Consulting Ltd by an unknown method.
 - Sampling of soil is not covered by this report.

for STEVENSON CONSTRUCTION MATERIALS LTD



T A WHITMORE
IANZ APPROVED SIGNATORY




All tests reported
herein have been
performed in accordance
with the laboratory's
scope of accreditation

TEST RESULTS

Material:	TP212 (1.7 – 2.7 & 2.7 – 3.7m), Puketoka Sand	Test No.:	172780
Source:	Lakeside Developments Te Kauwhata	Date Sampled:	9 th November 2017
Job:	Lakeside Developments	Reference No.:	4036

NZ STANDARD COMPACTION



Maximum Dry Density (t/m ³)	Optimum Water Content (%)	Solid Density Measured t/m ³	Natural Water Content %
1.19	37.0	2.46	35.5

Water Content (%)	25.3	31.3	37.2	41.6	44.9
Dry Density (t/m ³)	1.17	1.19	1.19	1.15	1.12
Shear Strength (kPa)	UTP	UTP	UTP	18	12
Remoulded Shear Strength (kPa)	UTP	UTP	UTP	3	0

- Notes:
- i. Test performed on material passing 19.0mm sieve (100%).
 - ii. UTP = Unable to Penetrate.
 - iii. Natural water content performed on whole sample.



**DRY DENSITY / WATER CONTENT RELATIONSHIP
STANDARD COMPACTION**



Project : **Lakeside Developments**
 Location : **Lakeside Developments**
 Client : **CMW (NZ) Limited**
 Contractor : **-**
 Sampled by : **Client**
 Date sampled : **Unknown**
 Sampling method : **Bulk Sample (as received)**
 Sample description : **SILT with some clay**
 Sample condition : **As received**
 Solid density : **2.60 t/m³ (Tested)**
 Source : **S01 (Stage 1 Bulk Fill)**

Project No : **2-68014.00**
 Lab Ref No : **HA3889_1_MDD**
 Client Ref No : **HAM2018-0106**

Test Results							
Maximum dry density	1.39	t/m ³	Natural water content	32.1	%		
Optimum water content	32	%	Fraction tested	100%	Passing 19mm		
Sample ID	-180	-120	-60	NAT	60	120	
Bulk density	t/m ³	1.473	1.504	1.694	1.835	1.781	1.737
Water content	%	23.6	26.5	29.9	32.1	36.1	39.1
Dry density	t/m ³	1.192	1.188	1.305	1.389	1.309	1.248
Sample condition		Very Stiff Dry	Stiff Dry	Stiff Dry-Moist	Firm Moist	Soft Moist	Very Soft Wet
Peak stress	kPa	Refusal	Refusal	Refusal	119	42	24
Remoulded stress	kPa	Refusal	Refusal	Refusal	32	13	6



Test Methods	Notes
Compaction NZS 4402 : 1986 Test 4.1.1 (Standard)	
Shear Strength using a Hand Held Shear Vane, NZ Geotechnical Soc Inc 8/2001	

Date tested : 30/01/19 Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 Date reported : 04/02/19 This report may only be reproduced in full

IANZ Approved Signatory

Designation : *Senior Civil Engineering Technician*
 Date : 04/02/19



Tests indicated as not accredited are outside the scope of the laboratory's accreditation



**DRY DENSITY / WATER CONTENT RELATIONSHIP
STANDARD COMPACTION**



Project : **Lakeside**
 Location : **Lakeside**
 Client : **CMW (NZ) Limited**
 Contractor : **-**
 Sampled by : **Client**
 Date sampled : **Unknown**
 Sampling method : **Bulk Sample (As received)**
 Sample description : **CLAY (Ash mix)**
 Sample condition : **As received**
 Solid density : **2.72 t/m³ (Tested)**
 Source : **S02 Stage 1 fill**

Project No : **2-68014.00**
 Lab Ref No : **HA4413_MDD**
 Client Ref No : **HAM2018-0106**

Test Results							
Maximum dry density	1.22	t/m ³	Natural water content	42.7	%		
Optimum water content	41	%	Fraction tested	100%	passing 19mm sieve		
Sample ID	-180	-120	-60	Nat	60	120	
Bulk density	t/m ³	1.370	1.448	1.679	1.743	1.699	1.675
Water content	%	32.3	35.4	39.2	42.7	46.4	51.0
Dry density	t/m ³	1.036	1.069	1.206	1.221	1.160	1.109
Sample condition		V.Stiff Dry	V.Stiff Dry - Moist	Stiff Moist	Firm Moist	Soft Moist	Soft Moist-wet
Peak stress	kPa	Refusal	Refusal	Refusal	27	12	4
Remoulded stress	kPa	Refusal	Refusal	Refusal	11	6	2



Test Methods	Notes
Compaction NZS 4402 : 1986 Test 4.1.1 (Standard)	
Shear Strength using a Hand Held Shear Vane, NZ Geotechnical Soc Inc 8/2001	

Date tested : 16/05/19 Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 Date reported : 20/05/19 This report may only be reproduced in full

IANZ Approved Signatory

Designation : *Senior Civil Engineering Technician*
 Date : 20/05/19



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

SOLID DENSITY OF SOIL
TEST REPORT



Project : Earthworks
 Location : Stockpile
 Client : Lakeside Developments c/o CMW Geosciences
 Contractor : -
 Sampled by : CMW Geosciences
 Date sampled : 15/11/19
 Sampling method : Bulk Sample (as received)
 Sample condition : As received

Project No : 2-68014.00
 Lab Ref No : HA5292_SD
 Client Ref No : HAM2019-0062

Stage 1A Imported Material

Test Results

Lab Ref No : HA5292
 Location ID : Stockpile
 Sample Depth (m) : Unknown
 Soil Fraction Tested : Whole
 Sample History : Natural
 Solid Particle Density (t/m³) : 2.72
 Sample Description: CLAY

Test Methods	Notes
Solid Density : NZS 4402 : 1986 Test 2.72	

Date tested : 22/11/19
 Date reported : 25/11/19

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

IANZ Approved Signatory

Designation : Senior Civil Engineering Technician
 Date : 25/11/19



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

**DRY DENSITY / WATER CONTENT RELATIONSHIP
STANDARD COMPACTION**





Project : Earthworks
 Location : Stockpile
 Client : Lakeside Developments c/o CMW Geosciences
 Contractor : -
 Sampled by : CMW Geosciences
 Date sampled : 15/11/2019
 Sampling method : As received (Bulk Sample)
 Sample description : CLAY
 Sample condition : As received
 Solid density : 2.72 t/m³ (Tested)
 Source : Wards Quarry

Project No :	2-68014.00
Lab Ref No :	HA5292_MDD
Client Ref No :	HAM2019-0062

Stage 1A Imported Material

Test Results							
Maximum dry density	1.50	t/m ³	Natural water content	25.3	%		
Optimum water content	26.5	%	Fraction tested	All Passing 19mm sieve			
Sample ID	-120	-60	Nat	60	120	180	
Bulk density t/m ³	1.636	1.769	1.871	1.906	1.881	1.836	
Water content %	19.3	22.6	25.3	27.7	30.8	32.8	
Dry density t/m ³	1.371	1.443	1.493	1.493	1.439	1.382	
Sample condition	V. Stiff	V. Stiff	Stiff	Firm	Soft	V. Soft	
	Moist	Moist	Moist	Moist	Moist	Wet	
Peak stress kPa	UTP	UTP	>192	120	48	22	
Remoulded str kPa	UTP	UTP	>192	52	20	12	



Test Methods	Notes
Compaction NZS 4402 : 1986 Test 4.1.1 (Standard)	
Shear Strength using a Hand Held Shear Vane, NZ Geotechnical Soc Inc 8/2001	

Date tested : 22/11/19 Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 Date reported : 25/11/19 This report may only be reproduced in full

IANZ Approved Signatory

Designation : Senior Civil Engineering Technician
 Date : 25/11/19



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

PLASTICITY INDEX FOR SOILS
TEST REPORT



Project : Earthworks
 Location : Stockpile
 Client : Lakeside Developments c/o CMW Geosciences
 Contractor : -
 Sampled by : CMW Geosciences
 Date received : 18/11/2019
 Sampling method : As received (Bulk sample)
 Sample condition : As received

Project No : 2-68014.00
 Lab Ref No : HA5333_PI
 Client Ref No : HAM2019-0062

Stage 1A Imported Material

Test Results	
Lab Ref No :	HA5333_PI
Location ID :	Stockpile
Sample Depth (m) :	N/A
Soil Fraction Tested :	-425um
Liquid Limit :	52
Plastic Limit :	28
Plasticity Index :	24
Natural Water Content (%) :	25.0
Sample description :	CLAY
Test Methods	Notes
Water Content NZS 4402 : 1986, Test 2.1	1. Unable to form groove and/or sample slipping in bowl.
Liquid Limit NZS 4402 : 1986, Test 2.2	2. Unable to roll to specified dimensions.(Sandy sample)
Plastic Limit NZS 4402 : 1986, Test 2.3	3. N.P. denotes Non Plastic
Plasticity Index NZS 4402 : 1986, Test 2.4	

Date tested : 03/12/19
 Date reported : 09/12/19

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

IANZ Approved Signatory

Designation : Senior Civil Engineering Technician
 Date : 09/12/19



All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

LINEAR SHRINKAGE FOR SOILS
TEST REPORT



Project : Earthworks
 Location : Stockpile
 Client : Lakeside developments c/o CMW Geosciences
 Contractor : -
 Sampled by : Client
 Date received : 18/11/19
 Sampling method : As received (Bulk sample)
 Sample condition : As received

Project No : 2-68014.00
 Lab Ref No : HA5333_LS
 Client Ref No : HAM2019-0062

Stage 1A Imported Material

Test Results	
Lab Ref No :	HA5333_LS
Location ID :	Stockpile
Sample Depth (m) :	N/A
Soil Fraction Tested :	-425um
Blows at LS Point:	22
Water Content at LS Point (%):	53.0
Linear Shrinkage (%) :	12
Water Content (%):	25.0
Sample Description:	CLAY
Test Methods	Notes
Water Content NZS 4402 : 1986, Test 2.1 Linear Shrinkage NZS 4402 : 1986, Test 2.6	

Date tested : 03/12/19
 Date reported : 09/12/19

Sampling is not covered by IANZ Accreditation. Results apply only to sample tested.
 This report may only be reproduced in full

IANZ Approved Signatory

Designation : Senior Civil Engineering Technician
 Date : 09/12/19



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Test Report

CUSTOMER	Winstone Aggregates		
CLIENT REFERENCE			
CUSTOMER ADDRESS	PO Box 17 195, Greenlane, Auckland		
SOURCE	WA Pukekawa Quarry	REASON FOR TEST	Load-out Face
PRODUCT NAME	Sand3		
SPECIFICATION	Sand3 Pukekawa Oct-14	STOCKPILE ID	Not Applicable
SAMPLING METHOD	NZS4407:2015, Section 2.4.6.3.2	CONDITION RECEIVED	Natural
SAMPLE DATE	22/8/2019	DATE RECEIVED	22/8/2019
SAMPLED BY	Georgia Robinson	SAMPLE ID	AKL19-2912
SAMPLED FROM	WA Pukekawa Quarry	REPORT ID	118114

TEST METHODS

Tests
 Fineness Modulus NZS3111:1986 test 6.5.2
 Sieve Analysis NZS3111:1986 test 6

Test Finish Date
 23/8/2019
 23/8/2019


Test Notes

Lot 110-112 Imported Sand

TEST RESULTS

SIEVE ANALYSIS			
Sieve Aperture	% Passing	Specified	
		Min	Max
4.75mm	100	100	100
2.36mm	94	88	100
1.18mm	62	50	75
600µm	27	10	40
300µm	10	0	15
150µm	5	0	6
75µm	4	0	4

Test	Unit	Result	Specified	
			Min	Max
Fineness Modulus		3.02	-	-



COMMENTS

This report may not be reproduced except in full.

Approved By:




All tests reported herein have been performed in accordance with the laboratory's scope of accreditation

Tovo Takau **Approved Signatory**

Date Issued: 25/8/2019

Page 1 of 1

Appendix D: Subdivision Earthworks Specification

Land Development Earthworks Specification

For: Stages 1 to 7 Lakeside Residential Development, Scott Road, Te Kauwhata

1 INTRODUCTION AND SCOPE

This specification covers compaction control criteria for the cut-to-fill material at the above site. This is based on and cut-to-fill workability trials carried out on site by the earthworks contractor, use of the material during placement on the 80,000m³ site, suitability of the cut to fill materials on site, compaction testing carried out by CMW Geosciences (CMW) and our review of the compaction test results provided in the Earthtech Limited report referenced R4036-2-Rev B, dated 30 March 2017. It provides detail on the required specification for:

- Cut to fill earthworks operations;
- Fill materials and testing requirements;
- Earthworks finishing and respread of topsoil; and,
- As-built records.

Excluded from the scope are site clearance and preparation, geotextile reinforced slopes, subsoil drainage installation or retaining structures covered by a building consent.

Unless varied onsite by the Geotechnical Engineer, the following specification requirements must be met in order for CMW to provide a Geotechnical Completion Report for the works. Where there is any conflict or discrepancy in the requirements of this specification and the documents listed above the matter shall be referred to the Geotechnical Engineer (CMW) for clarification.

2 RELEVANT DOCUMENTS

2.1 Standards, Guidelines and Consents

The works shall comply with the relevant sections of the following standards, guidelines and consents:

1. Health and Safety at Work Act 2015 and Regulations 2016;
2. All Project Resource Consent Conditions and Engineering Works Approvals;
3. Waikato District Council Development and Subdivision Manual 2012;

4. The Waikato Regional Council, Erosion and Sediment Control Guidelines - Technical Report No. 2009/02;
5. NZS 4431:1989 Code of Practice for Earth Fill for Residential Development;
6. NZS 4402: 1986 Methods of Testing Soils for Civil Engineering Purposes; and,
7. NZS 4404: 2010 Code of Practice for Urban Land Subdivision.

3 GEOTECHNICAL OBSERVATION REQUIREMENTS

3.1 Fill Materials and Conditioning

3.1.1 Soil Fill, Rock Fill or Soil and Rock Mixed Fill

Site won materials used as engineered filling shall be free of topsoil, organic matter and other unsuitable materials. The maximum particle size for soil and rock blended fill shall be 200mm and mixing and/ or crushing shall be carried in a manner that ensures that significant voids are not present in the filling between rock fragments.

For rock fill without soil blending, crushing is to occur to comply with the requirements for blended fills and needs to ensure that uniform compaction can occur without significant voids between particles in the absence of the soil fill.

3.1.2 Blending of Unsuitable Material to Create Acceptable Fill

The blending of 'unsuitable material' into structural fills may be undertaken only at the discretion of the Geotechnical Engineer following a request by the contractor and with sufficient time for appropriate consideration and onsite trials to demonstrate effectiveness of proposed blending

Approval for any such blending must be sought from and provided by the Geotechnical Engineer in writing prior to the commencement of any blending or trial.

Hardfill used as structural fill shall be a well graded, unweathered, durable, crushed rock product approved by the Geotechnical Engineer, with a grading suitable for compaction.

3.1.3 Material Conditioning

The cut materials on site may require some drying or wetting prior to compaction to achieve the required specification. This may be done by harrowing (such as with discs) and air drying when conditions permit or by the addition of hydrated lime.

Should the material require drying the addition of cement to engineered filling in concentrations greater than 3% requires the approval of the Geotechnical Engineer.

All additives such as cement proposed for use in backfill materials in contact with geosynthetics must be approved and monitored by the Geotechnical Engineer.

3.2 Fill Placement, Compaction and Testing Requirements

3.2.1 Site Won Cohesive Fill

Attention is drawn to the blending of cohesive and granular material. The appropriate testing method will be determined by the Geotechnical Engineer on-site.

The test criteria and frequency for cohesive materials (Clays & Silts) are set out in Table 1 and 2 below.

Table 1 – Cohesive Materials Compaction Test Criteria for Engineered Filling:

	Air Voids ⁽¹⁾		Shear Vane Strength ⁽²⁾	
	Average	Maximum Single Value	Average	Minimum Single Value
General Fill (cohesive)	8%	10%	120 kPa	100 kPa
Landscape Fill	TBC by Geotechnical Engineer in case by case basis			

⁽¹⁾ Air Voids Percentage (as defined in NZS 4402:1986)

⁽²⁾ Undrained Shear Strength (Measured by hand shear vane – calibrated using NZGS 2001 method)

Table 2 – Cohesive Materials Compaction Testing Frequencies for Engineered Filling:

Soil Type	Field Density & Air Voids %	Vane Shear Strength	Solid Density	Compaction Curve
General Fill (cohesive)	1 test per 1000m ³ to 1500m ³ of fill placed (subject to width and depth of fill) with not less than 1 test per 500mm lift of fill and for each 50m length of shear key excavation.	1 set of tests (4 readings within 1 metre of each other) per 1000m ³ to 1500m ³ of filling placed with not less than 1 set of tests per 500mm lift of fill for each fill area	Testing at CMW's discretion during the first month of earthworks and where different / unique soils conditions are exposed.	Testing at CMW's discretion during the first month of earthworks and where different / unique soils conditions are exposed.
Landscape Filling	TBC by Geotechnical Engineer of case by case basis			

The test criteria and/or frequency may be modified (relaxed or made more stringent) at the discretion of the Geotechnical Engineer (CMW) for the project or in a discrete fill area subject to the consistency of the results achieved being acceptable over a specified period of time.

3.2.2 Granular Fill or Hardfill

Granular fill and/or hardfill shall be placed and compacted to 95% of the MDD determined from the laboratory MDD. If these conditions are not able to be met then appropriate adjustment of the moisture content or compaction equipment will be required. The Geotechnical Engineer may at their discretion, alter the compaction specification to a method compaction specification based on the compaction trial result for materials with a maximum particle size greater than 65mm.

Test frequencies and criteria for granular fill/hardfill are presented in Tables 3 and 4.

Table 3 – Granular Fill Compaction Test Criteria for Engineered Filling:

Fill Type	Air Voids ⁽¹⁾	Dry Density ⁽¹⁾	Scala Penetrometer
	Maximum Single Value	Minimum	Minimum
General Fill (Granular)	20%	95% MDD	5 blows per 100mm penetration

⁽¹⁾ Minimum dry density non-compliance may be accepted on site by the Geotechnical Engineer on a case by case basis depending on the nature of the material and the other criteria results.

Table 4 – Granular Fill Compaction Testing Frequencies for Engineered Filling:

Test	Frequency
Nuclear Densometer (NDM) OR Density Tube	Minimum 1 test per 1,000m ³ to 1500m ³ (subject to width and depth of fill). To be distributed over extent and depth of filling and tests recorded at least every 0.5 metre depth of filling, where practical.
Moisture Content	Minimum 1 test per 1,000m ³ to 1500m ³ (subject to width and depth of fill). To be distributed over extent and depth of filling and tests recorded at least every 0.5 metre depth of filling, where practical.
Scala Penetrometer	Minimum 1 x 0.8 metre deep test per 1,000m ³ of filling to 1500m ³ (subject to width and depth of fill), at least every 0.5 metre depth of filling, where practical.
Compaction Curve (NZ Standard Compaction) and Solid Density Test	Testing at CMW's discretion during the first month of earthworks and where different / unique soils conditions are exposed.

The test frequency may be modified (relaxed or made more stringent) at the discretion of the Geotechnical Engineer (CMW) for the project or in a discrete fill area subject to the consistency of the results achieved being acceptable over a specified period of time.

3.2.3 Compaction Trials

Compaction trials may be carried out to determine the optimum layer thickness, number of passes and material condition for the proposed plant in order to meet the specified degree of compaction.

The contractor shall construct a pad such that on one side there are layers of one constant thickness, and on the other side layers of a different constant thickness. Both sides shall be subjected to increasing passes of the roller and sequentially tested until no further benefit of rolling is obtained.

If the required compaction criteria cannot be achieved the test shall be repeated after appropriate conditioning of the soil. The Contractor shall agree with the Geotechnical engineer the most appropriate soil conditioning before proceeding.

3.2.4 Compaction Testing Reporting Requirements

- 1 All test location coordinates are to be recorded by GPS survey using the Moturiki 1953 Datum. Test location coordinates, with date and test number reference are to be provided to the Geotechnical Engineer in electronic (excel) format on a weekly basis). Alternatively, the Geotechnical Engineer may approve the use of site plans to mark the location of tests in lieu of GPS location.
2. The level within the fill of each test location is to be recorded.
3. The volume of fill placed for each progress claim month (typically ending 20th of the month) including all fill placed (undercut and cut to fill) are to be provided to the Geotechnical Engineer monthly by the contractor or Engineer to the Contract to allow assessment of test frequency adequacy.

3.3 Finishing Works and Topsoil Respread

3.3.1 Overcut

All areas cut to below finished level shall be reinstated with engineered filling to the satisfaction of the Geotechnical Engineer.

3.3.2 Topsoil Depth

Topsoil respread depth shall be between 100mm and 300mm, or as directed by the Engineer to the contractor. On ground steeper than 1V:3H the surface shall be roughened under the supervision of the Geotechnical Engineer prior to topsoil placement.

3.3.3 Unsuitable Materials

At the conclusion of earthworks all surplus unsuitable materials shall be removed from site or placed in designated reserve areas. The size and location of such stockpiles must be approved by the Geotechnical Engineer and recorded on the asbuilt drawings.

3.3.4 Road Subgrades

Testing and formation of road subgrades will be carried out as part of the subdivision civil works package.

4 ASBUILT INFORMATION REQUIREMENTS

In order to provide a Geotechnical Completion Report (GCR) certain asbuilt information must be provided to CMW. It is the contractor's responsibility to ensure that all of the following items are surveyed prior to placing filling. The survey of these items shall therefore form a hold point in the construction sequence.

1. The location and invert of all subsoil drainage; and,
2. The depth of filling placed including all benching, undercuts, and temporary ponds which have been backfilled.

CMW require the following asbuilt information to be provided for the GCR:

1. Cut and fill depth plan (including undercuts);
2. Final contour plan;
3. Drainage locations and inverts (surface and subsurface);
4. Drainage outlet locations (surface and subsurface);
5. Details of any defined overland flow paths;
6. Material data for imported products used such as draincoils, aggregates and geofabrics as well as confirmation that products installed comply with the requirements of the project drawings and this specification; and,
7. Any settlement monitoring data.

Appendix E: Earth Fill Quality Control Data



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAA Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	
19/10/2018	N1	Refer to Fill Test Location Plan	-	Silty CLAY	2087	2087	102	170	139	135	1.81	1.34	34.8	2	250	36.0	2.62	1.34	1	
23/10/2018	N2	Refer to Fill Test Location Plan	10.8	Silty CLAY	2087	2087	217	217	217	217	1.84	1.39	32.5	2	300	28.7	2.62	1.44	4	
	N3	Refer to Fill Test Location Plan	10.5	Silty CLAY	2087	2087	217	217	217	186	1.85	1.43	29.2	1	300	23.4	2.62	1.50	8	
24/10/2018	N4	Refer to Fill Test Location Plan	13.5	Silty CLAY	1911	1911	204	183	204	199	1.72	1.28	34.1	7	300	33.3	2.62	1.28	8	
	N5	Refer to Fill Test Location Plan	13.9	Silty CLAY	1911	1911	204	175	204	122	1.77	1.37	29.6	7	300	30.3	2.62	1.36	7	
25/10/2018	N6	Refer to Fill Test Location Plan	6.6	Silty CLAY	1911	1911	UTP	UTP	UTP	UTP	1.78	1.39	27.5	8	300	26.1	2.62	1.40	10	
	N7	Refer to Fill Test Location Plan	14.3	Silty CLAY	1911	1911	131	119	116	189	1.83	1.40	30.8	3	300	34.9	2.62	1.36	1	
	N8	Refer to Fill Test Location Plan	12.8	Silty CLAY	1911	1911	204	204	204	151	1.71	1.26	35.5	7	300	34.9	2.62	1.26	8	
	N9	Refer to Fill Test Location Plan	12.6	Silty CLAY	1911	1911	119	204	189	172	1.84	1.38	33.3	1	300	30.6	2.62	1.40	3	
	N10	Refer to Fill Test Location Plan	11.9	Silty CLAY	1911	1911	204	128	157	157	1.78	1.27	40.2	1	300	34.2	2.62	1.32	4	
9/11/2018	N11	Refer to Fill Test Location Plan	13.9	Silty CLAY	2349	2349	186	201	120	178	1.82	1.37	33.3	2	250	36.5	2.62	1.34	0	
	N12	Refer to Fill Test Location Plan	12.3	Silty CLAY	2349	2349	UTP	UTP	UTP	UTP	1.82	1.40	30.4	4	250	33.3	2.62	1.36	2	
	N13	Refer to Fill Test Location Plan	12.4	CLAY	2349	2349	UTP	UTP	UTP	UTP	1.78	1.32	34.6	3	250	32.8	2.62	1.34	5	
	N14	Refer to Fill Test Location Plan	13.7	CLAY	2349	2349	UTP	UTP	UTP	UTP	1.79	1.34	33.5	4	250	34.0	2.62	1.34	4	
15/11/2018	N15	Refer to Fill Test Location Plan	13.2	Sandy CLAY	1911	1911	125	201	154	204+	1.79	1.31	36.8	2	300	36.2	2.62	1.32	2	
	N16	Refer to Fill Test Location Plan	13.0	Sandy CLAY	1911	1911	172	189	204+	175	1.84	1.35	36.2	-1	300	33.8	2.62	1.38	1	
	N17	Refer to Fill Test Location Plan	14.2	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.87	1.38	35.5	-2	300	34.4	2.62	1.40	-1	
	N18	Refer to Fill Test Location Plan	14.9	Sandy CLAY	1911	1911	160	160	186	131	1.78	1.30	36.9	2	300	34.9	2.62	1.32	4	
	N19	Refer to Fill Test Location Plan	14.0	Sandy CLAY	1911	1911	UTP	204+	204+	204+	1.82	1.37	33.3	2	300	37.4	2.62	1.32	0	
5/12/2018	N20	Refer to Fill Test Location Plan	8.3	Silty CLAY	2087	2087	UTP	UTP	UTP	UTP	1.88	1.46	28.7	2	300	23.4	2.62	1.52	6	
	N21	Refer to Fill Test Location Plan	7.4	Silty CLAY	2087	2087	UTP	UTP	UTP	UTP	1.87	1.43	30.8	1	300	25.0	2.62	1.50	6	
	N22	Refer to Fill Test Location Plan	20.6	CLAY	2087	2087	201	201	192	211	1.75	1.27	37.5	4	300	30.1	2.62	1.34	8	
	N23	Refer to Fill Test Location Plan	21.1	CLAY	2087	2087	130	127	149	135	1.80	1.30	38.8	0	300	38.2	2.62	1.30	1	
8/12/2018	N24	Refer to Fill Test Location Plan	-	CLAY	1911	1911	52	73	84	70									No sample taken. See N36 for retest	
	N25	Refer to Fill Test Location Plan	-	CLAY	1911	1911	105	55	70	64									No sample taken. See N37 for retest	
	N26	Refer to Fill Test Location Plan	-	CLAY	1911	1911	111	119	102	125									No sample taken. See N30 for retest	
	N27	Refer to Fill Test Location Plan	-	CLAY	1911	1911	102	99	116	113									No sample taken. See N31 for retest	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 19/10/2018
 Checked By: JLM Date: 10/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAB Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data							Comments	
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *		Oven Dry Density (t/m ³)
10/12/2018	N28	Refer to Fill Test Location Plan	6.1	CLAY	2087	2087	108	46	115	77	87									No sample taken. Retest of N24. See N36 for retest
	N29	Refer to Fill Test Location Plan	5.4	CLAY	2087	2087	105	80	146	87	105									No sample taken. Retest of N25. See N37 for retest
	N30	Refer to Fill Test Location Plan	14.6	CLAY	2087	2087	UTP	UTP	UTP	211	211	1.81	1.31	38.3	0	300	34.3	2.62	1.34	2 Retest of N26
11/12/2018	N31	Refer to Fill Test Location Plan	12.4	CLAY	2087	2087	UTP	111	UTP	167	139	1.83	1.36	34.3	1	300	33.2	2.62	1.38	2 Retest of N27
	N32	Refer to Fill Test Location Plan	-	CLAY	2532	2532	201	201	201	201	201	1.80	1.33	34.9	4	300	38.7	2.70	1.30	2
12/12/2018	N33	Refer to Fill Test Location Plan	-	CLAY	2352	2352	201	201	201	201	201	1.76	1.28	36.9	5	300	43.0	2.70	1.22	2
	N34	Refer to Fill Test Location Plan	5.7	CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.90	1.53	23.7	5	300	18.8	2.62	1.60	9
13/12/2018	N35	Refer to Fill Test Location Plan	4.9	CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.94	1.55	24.8	2	300	17.6	2.62	1.64	8
	N36	Refer to Fill Test Location Plan	5.5	Clayey SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.88	1.47	27.5	3	300	21.1	2.62	1.56	8 Retest of N28
17/12/2018	N37	Refer to Fill Test Location Plan	5.3	Clayey SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.82	1.45	26.0	7	300	22.6	2.62	1.48	10 Retest of N29
	N38	Refer to Fill Test Location Plan	17.8	CLAY	2349	2349	201+	109	201	158	167+	1.76	1.18	48.5	-1	300	49.6	2.70	1.18	-2
	N39	Refer to Fill Test Location Plan	19.0	CLAY	2349	2349	201+	UTP	UTP	106	154+	1.73	1.16	48.6	0	300	49.2	2.70	1.16	0
	N40	Refer to Fill Test Location Plan	6.5	CLAY	2359	2359	201+	201+	201+	UTP	201+	1.79	1.30	38.2	1	300	35.7	2.62	1.32	2
	N41	Refer to Fill Test Location Plan	5.9	CLAY	2359	2359	201+	166	149	201+	179+	1.83	1.37	34.4	1	300	38.1	2.62	1.32	-1
	N42	Refer to Fill Test Location Plan	14.9	CLAY	2359	2359	UTP	201+	UTP	UTP	201+	1.87	1.46	28.6	3	300	25.1	2.62	1.50	5
	N43	Refer to Fill Test Location Plan	15.3	CLAY	2359	2359	195	UTP	UTP	UTP	195+	1.76	1.25	40.4	1	300	34.7	2.62	1.30	5
18/12/2018	N44	Refer to Fill Test Location Plan	22.0	CLAY	2359	2359	UTP	UTP	UTP	UTP	UTP	1.69	1.19	41.9	5	300	48.0	2.62	1.14	2
	N45	Refer to Fill Test Location Plan	21.0	CLAY	2359	2359	186	201	201	UTP	196+	1.70	1.15	48.9	0	300	49.9	2.62	1.14	0
	N46	Refer to Fill Test Location Plan	5.3	CLAY	2087	2087	201	UTP	214	139	185+	1.86	1.41	31.6	2	300	30.0	2.62	1.42	3
19/12/2018	N47	Refer to Fill Test Location Plan	6.1	CLAY	2087	2087	158	217+	UTP	UTP	158+	1.83	1.46	25.5	7	300	33.0	2.62	1.38	2
	N48	Refer to Fill Test Location Plan	20.1	CLAY	2087	2087	133	UTP	211	UTP	172+	1.72	1.19	43.8	3	300	44.7	2.70	1.18	3
	N49	Refer to Fill Test Location Plan	18.1	CLAY	2087	2087	139	UTP	UTP	108	124+	1.64	1.04	58.1	1	300	51.5	2.70	1.08	4
19/12/2018	N50	Refer to Fill Test Location Plan	6.2	CLAY	2087	2087	UTP	UTP	124	UTP	124+	1.92	1.53	25.4	3	300	16.6	2.62	1.64	10
	N51	Refer to Fill Test Location Plan	6.4	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.74	1.30	34.3	6	300	31.9	2.62	1.32	8
	N52	Refer to Fill Test Location Plan	6.6	Sandy SILT	2087	2087	UTP	217	121	173	170+	1.93	1.51	27.5	1	300	26.1	2.62	1.52	2
	N53	Refer to Fill Test Location Plan	19.6	CLAY	2087	2087	173	124	139	158	149	1.69	1.14	47.5	2	300	55.7	2.62	1.08	-2
	N54	Refer to Fill Test Location Plan	20.3	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.70	1.15	47.2	1	300	46.7	2.62	1.16	2

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 12/12/2018
 Checked By: JLM Date: 10/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAC Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³)*	Oven Dry Density (t/m ³)	
4/01/2019	N55	Refer to Fill Test Location Plan	-	SILT, some Sand	2087	2087	186	217+	201	217+	205+	1.73	1.26	37.3	6	300	38.7	2.62	1.24	4
	N56	Refer to Fill Test Location Plan	-	SILT, some Clay	2087	2087	UTP	217+	217+	146	193+	1.76	1.27	38.4	3	300	40.3	2.62	1.26	2
	N57	Refer to Fill Test Location Plan	20.3	CLAY	2087	2087	186	211	170	UTP	189+	1.66	1.09	52.2	2	300	56.1	2.70	1.06	1
7/01/2019	N58	Refer to Fill Test Location Plan	20.2	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.66	1.11	50.4	2	300	53.4	2.70	1.08	2
	N59	Refer to Fill Test Location Plan	15.6	Sandy SILT	1911	1911	151	204	122	116	148	1.76	1.27	38.3	3	300	36.1	2.62	1.30	4
8/01/2019	N60	Refer to Fill Test Location Plan	16.2	SILT, some Clay	1911	1911	204+	UTP	131	148	161+	1.83	1.41	30.3	4	300	36.7	2.62	1.34	0
	N61	Refer to Fill Test Location Plan	6.7	SILT, some Sand	1911	1911	119	204+	204+	204+	183+	1.68	1.24	35.1	9	300	24.0	2.62	1.36	16
	N62	Refer to Fill Test Location Plan	7.0	SILT	1911	1911	148	160	151	177	159	1.80	1.36	32.6	4	300	29.8	2.62	1.38	6
	N63	Refer to Fill Test Location Plan	18.5	CLAY	1911	1911	189	189	189	UTP	189+	1.63	1.06	53.5	3	300	53.3	2.70	1.06	4
	N64	Refer to Fill Test Location Plan	19.0	CLAY	1911	1911	125	UTP	163	UTP	144+	1.67	1.11	50.7	1	300	54.6	2.70	1.08	1
	N65	Refer to Fill Test Location Plan	8.5	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.66	1.13	46.8	4	300	35.5	2.70	1.22	11
10/01/2019	N66	Refer to Fill Test Location Plan	9.0	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.65	1.12	47.5	4	250	40.5	2.70	1.18	9
	N67	Refer to Fill Test Location Plan	9.2	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.57	0.95	64.9	2	250	58.0	2.70	1.00	5
	N68	Refer to Fill Test Location Plan	16.4	Silty CLAY	1911	1911	204+	204+	204+	UTP	204+	1.85	1.38	33.6	1	300	28.0	2.62	1.44	5
	N69	Refer to Fill Test Location Plan	7.1	Silty CLAY	1911	1911	UTP	UTP	UTP	204+	204+	1.82	1.38	32.5	3	300	27.1	2.62	1.44	6
	N70	Refer to Fill Test Location Plan	7.3	Silty CLAY	1911	1911	204+	204+	201	204+	203+	1.79	1.23	45.6	-3	300	50.7	2.62	1.18	-6
	N71	Refer to Fill Test Location Plan	19.0	Silty CLAY	1911	1911	UTP	204+	UTP	204+	204+	1.77	1.34	31.7	6	300	26.9	2.62	1.40	9
	N72	Refer to Fill Test Location Plan	7.9	CLAY	1911	1911	177	154	113	172	154	1.73	1.16	49.8	-2	300	49.7	2.70	1.16	0
	N73	Refer to Fill Test Location Plan	8.8	CLAY	1911	1911	154	137	172	154	154	1.68	1.13	48.1	3	300	54.1	2.70	1.08	1
	N74	Refer to Fill Test Location Plan	9.1	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.59	1.01	57.7	4	300	55.3	2.70	1.02	6
	N75	Refer to Fill Test Location Plan	18.1	CLAY	1911	1911	105	204+	145	157	153+	1.65	1.04	57.8	1	300	56.9	2.70	1.04	1
	11/01/2019	N76	Refer to Fill Test Location Plan	15.4	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.79	1.30	37.4	3	300	35.3	2.70	1.32
N77		Refer to Fill Test Location Plan	14.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.83	1.28	42.5	-2	300	33.8	2.70	1.36	3
N78		Refer to Fill Test Location Plan	8.4	SILT, some Clay	1785	1785	175	142	162	231+	178+	1.82	1.37	32.2	3	300	31.0	2.60	1.38	4
N79		Refer to Fill Test Location Plan	8.0	SILT, some Clay	1785	1785	UTP	UTP	UTP	231+	231+	1.80	1.35	33.4	3	300	25.9	2.60	1.44	8
N80		Refer to Fill Test Location Plan	18.0	CLAY	1785	1785	UTP	162	132	UTP	147+	1.71	1.15	49.5	1	300	48.2	2.70	1.16	2
N81		Refer to Fill Test Location Plan	19.2	CLAY	1785	1785	UTP	129	192	UTP	161+	1.76	1.22	44.6	0	300	45.9	2.70	1.20	0

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: RP Date: 04/01/2019
 Checked By: JLM Date: 15/01/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAD Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	
11/01/2019	N82	Refer to Fill Test Location Plan	19.2	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.70	1.14	49.0	1	300	37.8	2.70	1.24	7
	N83	Refer to Fill Test Location Plan	10.3	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.63	1.05	54.9	3	300	50.2	2.70	1.08	5
17/01/2019	N84	Refer to Fill Test Location Plan	17.2	CLAY	1911	1911	160	108	108	163	135	1.74	1.18	47.0	1	300	55.1	2.70	1.12	-3
	N85	Refer to Fill Test Location Plan	18.9	CLAY	1911	1911	183	UTP	UTP	192	188+	1.76	1.19	47.8	-1	300	55.0	2.70	1.14	-5
	N86	Refer to Fill Test Location Plan	20.6	CLAY	1911	1911	UTP	UTP	119	UTP	119+	1.75	1.18	48.4	-1	300	54.0	2.70	1.14	-4
18/01/2019	N87	Refer to Fill Test Location Plan	20.2	CLAY	1785	1785	162	119	129	135	136	1.67	1.13	48.4	4	300	54.2	2.70	1.08	1
	N88	Refer to Fill Test Location Plan	18.6	CLAY	1785	1785	139	109	122	116	122	1.68	1.12	50.4	2	300	53.2	2.70	1.10	1
21/01/2019	N89	Refer to Fill Test Location Plan	18.9	CLAY	2352	2352	112	158	170	147	147	1.72	1.21	42.5	4	300	50.4	2.70	1.14	0
	N90	Refer to Fill Test Location Plan	20.9	CLAY	2352	2352	187	167	UTP	UTP	177+	1.73	1.22	41.9	4	300	49.1	2.70	1.16	0
22/01/2019	N91	Refer to Fill Test Location Plan	-	CLAY	2352	2352	UTP	UTP	UTP	UTP	UTP	1.76	1.26	39.7	3	300	41.6	2.70	1.24	2
	N92	Refer to Fill Test Location Plan	-	CLAY	2352	2352	UTP	UTP	UTP	UTP	UTP	1.70	1.21	41.1	6	300	48.3	2.70	1.14	2
	N93	Refer to Fill Test Location Plan	7.5	Clayey SILT	2352	2352	147	141	141	UTP	143+	1.74	1.26	38.2	4	300	36.0	2.62	1.28	5
	N94	Refer to Fill Test Location Plan	8.4	SILT	2352	2352	UTP	UTP	UTP	UTP	UTP	1.78	1.36	31.2	6	300	31.2	2.62	1.36	6
23/01/2019	N95	Refer to Fill Test Location Plan	16.1	CLAY	2352	2352	147	112	150	109	130	1.71	1.18	44.6	3	300	46.3	2.70	1.16	3
	N96	Refer to Fill Test Location Plan	17.1	CLAY	2352	2352	129	106	127	201+	141+	1.72	1.19	44.3	3	300	52.0	2.70	1.14	-1
24/01/2019	N97	Refer to Fill Test Location Plan	4.7	Silty CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.77	1.27	39.9	2	300	44.9	2.70	1.22	0
	N98	Refer to Fill Test Location Plan	5.4	CLAY	1911	1911	UTP	204+	UTP	UTP	204+	1.76	1.27	38.9	4	300	35.9	2.70	1.30	5
	N99	Refer to Fill Test Location Plan	13.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.66	1.17	42.1	7	300	32.4	2.70	1.26	13
	N100	Refer to Fill Test Location Plan	14.0	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.71	1.13	51.8	0	300	59.9	2.70	1.06	-4
25/01/2019	N101	Refer to Fill Test Location Plan	5.2	CLAY	1911	1911	UTP	189	131	204+	175+	1.81	1.31	38.4	1	300	45.7	2.70	1.24	-3
	N102	Refer to Fill Test Location Plan	4.9	CLAY	1911	1911	108	204+	145	189	162+	1.69	1.16	45.6	4	300	43.0	2.70	1.18	6

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 17/01/2019
 Checked By: JLM Date: 14/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAE Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods:
 NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes:
 Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.

IANZ ACCREDITED LABORATORY
 Tests indicated as not accredited are outside the scope of the laboratory's accreditation
 Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments	
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)		Calculated Air Voids (%) *
30/01/2019	N103	Refer to Fill Test Location Plan	6.3	Sandy CLAY	1911	1911	195	145	148	175	166	1.81	1.39	30.2	6	300	32.4	2.70	1.36	5	
	N104	Refer to Fill Test Location Plan	5.9	CLAY	1911	1911	204	UTP	UTP	UTP	204+	1.79	1.32	35.8	4	300	36.0	2.70	1.32	4	
31/01/2019	N105	Refer to Fill Test Location Plan	18.2	CLAY	1911	1911	163	UTP	UTP	UTP	163+	1.58	1.00	56.9	5	300	60.2	2.70	0.98	4	
	N106	Refer to Fill Test Location Plan	22.2	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.68	1.17	43.3	6	300	37.3	2.70	1.22	9	
1/02/2018	N107	Refer to Fill Test Location Plan	9.2	CLAY	2087	2087	UTP	217+	204	UTP	211+	1.74	1.22	41.8	3	300	32.5	2.70	1.32	9	
	N108	Refer to Fill Test Location Plan	9.0	CLAY	2087	2087	UTP	217+	217+	UTP	217+	1.82	1.33	37.2	1	300	29.7	2.70	1.40	6	
4/02/2019	N109	Refer to Fill Test Location Plan	3.9																		No sample taken. See N116 for retest
	N110	Refer to Fill Test Location Plan	4.8																		No sample taken. See N125 for retest
	N111	Refer to Fill Test Location Plan	7.4	Sandy CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.85	1.42	30.9	4	300	30.4	2.70	1.42	4	
	N112	Refer to Fill Test Location Plan	6.2	Sandy CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.83	1.36	33.8	3	300	28.2	2.70	1.42	7	
	N113	Refer to Fill Test Location Plan	12.4	CLAY	2349	2349	152	158	160	175	161	1.65	1.10	50.0	4	300	45.8	2.70	1.14	6	
	N114	Refer to Fill Test Location Plan	11.4	CLAY	2349	2349	190	117	204+	204+	179+	1.66	1.12	48.4	4	300	44.2	2.70	1.16	6	
	N115	Refer to Fill Test Location Plan	20.5	CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.70	1.22	39.2	7	300	35.0	2.70	1.26	10	
5/02/2019	N116	Refer to Fill Test Location Plan	3.8	CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.86	1.41	31.9	2	300	34.7	2.70	1.38	1	Retest of N109
	N117	Refer to Fill Test Location Plan	5.2	CLAY	2349	2349	193	175	UTP	204+	191+	1.76	1.27	38.2	4	300	38.9	2.70	1.26	4	
8/02/2019	N118	Refer to Fill Test Location Plan	5.0	Clayey SILT	2349	2349	169	UTP	204	UTP	187+	1.83	1.34	36.2	0	300	33.2	2.62	1.38	2	
	N119	Refer to Fill Test Location Plan	5.5	Clayey SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.80	1.34	34.2	3	300	36.3	2.62	1.32	2	
	N120	Refer to Fill Test Location Plan	4.1	Clayey SILT	2349	2349	143	UTP	169	UTP	156+	1.78	1.35	31.5	6	300	34.5	2.62	1.32	4	
	N121	Refer to Fill Test Location Plan	4.7	Clayey SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.84	1.38	33.0	1	300	30.7	2.62	1.40	3	
	N122	Refer to Fill Test Location Plan	3.6	SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.65	1.23	34.6	11	300	36.0	2.62	1.22	10	
	N123	Refer to Fill Test Location Plan	3.7	CLAY	2349	2349	UTP	UTP	UTP	UTP	UTP	1.74	1.25	39.9	3	300	34.5	2.62	1.30	6	

This report should only be reproduced in full. ** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 1/02/2019
 Checked By: JLM Date: 14/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAF Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data									Comments	
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	Calculated Air Voids (%) *		
11/02/2019	N124	Refer to Fill Test Location Plan	4.8	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.78	1.34	33.2	4	300	27.7	2.62	1.40	8		
	N125	Refer to Fill Test Location Plan	-	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.87	1.43	30.3	2	300	28.6	2.62	1.46	3	Retest of N110	
	N126	Refer to Fill Test Location Plan	17.8	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.79	1.30	38.4	1	300	37.2	2.62	1.30	1		
	N127	Refer to Fill Test Location Plan	15.4	Sandy CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.78	1.27	39.9	1	300	41.8	2.62	1.26	0		
	N128	Refer to Fill Test Location Plan	-	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.74	1.20	44.5	2	300	50.4	2.70	1.16	-1		
	N129	Refer to Fill Test Location Plan	12.7	Sandy CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.73	1.27	35.7	7	300	29.8	2.70	1.34	11	See N214 for retest	
	N130	Refer to Fill Test Location Plan	14.0	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.74	1.25	39.3	3	300	40.2	2.62	1.24	3		
	N131	Refer to Fill Test Location Plan	14.3	Clayey SILT	2087	2087	189	192	UTP	UTP	190+	1.71	1.26	35.0	8	300	46.0	2.70	1.18	3	Retest of N99	
	12/02/2019	N132	Refer to Fill Test Location Plan	5.4	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.79	1.35	33.0	4	300	30.5	2.62	1.38	6	
		N133	Refer to Fill Test Location Plan	5.5	Clayey SILT	1911	1911	160	148	148	204+	165+	1.81	1.33	36.1	1	300	37.9	2.62	1.32	0	
N134		Refer to Fill Test Location Plan	5.1	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.72	1.31	31.7	9	300	28.4	2.62	1.34	11		
N135		Refer to Fill Test Location Plan	3.2	Clayey SILT	1911	1911	111	175	UTP	UTP	143+	1.79	1.35	32.6	4	300	29.8	2.62	1.38	6		
N136		Refer to Fill Test Location Plan	3.8	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.80	1.36	32.2	4	300	32.2	2.62	1.36	4		
N137		Refer to Fill Test Location Plan	15.3	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.86	1.41	31.2	3	300	24.3	2.70	1.50	8		
N138		Refer to Fill Test Location Plan	15.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.85	1.44	28.2	6	300	24.6	2.70	1.48	9		
N139		Refer to Fill Test Location Plan	-	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.83	1.37	33.5	3	300	27.6	2.70	1.44	7		
N140		Refer to Fill Test Location Plan	-	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.72	1.36	26.6	14	300	28.9	2.70	1.34	12	See N148 for retest	
13/02/2019		N141	Refer to Fill Test Location Plan	5.9	Clayey SILT	1911	1911	177	166	UTP	UTP	172+	1.82	1.34	35.6	1	300	34.3	2.62	1.36	2	
	N142	Refer to Fill Test Location Plan	5.9	Clayey SILT	1911	1911	160	UTP	183	UTP	172+	1.82	1.36	33.5	2	300	31.4	2.62	1.38	4		
	N143	Refer to Fill Test Location Plan	8.7	Silty SAND	1911	1911	49	38	58	96	60											No sample taken. See N152 for retest
	N144	Refer to Fill Test Location Plan	7.1	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.67	1.28	30.6	12	300	30.8	2.60	1.28	12	See N151 for retest	
	N145	Refer to Fill Test Location Plan	-	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	UTP	1.70	1.25	35.7	7	300	32.1	2.60	1.28	9	See N152 for retest	
14/02/2019	N146	Refer to Fill Test Location Plan	4.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.84	1.37	34.0	1	300	29.4	2.62	1.42	4		
	N147	Refer to Fill Test Location Plan	5.2	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.86	1.35	37.7	-2	300	31.8	2.62	1.40	1		

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 12/02/2019
 Checked By: JLM Date: 14/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAG Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data							Comments		
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m³) **	Gauge Dry Density (t/m³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m³) *		Oven Dry Density (t/m³)	Calculated Air Voids (%) *
15/02/2019	N148	Refer to Fill Test Location Plan	-	CLAY	1911	1911	UTP	UTP	UTP	UTP	UTP	1.74	1.28	36.2	6	300	30.7	2.70	1.34	10	Retest of N140
18/02/2019	N149	Refer to Fill Test Location Plan	5.0	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	1.83	1.33	37.7	-1	300	31.3	2.62	1.40	3		
	N150	Refer to Fill Test Location Plan	2.9	Clayey SILT	1911	1911	204+	UTP	UTP	UTP	204+	1.77	1.28	38.4	2	300	33.9	2.62	1.32	5	
	N151	Refer to Fill Test Location Plan	7.2	Sandy SILT	1911	1911	UTP	UTP	UTP	UTP	1.77	1.39	28.0	8	300	25.5	2.62	1.42	10	Retest of N144. See 166/167	
	N152	Refer to Fill Test Location Plan	8.3	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	1.81	1.43	26.7	7	300	22.0	2.62	1.48	11	Retest of N143 & N145. See 166/167	
	N153	Refer to Fill Test Location Plan	15.5	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	1.83	1.41	29.7	4	300	26.6	2.62	1.44	6		
	N154	Refer to Fill Test Location Plan	15.4	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.83	1.32	39.0	0	300	34.8	2.70	1.36	3		
	N155	Refer to Fill Test Location Plan	15.1	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.66	1.16	43.4	7	300	35.9	2.70	1.22	11		
20/02/2019	N156	Refer to Fill Test Location Plan	3.5	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	1.79	1.32	35.3	3	300	30.0	2.62	1.38	6		
	N157	Refer to Fill Test Location Plan	3.7	Clayey SILT	1911	1911	UTP	UTP	UTP	UTP	1.79	1.32	35.6	2	300	30.7	2.62	1.38	6		
	N158	Refer to Fill Test Location Plan	4.8	Silty CLAY	1911	1911	UTP	UTP	UTP	UTP	1.79	1.30	38.0	1	300	30.3	2.62	1.38	6		
	N159	Refer to Fill Test Location Plan	5.5	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.83	1.31	39.9	-2	300	38.4	2.62	1.32	-1		
	N160	Refer to Fill Test Location Plan	-	Silty CLAY	1911	1911	UTP	UTP	UTP	UTP	1.70	1.34	26.7	13	300	21.4	2.62	1.40	17	Retest of N140. See N164 for retest.	
	N161	Refer to Fill Test Location Plan	-	Silty CLAY	1911	1911	49	145	160	29	96										No sample taken. See N165 for retest
21/02/2019	N162	Refer to Fill Test Location Plan	3.6	Clayey SILT	1911	1911	145	148	175	169	159	1.76	1.32	33.4	5	300	32.1	2.62	1.34	6	
	N163	Refer to Fill Test Location Plan	3.4	Clayey SILT	1911	1911	UTP	204+	UTP	UTP	204+	1.77	1.37	29.4	7	300	27.7	2.62	1.38	9	
	N164	Refer to Fill Test Location Plan	15.6	Silty CLAY	1911	1911	UTP	UTP	UTP	UTP	1.75	1.30	34.7	7	300	29.6	2.62	1.34	9	Retest of N160	
	N165	Refer to Fill Test Location Plan	15.9	Silty CLAY	1911	1911	157	204	UTP	UTP	181+	1.75	1.29	36.3	6	300	29.3	2.62	1.36	9	Retest of N161
26/02/2019	N166	Refer to Fill Test Location Plan	8.5	CLAY, minor Sand	1911	1911	180	UTP	204+	175	186+	1.76	1.35	30.5	7	300	29.8	2.62	1.36	8	Retest of N152. See N184-186
	N167	Refer to Fill Test Location Plan	7.6	CLAY, some Sand, minor Silt	1911	1911	UTP	UTP	UTP	204+	204+	1.76	1.36	29.4	8	300	27.3	2.62	1.38	10	Retest of N151. See N184-186
27/02/2019	N168	Refer to Fill Test Location Plan	6.6	CLAY, Some Sand	1911	1911	177	UTP	204+	204+	195+	1.81	1.37	32.3	4	300	29.5	2.62	1.40	6	
	N169	Refer to Fill Test Location Plan	6.7	CLAY, minor Silt and Sand	1911	1911	102	105	79	99	96										No sample taken. See N195 for retest
28/02/2019	N170	Refer to Fill Test Location Plan	18.5	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.68	1.09	53.4	1	300	56.6	2.70	1.08	0		
	N171	Refer to Fill Test Location Plan	18.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.74	1.19	46.2	1	300	47.9	2.70	1.18	0		
	N172	Refer to Fill Test Location Plan	20.0	CLAY, minor Silt	1911	1911	UTP	UTP	UTP	204+	204+	1.73	1.21	42.4	3	300	36.8	2.70	1.26	7	
	N173	Refer to Fill Test Location Plan	18.7	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.79	1.25	42.6	0	300	39.7	2.70	1.28	2		
	N174	Refer to Fill Test Location Plan	18.9	CLAY	1911	1911	UTP	UTP	UTP	UTP	1.70	1.16	46.9	3	300	40.8	2.70	1.20	6		
	N175	Refer to Fill Test Location Plan	3.1	CLAY, minor Silt and Sand	1911	1911	UTP	UTP	UTP	UTP	1.72	1.24	39.0	6	300	29.9	2.62	1.32	10		
	N176	Refer to Fill Test Location Plan	2.3	CLAY, minor Silt and Sand	1911	1911	UTP	UTP	UTP	UTP	1.72	1.28	34.2	8	300	33.2	2.62	1.30	8		

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 18/02/2019
 Checked By: JLM Date: 14/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
CMW Geosciences (NZ) Ltd Partnership
Suite 2, 5 Hill Street, Hamilton 3204
PO Box 995, Waikato Mail Centre, Hamilton 3240
Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAH Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986, NZS 4407.4.2.2:2015, NZGS:August 2001
Notes: Solid Density: Assumed, Testing Locations Selected By: CMW Field Staff
① Blade size of 19mm used.
Measurements marked * are not accredited and are outside the scope of the laboratories accreditation



Table with columns: Date Sampled, Sample No., Test Location* (Location, RL), Soil Description*, Vane ID (Head #, Blade #), In-situ Vane Shear Strengths (Test 1-5, Ave.), Field and Laboratory Testing Data (Gauge Wet Density, Gauge Dry Density, Gauge Water Content, Gauge Air Voids, Gauge Probe Depth, Oven Water Content, Solid Density, Oven Dry Density, Calculated Air Voids), Comments.



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

HAMILTON LABORATORY
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAI Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data							Comments			
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *		Oven Dry Density (t/m ³)	Calculated Air Voids (%) *	
7/03/2019	N206	Refer to Fill Test Location Plan	10.3	Sandy SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.70	1.27	40.6	5	300	37.5	2.62	1.24	7		
	N207	Refer to Fill Test Location Plan	11.3	Sandy SILT	2349	2349	UTP	UTP	140	120	130+	1.69	1.23	37.9	6	300	49.8	2.62	1.14	1		
	N208	Refer to Fill Test Location Plan	8.3	Sandy SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.77	1.33	33.4	5	300	35.6	2.62	1.30	4		
	N209	Refer to Fill Test Location Plan	6.9	Sandy SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.77	1.39	26.6	9	300	23.9	2.62	1.44	11	See N225 for retest	
	N210	Refer to Fill Test Location Plan	7.6	Sandy SILT	2349	2349	UTP	UTP	UTP	UTP	UTP	1.76	1.33	32.6	6	300	26.5	2.62	1.40	10		
12/03/2019	N211	Refer to Fill Test Location Plan	-	CLAY	2087	2087	93	96	UTP	93	94											No sample taken. See N259 for retest
	N212	Refer to Fill Test Location Plan	-	CLAY	2087	2087	90	UTP	158	93	114+											No sample taken. See N258 for retest
	N213	Refer to Fill Test Location Plan	-	CLAY, some Silt and Sand	2087	2087	UTP	217+	UTP	UTP	217+	1.83	1.36	33.9	2	300	30.0	2.62	1.40	4		
	N214	Refer to Fill Test Location Plan	-	CLAY, minor Silt	2087	2087	217+	UTP	214	217+	216+	1.76	1.32	33.1	6	300	34.6	2.62	1.30	5		
	N215	Refer to Fill Test Location Plan	-	CLAY, some Silt	2087	2087	84	74	77	65	75											No sample taken. Outstanding
13/03/2019	N216	Refer to Fill Test Location Plan	7.3	Clayey SILT	2087	2087	164	UTP	UTP	UTP	164+	1.77	1.33	33.6	5	300	31.2	2.62	1.36	6	Retest of N205	
	N217	Refer to Fill Test Location Plan	7.6	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.86	1.39	33.8	0	300	30.5	2.62	1.42	2	Retest of N204	
	N218	Refer to Fill Test Location Plan	7.2	Clayey SILT	2087	2087	UTP	UTP	UTP	UTP	UTP	1.87	1.42	31.5	1	300	27.3	2.62	1.48	4	Retest of N203	
	N219	Refer to Fill Test Location Plan	5.8	Clayey SILT	2087	2087	149	186	UTP	UTP	168+	1.82	1.30	39.4	-1	300	36.2	2.62	1.34	1	Retest of N202	
	N220	Refer to Fill Test Location Plan	6.2	Clayey SILT	2087	2087	108	149	59	59	94											No sample taken, See N252
15/03/2019	N221	Refer to Fill Test Location Plan	4.3	CLAY	1785	1785	139	149	132	149	142	1.69	1.12	50.9	1	300	51.3	2.70	1.12	1		
	N222	Refer to Fill Test Location Plan	4.4	CLAY	1785	1785	135	165	UTP	UTP	150+	1.69	1.16	46.0	4	300	49.2	2.70	1.14	2		
21/03/2019	N223	Refer to Fill Test Location Plan	9.4	CLAY	217	217	UTP	UTP	UTP	UTP	UTP	1.76	1.24	41.6	2	300	35.4	2.70	1.30	6		
	N224	Refer to Fill Test Location Plan	9.8	CLAY	217	217	UTP	UTP	211	UTP	211+	1.75	1.24	41.6	3	300	42.1	2.70	1.24	3		
	N225	Refer to Fill Test Location Plan	7.1	CLAY	217	217	UTP	UTP	UTP	UTP	UTP	1.76	1.22	44.1	1	300	34.4	2.70	1.30	7	Retest of N209	
25/03/2019	N226	Refer to Fill Test Location Plan	5.5	CLAY	217	217	221+	148	UTP	UTP	185+	1.72	1.25	36.9	7	300	42.7	2.70	1.20	4		
	N227	Refer to Fill Test Location Plan	8.1	CLAY, some Silt, minor Sand	2560	2560	UTP	UTP	UTP	UTP	UTP	1.84	1.36	34.6	1	300	27.3	2.62	1.44	6		
	N228	Refer to Fill Test Location Plan	7.6	CLAY	2560	2560	UTP	191+	191+	UTP	191+	1.62	1.12	43.9	9	300	35.5	2.70	1.20	13		
	N229	Refer to Fill Test Location Plan	10.4	CLAY, some Silt and Sand	2560	2560	UTP	191+	191+	191+	191+	1.80	1.38	31.0	5	300	27.4	2.62	1.42	7		
	N230	Refer to Fill Test Location Plan	9.6	CLAY, some Silt and Sand	2560	2560	UTP	UTP	UTP	UTP	UTP	1.80	1.34	35.1	2	300	33.9	2.62	1.34	3		
	N231	Refer to Fill Test Location Plan	6.8	CLAY, minor Silt, minor Sand	2560	2560	UTP	UTP	UTP	UTP	UTP	1.71	1.21	41.5	3	300	33.2	2.62	1.28	8		
	N232	Refer to Fill Test Location Plan	8.1	CLAY, minor Silt	2560	2560	UTP	UTP	UTP	UTP	UTP	1.73	1.17	48.1	-1	300	38.8	2.62	1.24	4		
	N233	Refer to Fill Test Location Plan	9.3	CLAY, minor Silt	2560	2560	UTP	UTP	UTP	UTP	UTP	1.71	1.24	38.5	5	300	29.5	2.62	1.32	11	See N280 for retest	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 12/03/2019
 Checked By: JLM Date: 15/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
CMW Geosciences (NZ) Ltd Partnership
Suite 2, 5 Hill Street, Hamilton 3204
PO Box 995, Waikato Mail Centre, Hamilton 3240
Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kawhata.
Report No: HAM2018-0106LAJ Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986, NZS 4407.4.2.2:2015, NZGS:August 2001
Notes: Solid Density: Assumed, Testing Locations Selected By: CMW Field Staff
Blade size of 19mm used.
IANZ ACCREDITED LABORATORY
Tests indicated as not accredited are outside the scope of the laboratory's accreditation
Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Table with columns: Date Sampled, Sample No., Test Location* (Location, RL), Soil Description*, Vane ID (Head #, Blade #), In-situ Vane Shear Strengths (Test 1-4, Ave.), Field and Laboratory Testing Data (Gauge Wet Density, Gauge Dry Density, Gauge Water Content, Gauge Air Voids, Gauge Probe Depth, Oven Water Content, Solid Density, Oven Dry Density, Calculated Air Voids), and Comments.



LF11 Rev.8 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAK Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments	
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)		Calculated Air Voids (%) *
16/04/2019	N267	Refer to Fill Test Location Plan	2.7	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.89	1.38	37.4	-3	300	35.4	2.70	1.40	-1	
	N268	Refer to Fill Test Location Plan	1.3	CLAY	2087	2087	140	UTP	146	UTP	143+	1.74	1.22	42.4	3	300	37.3	2.70	1.26	6	
17/04/2019	N269	Refer to Fill Test Location Plan	5.8	CLAY	1785	1785	231+	UTP	122	175	176+	1.73	1.19	44.9	2	300	37.8	2.70	1.26	6	
	N270	Refer to Fill Test Location Plan	6.0	CLAY	1785	1785	195	UTP	175	UTP	185+	1.77	1.25	42.0	1	300	35.8	2.70	1.30	5	
	N271	Refer to Fill Test Location Plan	5.0	CLAY	1785	1785	149	149	149	155	151	1.66	1.12	48.9	4	300	47.8	2.70	1.12	5	
	N272	Refer to Fill Test Location Plan	6.9	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.74	1.23	41.3	3	300	39.0	2.70	1.26	5	
	N273	Refer to Fill Test Location Plan	7.0	CLAY	1785	1785	185	129	182	231+	182+	1.69	1.11	52.6	0	300	56.9	2.70	1.08	-1	
	N274	Refer to Fill Test Location Plan	8.3	CLAY	1785	1785	66	139	92	63	90										No sample taken. See N290 for retest
	N275	Refer to Fill Test Location Plan	8.0	CLAY	1785	1785	201	182	155	UTP	179+	1.69	1.16	46.0	4	300	47.6	2.70	1.14	3	
	N276	Refer to Fill Test Location Plan	8.9	CLAY	1785	1785	158	UTP	UTP	UTP	158+	1.69	1.14	48.2	3	300	47.8	2.70	1.14	3	
	N277	Refer to Fill Test Location Plan	9.5	CLAY	1785	1785	92	102	116	66	94										No sample taken. See N320 for retest
	N278	Refer to Fill Test Location Plan	9.0	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.78	1.29	37.3	4	300	31.6	2.70	1.34	7	Retest of N262
	N279	Refer to Fill Test Location Plan	7.8	CLAY	1785	1785	129	231+	UTP	215	192+	1.83	1.29	41.8	-2	300	38.0	2.70	1.32	0	
	N280	Refer to Fill Test Location Plan	9.3	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.79	1.32	36.0	4	300	32.0	2.70	1.36	7	Retest of N233
	N281	Refer to Fill Test Location Plan	11.5	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.79	1.28	39.6	2	300	41.5	2.70	1.26	1	
	N282	Refer to Fill Test Location Plan	12.3	CLAY	1785	1785	UTP	UTP	132	149	141+	1.74	1.17	48.2	0	300	42.4	2.70	1.22	3	
	N283	Refer to Fill Test Location Plan	12.2	CLAY	1785	1785	UTP	UTP	UTP	145	145+	1.79	1.23	45.2	-2	300	47.4	2.70	1.22	-3	
	N284	Refer to Fill Test Location Plan	11.7	CLAY	1785	1785	116	139	205	198	165	1.75	1.24	41.4	3	300	37.2	2.70	1.28	5	
	N285	Refer to Fill Test Location Plan	11.0	CLAY	1785	1785	UTP	UTP	UTP	231+	231+	1.76	1.22	43.8	1	300	29.6	2.70	1.36	10	
	N286	Refer to Fill Test Location Plan	11.0	Sandy CLAY	1785	1785	UTP	215	UTP	215	215	1.79	1.37	30.5	7	300	27.4	2.70	1.40	10	
18/04/2019	N287	Refer to Fill Test Location Plan	17.2	CLAY	2087	2087	130	108	136	180	139	1.73	1.19	45.5	2	300	46.1	2.70	1.18	1	See N292 for retest
	N288	Refer to Fill Test Location Plan	17.0	CLAY	2087	2087	130	207	136	105	145	1.85	1.41	31.6	3	300	27.5	2.70	1.46	6	See N293 for retest
	N289	Refer to Fill Test Location Plan	8.3	CLAY	2087	2087	108	136	176	105	131	1.71	1.71	44.9	3	300	41.9	2.70	1.20	5	
	N290	Refer to Fill Test Location Plan	8.5	CLAY	2087	2087	UTP	UTP	192	176	184+	1.76	1.22	44.2	1	300	41.0	2.70	1.24	3	Retest of N274
	N291	Refer to Fill Test Location Plan	5.9	CLAY	2087	2087	217+	UTP	UTP	158	188+	1.73	1.27	36.3	7	300	30.9	2.70	1.32	10	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 17/04/2019
 Checked By: JLM Date: 15/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAL Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data										Comments	
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	Calculated Air Voids (%) *			
24/04/2019	N292	Refer to Fill Test Location Plan	16.9	CLAY	2087	2087	155	173	207	167	176	1.74	1.19	46.3	1	300	41.5	2.70	1.24	3	Retest of N287		
	N293	Refer to Fill Test Location Plan	17.0	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.79	1.28	39.7	2	300	37.7	2.70	1.30	3	Retest of N288		
	N294	Refer to Fill Test Location Plan	15.7	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.78	1.28	33.4	10	250	25.1	2.70	1.42	12	Retest of N237. Outstanding		
26/04/2019	N295	Refer to Fill Test Location Plan	5.6	CLAY	2087	2087	211	UTP	133	217+	187+	1.78	1.28	39.2	2	300	37.1	2.70	1.30	4			
	N296	Refer to Fill Test Location Plan	6.4	CLAY	2087	2087	UTP	204	UTP	UTP	204+	1.72	1.16	48.6	1	300	46.5	2.70	1.18	2			
	N297	Refer to Fill Test Location Plan	5.6	CLAY	2087	2087	167	214	204	186	193	1.76	1.19	47.9	-1	300	39.6	2.70	1.26	3			
1/05/2019	N298	Refer to Fill Test Location Plan	11.9	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.79	1.26	42.8	0	300	36.3	2.70	1.32	4			
	N299	Refer to Fill Test Location Plan	11.9	CLAY	2087	2087	UTP	UTP	UTP	UTP	UTP	1.76	1.25	40.4	3	300	34.2	2.70	1.30	7			
	N300	Refer to Fill Test Location Plan	7.5	CLAY	2087	2087	170	201	155	124	163	1.85	1.34	37.7	0	300	37.2	2.70	1.34	0			
2/05/2019	N301	Refer to Fill Test Location Plan	7.1	CLAY	2087	2087	195	UTP	180	UTP	188+	1.80	1.30	38.1	2	300	32.6	2.70	1.36	5			
	N302	Refer to Fill Test Location Plan	6.8	CLAY	2087	2087	139	139	136	155	142	1.77	1.25	42.0	1	300	40.3	2.70	1.26	3			
	N303	Refer to Fill Test Location Plan	7.6	Clayey SILT	2087	2087	62	87	100	65	79											No sample taken. See N316 for retest.	
	N304	Refer to Fill Test Location Plan	6.4	Clayey SILT	2087	2087	87	84	77	93	85											No sample taken. See N310 for retest.	
	N305	Refer to Fill Test Location Plan	5.8	CLAY	2087	2087	UTP	UTP	155	UTP	155+	1.82	1.25	45.2	-3	300	38.6	2.70	1.32	1			
	N306	Refer to Fill Test Location Plan	4.0	Clayey SILT	2087	2087	84	84	56	93	79												No sample taken. See N312 for retest.
	N307	Refer to Fill Test Location Plan	6.9	CLAY	1785	1785	231+	UTP	UTP	UTP	231+	1.77	1.23	43.5	1	300	39.5	2.70	1.26	3			
	N308	Refer to Fill Test Location Plan	6.3	CLAY	1785	1785	172	188	198	231+	186	1.85	1.41	31.1	4	300	26.6	2.70	1.46	7			
	N309	Refer to Fill Test Location Plan	5.7	CLAY	1785	1785	152	158	149	145	151	1.81	1.30	39.0	1	300	36.2	2.70	1.32	3			
	N310	Refer to Fill Test Location Plan	6.3	CLAY	1785	1785	172	168	112	149	150	1.77	1.25	41.0	2	300	45.1	2.70	1.22	0	Retest of N304		
3/05/2019	N311	Refer to Fill Test Location Plan	6.1	CLAY	1785	1785	102	135	135	149	130	1.77	1.28	38.2	4	300	36.9	2.70	1.30	5			
	N312	Refer to Fill Test Location Plan	4.0	CLAY	1785	1785	UTP	205	UTP	116	161+	1.76	1.22	43.0	2	300	39.1	2.70	1.26	4	Retest of N306		
	N313	Refer to Fill Test Location Plan	7.2	CLAY	1785	1785	116	129	158	132	134	1.75	1.27	38.0	5	300	34.9	2.70	1.30	7			
	N314	Refer to Fill Test Location Plan	12.6	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.83	1.29	41.6	-2	300	35.9	2.70	1.34	2			
	N315	Refer to Fill Test Location Plan	13.0	CLAY	1785	1785	UTP	UTP	UTP	UTP	UTP	1.88	1.38	37.3	-2	300	36.9	2.70	1.38	-2			
	N316	Refer to Fill Test Location Plan	-	CLAY	1785	1785	149	175	195	UTP	173+	1.80	1.28	40.4	1	300	42.4	2.70	1.26	0	Retest of N303		
	N317	Refer to Fill Test Location Plan	-	CLAY	1785	1785	195	116	145	228	171	1.60	1.12	43.2	10	300	39.2	2.70	1.14	12	See N321 for retest		
	N318	Refer to Fill Test Location Plan	-	CLAY	1785	1785	UTP	UTP	201	142	172+	1.78	1.29	37.9	3	300	33.7	2.70	1.32	6			

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 26/04/2019
 Checked By: JLM Date: 15/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAM Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data									Comments
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	Calculated Air Voids (%) *	
7/05/2019	N319	Refer to Fill Test Location Plan	8.8	CLAY	2560	2560	UTP	145	156	153	151+	1.79	1.33	35.0	4	300	34.9	2.70	1.32	5	
8/05/2019	N320	Refer to Fill Test Location Plan	-	CLAY	2560	2560	UTP	UTP	UTP	UTP	UTP	1.72	1.16	47.7	1	300	41.8	2.70	1.22	5	Retest of N277
	N321	Refer to Fill Test Location Plan	8.2	CLAY	2560	2560	142	191+	191	191+	175+	1.62	1.15	41.2	10	300	35.3	2.70	1.20	13	Retest of N317. See N327 for retest
	N322	Refer to Fill Test Location Plan	7.5	CLAY	2560	2560	191+	191	UTP	UTP	191+	1.82	1.33	36.6	2	300	36.3	2.70	1.34	2	
	N323	Refer to Fill Test Location Plan	4.5	CLAY	2560	2560	191+	172	UTP	191+	185+	1.78	1.27	40.2	2	300	36.5	2.70	1.30	4	
	N324	Refer to Fill Test Location Plan	7.4	CLAY	2560	2560	120	131	175	189	154	1.83	1.37	34.4	2	300	34.5	2.70	1.36	2	
	N325	Refer to Fill Test Location Plan	6.9	CLAY	2560	2560	UTP	UTP	UTP	142	142+	1.81	1.33	36.2	2	300	35.5	2.70	1.34	3	
	N326	Refer to Fill Test Location Plan	6.6	CLAY	2560	2560	137	186	150	183	164	1.78	1.30	37.0	3	300	33.8	2.70	1.34	6	
	N327	Refer to Fill Test Location Plan	9.0	CLAY	2560	2560	UTP	UTP	UTP	UTP	UTP	1.78	1.30	36.7	4	300	36.1	2.70	1.30	4	Retest of N321
9/05/2019	N328	Refer to Fill Test Location Plan	8.2	CLAY	2560	2560	150	153	191+	186	170+	1.80	1.36	32.8	5	300	32.1	2.70	1.36	6	
	N329	Refer to Fill Test Location Plan	8.4	CLAY	2560	2560	145	180	170	159	164	1.75	1.29	35.1	7	300	33.3	2.70	1.32	8	
	N330	Refer to Fill Test Location Plan	8.1	CLAY	2560	2560	UTP	UTP	UTP	UTP	UTP	1.83	1.37	34.0	3	300	34.4	2.70	1.36	3	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 14/05/2019
 Checked By: JLM Date: 15/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LF11 Rev.9 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2018-0106
Location: 98 Scott Road, Te Kauwhata.
Report No: HAM2018-0106LAN Rev.0
Report Date: 15/05/2019
Client: Lakeside Developments (2017) Limited
Client Address:
Client Reference:

Test Methods:
 NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes:
 Solid Density: Assumed
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation


Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data									Comments
		Location	RL		Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth	Oven Water Content (%)	Solid Density (t/m ³) *	Oven Dry Density (t/m ³)	Calculated Air Voids (%) *	
16/05/2019	N331	Refer to Fill Test Location Plan	8.3	Clayey SILT	2560	2560	UTP	UTP	UTP	UTP	UTP	1.81	1.37	32.6	3	300	35.9	2.62	1.34	1	
	N332	Refer to Fill Test Location Plan	9.1	Clayey SILT	2560	2560	UTP	UTP	UTP	UTP	1.84	1.47	24.7	7	300	31.5	2.62	1.40	3		
23/05/2019	N333	Refer to Fill Test Location Plan	-	CLAY	2532	2532	UTP	UTP	UTP	UTP	1.77	1.30	36.5	4	300	33.6	2.70	1.32	6		
25/05/2019	N334	Refer to Fill Test Location Plan	5.2	CLAY	2560	2560	UTP	UTP	UTP	UTP	1.86	1.37	35.3	1	300	33.8	2.70	1.38	2		
	N335	Refer to Fill Test Location Plan	6.2	CLAY	2560	2560	191+	170	191+	156	177+	1.80	1.29	39.6	1	300	36.1	2.70	1.32	3	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 21/05/2019
 Checked By: JLM Date: 30/05/2019
 Authorised Signatory: AC Date: 30/05/2019



LEGEND:


- STAGE BOUNDARY
- SHOW HOMES AREA PREVIOUSLY REPORTED ON
- LOTS COVERED BY GCR REPORT RE. HAM2018-106AM REV 1
- CUT CONTOURS
- FILL CONTOURS
- NUCLEAR DENSITY METER (NDM) TEST LOCATION

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.




CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2018-0106
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 10
TITLE: FILL TEST LOCATION SITE PLAN A	REVISION: 0	SCALE: 1:3000
	DATE: 28.05.19	SHEET: A3 L




- LEGEND:**
- STAGE BOUNDARY
 - CUT CONTOURS
 - FILL CONTOURS
 - 11 NUCLEAR DENSITY METER (NDM) TEST LOCATION

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



	CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	
	PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	
	TITLE:	FILL TEST LOCATION SITE PLAN B	
	DRAWN:	WPJ	PROJECT No: HAM2018-0106
	CHECKED:	LYK	DRAWING: 11
	REVISION:	0	SCALE: 1:1000
	DATE:	28.05.19	SHEET: A3 L




LEGEND:

	STAGE BOUNDARY
	CUT CONTOURS
	FILL CONTOURS
	NUCLEAR DENSITY METER (NDM) TEST LOCATION

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	
PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	
TITLE:	FILL TEST LOCATION SITE PLAN C	
DRAWN:	WPJ	PROJECT No: HAM2018-0106
CHECKED:	LYK	DRAWING: 12
REVISION:	0	SCALE: 1:1000
DATE:	28.05.19	SHEET: A3 L




- LEGEND:**
- STAGE BOUNDARY
 - CUT CONTOURS
 - FILL CONTOURS
 - 11 NUCLEAR DENSITY METER (NDM) TEST LOCATION

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.




CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2018-0106
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 13
TITLE: FILL TEST LOCATION SITE PLAN D	REVISION: 0	SCALE: 1:1000
	DATE: 28.05.19	SHEET: A3 L



- LEGEND:**
- STAGE BOUNDARY
 - CUT CONTOURS
 - FILL CONTOURS
 - 11 NUCLEAR DENSITY METER (NDM) TEST LOCATION

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



	CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	
	PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	
	TITLE:	FILL TEST LOCATION SITE PLAN E	
	DRAWN:	WPJ	PROJECT No: HAM2018-0106
	CHECKED:	LYK	DRAWING: 14
	REVISION:	0	SCALE: 1:2000
	DATE:	28.05.19	SHEET: A3 L



LF11 Rev.10 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAA Rev.0
Report Date: 11/12/2019
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402.2.1:1986
 NZS 4407.4.2.2:2015
 NZGS:August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff
 ① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments	
		Location	RL			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Calculated Air Voids (%)*		
23/09/2019	N1	Lot 27	-	CLAY	2.70	1914	1914	122	122	119	215	145	1.73	1.17	47.0	1	300	42.4	1.21	4		
	N2	Lot 26	-	CLAY	2.70	1914	1914	UTP	UTP	UTP	UTP	UTP	1.71	1.18	45.7	3	300	43.0	1.20	4		
22/10/2019	N3	Stage 4	0.5m lift	CLAY	2.70	1911	1911	154	139	169	157	155	1.85	1.41	31.4	4	300	24.3	1.49	9		
	N4	Stage 4	0.5m lift	CLAY	2.70	1911	1911	UTP	UTP	UTP	182	182+	1.88	1.44	30.1	3	300	28.6	1.46	4		
29/10/2019	N5	Stage 6	-	Clayey SILT	2.62	2087	2087	179	237+	213	UTP	210+	1.79	1.26	42.0	-1	300	37.7	1.30	1		
	N6	Stage 6	-	CLAY	2.70	2087	2087	UTP	UTP	UTP	UTP	UTP	1.82	1.32	38.1	1	300	33.7	1.36	4		
	N7	Stage 4	-	CLAY	2.70	2087	2087	UTP	227	UTP	UTP	227+	1.76	1.25	40.3	3	200	32.5	1.33	8		
30/10/2019	N8	Stage 4	-	CLAY	2.70	2087	2087	UTP	UTP	UTP	UTP	UTP	1.82	1.35	34.5	3	300	27.0	1.43	8		
	N9	Stage 1	-	CLAY	2.70	2087	2087	UTP	UTP	UTP	UTP	UTP	2.04	1.72	18.0	5	300	26.2	1.61	-2		
	N10	Stage 1A	-	CLAY	2.70	2560	2560	123	191	164	UTP	159+	1.72	1.25	37.6	7	300	36.5	1.26	7		
31/10/2019	N11	Stage 1A	-	CLAY	2.70	2560	2560	UTP	142	UTP	UTP	142+	1.77	1.34	31.9	7	250	27.2	1.39	11	See N15 for retest.	
	N12	Stage 4	-	CLAY	2.70	2560	2560	UTP	UTP	UTP	UTP	UTP	1.82	1.31	39.4	0	300	34.1	1.36	3		
	N13	Stage 4	-	CLAY	2.70	2560	2560	UTP	UTP	UTP	191+	191+	1.78	1.27	40.1	2	300	35.5	1.32	5		
	N14	Stage 1A	-	CLAY	2.70	2560	2560	68	109	139	109	106										No sample taken. See N16 for retest.
	N15	Stage 1A	-	CLAY	2.70	2560	2560	191+	131	142	104	142	1.88	1.37	37.0	-1	300	37.2	1.37	-2	Retest of N11.	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 14/10/2019
 Checked By: JLM Date: 11/12/2019
 Authorised Signatory: AWDC Date: 16/12/2019



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAB Rev.0
Report Date: 11/12/2019
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)*	
1/11/2019	N16	Stage 1A	-	CLAY	2.70	2087	2087	173	135	149	176	158	1.68	1.19	41.2	7	300	31.8	1.28	12	Retest of N14.
	N17	Stage 1A	-	CLAY	2.70	2087	2087	186	203	122	237+	187+	1.85	1.40	32.7	3	300	30.1	1.42	4	
	N18	Stage 1A	-	CLAY	2.70	2087	2087	223	223	UTP	UTP	223+	1.78	1.27	39.6	3	300	33.1	1.33	6	
	N19	Stage 1A	-	CLAY	2.70	2087	2087	UTP	UTP	UTP	UTP	UTP	1.96	1.47	33.6	-4	300	27.4	1.54	1	
	N20	Stage 1A	-	CLAY	2.70	2087	2087	119	149	UTP	166	145+	1.87	1.39	33.9	1	300	28.0	1.46	5	
4/11/2019	N21	Stage 1A	-	CLAY	2.70	2087	2087	51	68	76	81	69									No sample taken. See N27 for retest.
	N22	Stage 1A	-	CLAY	2.70	2087	2087	237+	UTP	UTP	217	227+	1.89	1.44	31.4	2	300	30.5	1.45	2	
	N23	Stage 4	-	Clayey SILT	2.62	2087	2087	UTP	UTP	210	UTP	210+	1.79	1.35	32.3	5	300	34.5	1.33	3	
	N24	Stage 4	-	CLAY	2.70	2087	2087	UTP	UTP	UTP	UTP	UTP	1.86	1.37	35.8	0	300	41.0	1.32	-3	
7/11/2019	N25	Stage 1A	-	CLAY	2.62	2560	2560	150	164	156	191	165	1.84	1.41	30.6	3	300	21.1	1.52	10	Retest of N21.
	N26	Stage 1A	-	CLAY	2.70	2560	2560	137	139	112	131	130	1.88	1.42	32.6	1	300	30.3	1.44	3	
	N27	Stage 1A	-	CLAY	2.62	2560	2560	UTP	UTP	UTP	150	150+	1.85	1.42	30.2	3	300	26.7	1.46	5	
	N28	Stage 4	-	CLAY	2.70	2560	2560	191	191	UTP	UTP	191+	1.81	1.36	32.3	5	300	33.8	1.35	4	
	N29	Stage 4	-	CLAY	2.70	2560	2560	191	191	UTP	UTP	191+	1.80	1.32	35.9	3	300	34.8	1.34	4	
13/11/2019	N30	Stage 4	-	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	UTP	1.83	1.33	37.3	1	300	32.8	1.38	4	Retest of N35.
	N31	Stage 4	-	CLAY	2.62	2349	2349	UTP	UTP	140	160	150+	1.76	1.33	32.2	6	300	32.3	1.33	6	
	N32	Stage 4	-	CLAY	2.70	2349	2349	204+	204+	UTP	UTP	204+	1.80	1.30	39.0	1	300	38.2	1.30	2	
	N33	Stage 4	-	CLAY	2.70	2349	2349	204	204	204	204	204	1.84	1.37	34.3	2	300	31.4	1.40	4	
	N34	Stage 1A	-	CLAY	2.70	2349	2349	UTP	175	160	172	169+	1.86	1.41	31.7	3	300	27.9	1.45	6	
	N35	Stage 1A	-	CLAY	2.62	2349	2349	102	58	55	131	87	1.87	1.45	29.0	2	300	33.1	1.41	0	
	N36	Stage 1A	-	CLAY	2.70	1785	1785	202	199	202	202	201	1.83	1.42	29.5	6	300	27.3	1.44	7	
21/11/2019	N37	Stage 1A	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.88	1.44	30.3	3	300	28.7	1.46	4	Retest of N35.
	N38	Stage 5	-	CLAY	2.70	1785	1785	UTP	187	173	UTP	180+	1.82	1.30	39.3	0	300	31.8	1.38	5	
	N39	Stage 5	-	CLAY	2.70	1785	1785	144	144	115	118	130	1.75	1.18	47.7	0	300	47.3	1.19	0	
22/11/2019	N40	Stage 5	-	CLAY	2.70	1785	1785	202	121	187	133	161	1.86	1.34	38.5	-1	300	41.4	1.31	-3	Retest of N35.
	N41	Stage 5 - DEB	-	CLAY	2.70	1785	1785	121	202	202	UTP	175+	1.85	1.36	36.2	0	300	29.6	1.43	5	
	N42	Stage 5	-	CLAY	2.70	1785	1785	147	147	UTP	138	144+	1.82	1.36	33.2	4	300	29.8	1.40	6	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 13/11/2019
 Checked By: JLM Date: 11/12/2019
 Authorised Signatory: AWDC Date: 16/12/2019



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAC Rev.0
Report Date: 11/12/2019
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS:August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)*	
25/11/2019	N43	Stage 2	-	CLAY	2.70	1785	1785	164	138	173	167	161	1.78	1.27	40.0	2	300	37.9	1.29	3	
	N44	Stage 4	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.87	1.35	38.9	-2	300	31.1	1.43	3	
	N45	Stage 5	-	CLAY	2.62	1785	1785	UTP	UTP	UTP	202	202+	1.65	1.13	45.7	5	300	40.6	1.17	8	
	N46	Stage 5	-	CLAY	2.70	1785	1785	46	104	130	118	100	1.75	1.28	36.5	6	300	34.7	1.30	7	See N52 for retest.
	N47	Stage 5	-	CLAY	2.70	1785	1785	124	121	63	75	96	1.85	1.40	32.7	3	300	30.1	1.42	4	See N51 for retest.
	N48	Stage 6	-	CLAY	2.62	1785	1785	UTP	UTP	202+	202+	202+	1.83	1.40	30.8	3	300	24.5	1.47	8	
	N49	Stage 6	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.87	1.42	31.8	2	300	23.6	1.51	8	
	N50	Stage 6	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.86	1.44	29.6	4	300	24.9	1.49	8	
26/11/2019	N51	Stage 5	-	CLAY	2.62	1785	1785	121	173	164	144	151	1.82	1.33	36.5	1	300	22.5	1.48	10	Retests of N47.
	N52	Stage 5	-	CLAY	2.62	1785	1785	UTP	UTP	UTP	202	202+	1.73	1.25	38.5	4	300	31.0	1.32	9	Retest of N46.
27/11/2019	N53	Stage 5	-	CLAY	2.62	1785	1785	UTP	UTP	202+	202+	202+	1.79	1.34	33.4	4	300	31.3	1.36	5	
	N54	Stage 5	-	CLAY	2.62	1785	1785	202+	202+	202+	202+	202+	1.74	1.28	36.4	5	300	31.6	1.32	8	
	N55	Stage 5	-	CLAY	2.62	1785	1785	UTP	UTP	UTP	202	202+	1.85	1.39	33.3	1	300	21.1	1.53	9	
	N56	Stage 5	-	CLAY	2.62	1785	1785	202+	202+	202+	202+	202+	1.72	1.24	38.2	5	300	38.3	1.24	5	
28/11/2019	N57	Stage 6	-	CLAY	2.70	1785	1785	202	UTP	UTP	202	202+	1.90	1.47	29.2	3	300	22.9	1.54	8	
	N58	Stage 6	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.90	1.47	29.1	3	300	21.5	1.56	9	
	N59	Stage 6	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	202	202+	1.87	1.48	26.2	6	300	21.3	1.54	10	
	N60	Stage 5	-	CLAY	2.70	1785	1785	130	138	159	150	144	1.89	1.44	31.1	2	300	39.3	1.35	-3	
	N61	Stage 5	-	CLAY	2.70	1785	1785	58	159	202	63	121	1.75	1.29	35.4	6	300	27.3	1.38	11	
29/11/2019	N62	Stage 4	-	CLAY	2.62	1785	1785	UTP	UTP	144	150	147+	1.76	1.32	33.8	5	300	31.2	1.34	7	
	N63	Stage 4	-	CLAY	2.62	1785	1785	UTP	UTP	182	202+	192+	1.76	1.31	33.8	5	300	30.2	1.35	8	
	N64	Stage 5	-	CLAY	2.70	1785	1785	43	61	86	52	61	1.84	1.39	32.8	3	300	26.7	1.45	7	Retest of N61.
	N65	Stage 1A	-	CLAY	2.70	1785	1785	UTP	UTP	202	202	202+	1.92	1.56	22.8	7	300	23.0	1.56	6	
2/12/2019	N66	Stage 5	-	CLAY	2.70	1785	1785	173	159	164	159	167	1.83	1.39	31.3	5	300	25.9	1.45	9	Retest of N64.
	N67	Stage 5	-	CLAY	2.70	1785	1785	173	173	164	159	167	1.89	1.44	31.2	1	300	28.7	1.47	3	
	N68	Stage 4	-	CLAY	2.62	1785	1785	202	UTP	202	202	202+	1.78	1.31	35.4	3	300	35.4	1.31	3	
	N69	Stage 4	-	CLAY	2.62	1785	1785	190	187	190	193	190	1.77	1.33	32.5	6	300	29.9	1.36	8	
	N70	Stage 1A	-	CLAY	2.72	1785	1785	202	173	UTP	202	192+	2.00	1.68	18.8	6	300	19.9	1.67	6	

This report should only be reproduced in full. ** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 9/12/2019
 Checked By: JLM Date: 11/12/2019
 Authorised Signatory: AWDC Date: 16/12/2019



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAD Rev.0
Report Date: 11/12/2019
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS:August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation



Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³) *	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%) *	
5/12/2019	N71	Stage 6	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	UTP	UTP	1.92	1.52	26.0	4	300	23.7	1.55	6	Retest of N294 from HAM2018-0106
	N72	Stage 6	-	CLAY	2.70	1785	1785	184	UTP	UTP	UTP	184+	1.81	1.32	37.4	2	300	32.6	1.37	5	
	N73	Stage 6	-	CLAY	2.70	1785	1785	144	UTP	144	UTP	144+	1.93	1.56	23.6	6	300	20.5	1.60	8	
	N74	Stage 5	-	CLAY	2.70	1785	1785	202	202	202	UTP	202+	1.79	1.27	40.9	1	300	37.0	1.30	3	
	N75	Stage 5	-	CLAY	2.70	1785	1785	147	202	UTP	138	162+	1.77	1.26	39.8	3	300	29.1	1.37	10	
	N76	Stage 1A	-	CLAY	2.72	1785	1785	UTP	UTP	UTP	UTP	UTP	2.05	1.84	11.6	11	300	12.5	1.82	10	
	N77	Stage 1A	-	CLAY	2.72	1785	1785	UTP	UTP	UTP	UTP	UTP	2.10	1.86	12.6	8	300	12.8	1.86	8	
9/12/2019	N78	Lot 28/29	-	CLAY	2.62	1785	1785	130	138	144	202	154	1.62	1.03	56.9	2	300	40.7	1.15	10	
11/12/2019	N79	Lot 59	-	CLAY	2.70	1785	1785	UTP	UTP	UTP	UTP	UTP	1.85	1.36	35.7	1	300	25.3	1.48	8	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: JLM Date: 11/12/2019
 Checked By: JLM Date: 16/12/2019
 Authorised Signatory: AWDC Date: 16/12/2019



LEGEND:

- STAGE BOUNDARY
- SHOW HOMES AREA PREVIOUSLY REPORTED ON
- LOTS COVERED BY GCR REPORT RE. HAM2018-106AM REV 1
- - - CUT CONTOURS
- - - FILL CONTOURS
- NUCLEAR DENSITY METER (NDM) TEST LOCATION

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 OVERALL REF. 1239 DRAWING NO. 1-200 DATED 23.07.2018.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS AND ARE WITH RESPECT TO MOUNT EDEN DATUM.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 27.05.19 AND PROVIDED BY CANDOR3. OUTSIDE THESE LOTS CONTOURS DERIVED FROM DRONE SURVEY 17.05.19 AND ARE APPROXIMATE ONLY.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: KJR	DRAWING: 10
	REVISION: A	SCALE: 1:3000
TITLE: FILL TEST LOCATION SITE PLAN A	DATE: 09.12.19	SHEET: A3 L



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAE Rev.0
Report Date: 6/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS:August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³) *	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%) *	
10/12/2019	N80	Stage 5	12.1	CLAY	2.62	1785	1785	UTP	202	190	159	184+	1.79	1.26	41.7	-1	300	38.8	1.29	1	
	N81	Stage 5	7.5	CLAY	2.62	1785	1785	UTP	UTP	UTP	UTP	202+	1.84	1.42	28.9	4	300	24.9	1.47	7	
	N82	Stage 4	9	CLAY	2.62	1785	1785	UTP	UTP	202	UTP	202+	1.81	1.36	33.0	3	300	30.3	1.39	5	
11/12/2019	N83	Stage 6	12.6	CLAY	2.70	1785	1785	202	202	UTP	UTP	202+	1.95	1.57	24.3	4	300	20.8	1.62	7	
	N84	Stage 6	13.8	CLAY	2.70	1785	1785	159	118	124	150	138	1.91	1.53	24.5	6	300	25.2	1.52	5	
	N85	Stage 6	15.3	CLAY	2.70	1785	1785	UTP	UTP	UTP	202+	202+	1.93	1.53	26.2	3	300	25.3	1.54	4	
	N86	Stage 6	13.6	CLAY	2.70	1785	1785	46	58	84	84	68	1.75	1.23	41.9	3	300	45.3	1.20	1	
	N87	Stage 6	-	CLAY	2.70	1785	1785	202	UTP	UTP	UTP	202	1.86	1.32	40.5	-3	300	39.1	1.34	-2	
	N88	Stage 5	-	CLAY	2.70	1785	1785	190	202	202	202	199	1.80	1.30	38.4	2	300				No sample taken
12/12/2019	N89	Stage 4	14.1	CLAY	2.70	1785	1785	UTP	UTP	UTP	UTP	202+	1.76	1.40	25.9	12	300	21.0	1.45	16	See N90
13/12/2019	N90	Stage 4	-	CLAY	2.70	1785	1785	UTP	202	202	UTP	202+	1.79	1.36	31.9	7	300	31.8	1.36	7	Retest of N89
	N91	Stage 4	13.4	CLAY	2.70	1785	1785	199	202	202	202	201	1.85	1.42	30.0	5	300	31.5	1.40	4	
	N92	Stage 4	13.3	CLAY	2.70	1785	1785	190	202	187	182	190	1.87	1.41	32.3	2	300	31.4	1.42	3	
	N93	Stage 5	10.8	CLAY	2.70	1785	1785	159	202	190	202	188	1.86	1.38	35.1	1	300	32.9	1.40	2	
	N94	Stage 5	9.3	CLAY	2.70	1785	1785	202	202	202	UTP	202+	1.89	1.45	30.1	2	300	28.8	1.47	3	
	N95	Stage 5	8.2	CLAY	2.70	1785	1785	202	202	202	202	202	1.82	1.34	36.5	2	300	44.0	1.27	-3	
30/12/2019	N96	Stage 4	8.7	CLAY	2.62	1911	1911	UTP	UTP	UTP	UTP	215+	1.82	1.41	29.3	5	300	23.2	1.48	9	
	N97	Stage 4	8.8	CLAY	2.62	1911	1911	UTP	UTP	UTP	UTP	215+	1.86	1.44	29.0	3	300	20.8	1.54	9	
3/01/2020	N98	Stage 4	-	CLAY	2.62	1911	1911	215+	UTP	UTP	UTP	215+	1.83	1.38	32.2	3	250	28.4	1.42	5	
	N99	Stage 4	-	CLAY	2.70	1911	1911	154	77	74	62	92									
	N100	Stage 4	-	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.69	1.29	30.7	13	200	22.1	1.38	18	See N126
	N101	Stage 5	-	CLAY	2.70	1911	1911	215+	UTP	123	UTP	169+	1.77	1.27	39.5	3	250	32.8	1.33	7	See N107
	N102	Stage 5	8	CLAY	2.62	1911	1911	215+	UTP	UTP	UTP	215+	1.72	1.32	30.3	10	250	26.6	1.35	12	See N108
	N103	Stage 5	-	CLAY	2.62	1911	1911	113	154	179	139	146	1.77	1.33	33.0	5	200	28.6	1.38	8	See N109
	N104	Stage 6	15.3	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.65	1.31	25.5	18	200	16.9	1.41	24	See N110
	N105	Stage 6	11.1	CLAY	2.70	1911	1911	200	UTP	UTP	UTP	200+	1.77	1.42	25.2	12	250	22.0	1.45	14	See N111
	N106	Stage 6	11.4	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.83	1.45	26.3	8	250	26.7	1.45	8	See N112


This report should only be reproduced in full. ** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 10/01/2020
 Checked By: JLM Date: 9/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Project No: Location: Report No: Report Date: Client: Client Address:	Lakeside Development HAM2019-0062 98 Scott Road, Te Kauwhata HAM2019-0062LAF Rev.0 6/03/2020 Lakeside Developments (2017) Limited	Test Methods: NZS 4402 1986 Test 2.1 NZS 4407 2015 Test 3.1 NZS 4407 2015 Test 4.2 NZS 4407 2015 Test 4.3 NZGS:August 2001	Notes: Solid Density: Solid Density Data Source: Testing Locations Selected By:	Assumed N/A CMW Field Staff ① Blade size of 19mm used.
				Tests indicated as not accredited are outside the scope of the laboratory's accreditation Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data									Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)*		
6/01/2020	N107	Stage 4	7.5	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	204+	1.66	1.35	22.4	20	300	21.3	1.36	20	Retest of N101, See 116	
	N108	Stage 4	7.4	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	204+	1.80	1.49	20.7	14	300	21.0	1.49	14	Retest of N102, See 125	
	N109	Stage 5	7.2	CLAY	2.70	2349	2349	UTP	204+	134	160	166+	1.81	1.34	35.5	3	300	28.2	1.41	8	Retest of N103	
	N110	Stage 6	11.7	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	204+	1.88	1.52	23.2	8	300	21.1	1.55	10	Retest of N104, See N113	
	N111	Stage 6	11.6	CLAY	2.70	2349	2349	UTP	UTP	UTP	204	204+	1.84	1.47	25.5	8	300	27.1	1.45	7	Retest of N105, See N115	
7/01/2020	N112	Stage 6	15.0	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	204+	1.81	1.41	28.6	8	300	25.4	1.44	10	Retest of N106, See N120	
	N113	Stage 6	12.0	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.74	1.33	30.7	8	300	30.7	1.33	9	Retest of N110, See N114	
	N114	Stage 6	12.0	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.78	1.35	31.4	6	300	31.8	1.35	6	Retest of N113	
8/01/2020	N115	Stage 6	14.0	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.73	1.28	35.6	6	300	32.1	1.31	8	Retest of N111, See N127	
	N116	Stage 4	7.3	Clayey SILT	2.62	2532	2532	UTP	UTP	205+	UTP	205+	1.64	1.31	25.3	17	300	23.3	1.33	18	Retest of N107, See N124	
	N117	Stage 5	7.6	Clayey SILT	2.62	2532	2532	161	205+	UTP	164	177+	1.73	1.20	44.2	1	300	46.3	1.18	0		
	N118	Stage 5	7.4	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.76	1.29	36.7	4	300	30.5	1.35	7		
	N119	Stage 6	14.1	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.82	1.42	28.3	6	300	26.4	1.44	7		
9/01/2020	N120	Stage 6	15.2	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.71	1.28	33.6	8	300	33.7	1.28	8	Retest of N112, See N127	
	N121	Stage 6	17.0	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.80	1.47	22.6	11	300	16.3	1.55	16	See N128	
	N122	Stage 6	15.6	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.81	1.44	26.4	7	300	24.9	1.45	8		
	N123	Stage 6	14.7	Clayey SILT	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.71	1.27	35.1	7	300	32.6	1.29	9		
	N124	Stage 4	-	CLAY	2.70	2349	2349	149	204	190	UTP	181+	1.83	1.37	33.3	4	300	24.9	1.46	10	Retest of N116	
	N125	Stage 4	-	CLAY	2.70	2349	2349	190	204	190	204	197	1.76	1.36	29.5	10	300	27.5	1.38	11	Retest of N108, See N138	
	N126	Stage 4	-	CLAY	2.70	2349	2349	204	UTP	UTP	UTP	204+	1.74	1.36	28.5	11	300	24.4	1.40	14	Retest of N100, See N137	
	N127	Stage 6	-	CLAY	2.70	2349	2349	204	UTP	UTP	UTP	204+	1.84	1.42	29.7	5	300	26.1	1.46	8	Retest of N120	
	N128	Stage 6	-	CLAY	2.70	2349	2349	204	204	UTP	UTP	204+	1.85	1.33	39.4	-2	300	35.6	1.37	1	Retest of N121	
	N129	Stage 5	-	CLAY	2.70	2349	2349	204	204	204	204	204	1.84	1.34	37.3	0	300	34.5	1.37	2		
	N130	Stage 5	-	CLAY	2.70	2349	2349	175	149	204	160	172	1.78	1.34	33.1	6	300	28.0	1.39	9		
	N131	Stage 5	-	CLAY	2.70	2349	2349	175	76	134	32	104	1.75	1.29	35.3	7	300	34.7	1.30	7	See N135	
	N132	Stage 5	-	CLAY	2.70	2349	2349	175	204	UTP	UTP	190+	1.85	1.40	31.8	4	300	32.4	1.39	3		
	N133	Stage 4	-	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	204+	1.65	1.28	28.9	15	300	21.3	1.36	21	See N142	

This report should only be reproduced in full. ** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ	Date: 13/01/2020
Checked By: JLM	Date: 9/03/2020
Authorised Signatory: AC	Date: 2/04/2020

Page: 2 of 17



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAG Rev.0
Report Date: 6/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS:August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)*	
10/01/2020	N134	Stage 5	-	CLAY	2.70	2532	2532	134	205	175	140	164	1.78	1.20	48.5	-2	300	54.0	1.16	-5	Retest of N131, See N149 No sample taken
	N135	Stage 5	-	CLAY	2.70	2532	2532	205	205	UTP	UTP	205+	1.63	1.25	31.2	15.02	300			8	
	N136	Stage 1A	-	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.86	1.53	21.8	10	300	24.4	1.50	8	
	N137	Stage 4	-	CLAY	2.70	2532	2532	UTP	205	205	205	205+	1.81	1.38	30.8	6	300	27.9	1.41	8	
13/01/2020	N138	Stage 4	-	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.75	1.37	28.2	11	300	25.1	1.40	13	Retest of N125, See N258
	N139	Stage 1A	4.8	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	1.87	1.45	28.3	5	300	24.3	1.50	8	
	N140	Stage 1A	4.5	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	1.80	1.49	20.5	15	300	25.2	1.44	11	See N148
	N141	Stage 6	15.1	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.94	1.50	28.9	1	300	26.6	1.53	3	
	N142	Stage 4	-	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.65	1.28	28.3	16	300	24.4	1.32	19	Retest of N133, See N154
	N143	Stage 6	16.9	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.73	1.30	33.3	8	300	34.7	1.29	8	
	N144	Stage 6	15.3	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.86	1.46	27.4	6	300	23.8	1.50	9	
	N145	Stage 6	13.9	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.82	1.39	30.8	6	300	24.5	1.46	10	
	N146	Stage 6	12.6	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.85	1.38	33.8	2	300	30.2	1.42	5	
	N147	Stage 6	12.0	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.94	1.51	28.8	1	300	23.1	1.58	5	
14/01/2020	N148	Stage 1A	-	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	1.91	1.52	25.6	5	300	26.2	1.51	5	Retest of N140
	N149	Stage 5	7.8	CLAY	2.62	2532	2532	205	205	76	105	148	1.83	1.40	31.2	3	300	28.5	1.43	5	Retest of 135, See N161
	N150	Stage 5	8.0	CLAY	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.83	1.36	34.7	1	300	30.5	1.40	4	
15/01/2020	N151	Stage 5	7.9	CLAY	2.62	2532	2532	UTP	UTP	UTP	UTP	205+	1.75	1.20	46.2	-1	300	36.0	1.29	4	
	N152	Stage 6	5.9	Clayey SILT	2.62	2349	2349	UTP	204	UTP	204	204+	1.83	1.35	35.2	1	250	36.0	1.35	0	
	N153	Stage 4	5.3	Clayey SILT	2.62	2349	2349	UTP	204	175	172	184	1.81	1.41	28.5	6	300	29.6	1.39	6	Retest of N137
16/01/2020	N154	Stage 5	5.9	Clayey SILT	2.62	2349	2349	UTP	UTP	UTP	UTP	204+	1.78	1.39	27.9	8	100	28.9	1.38	7	Retest of N142
	N155	Stage 1A	-	Imported CLAY	2.72	2532	2532	175	158	175	UTP	169+	1.91	1.53	24.8	6	300	28.9	1.48	3	
	N156	Stage 1A	-	Imported CLAY	2.72	2532	2532	175	205	205	205	198	1.90	1.52	24.6	6	300	28.9	1.47	3	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 22/01/2020
 Checked By: JLM Date: 9/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAH Rev.0
Report Date: 6/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)	
17/01/2020	N157	Stage 6	-	CLAY	2.70	1785	1785	118	173	170	173	159	1.82	1.34	35.3	3	300	29.1	1.41	7	
	N158	Stage 6	16.8	CLAY	2.70	1785	1785	182	202	104	147	159	1.86	1.41	32.1	3	300	30.3	1.43	4	
	N159	Stage 6	15.1	CLAY	2.70	1785	1785	UTP	UTP	UTP	202+	202+	1.91	1.47	29.3	2	300	26.1	1.51	5	
	N160	Stage 6	14.8	CLAY	2.70	1785	1785	202	UTP	UTP	UTP	202+	1.80	1.29	39.2	2	300	32.6	1.35	6	
	N161	Stage 5	-	CLAY	2.70	1785	1785	147	150	202	124	156	1.85	1.39	32.9	3	300	24.9	1.48	8	Retest of N149
20/01/2020	N162	Stage 6	16.7	CLAY	2.70	2532	2532	76	85	91	87										See N173
	N163	Stage 6	16.7	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.78	1.33	33.4	6	300	30.8	1.36	8	
	N164	Stage 6	-	CLAY	2.70	2532	2532	UTP	UTP	UTP	205+	205+	1.79	1.34	33.8	5	300	33.7	1.34	5	
	N165	Stage 1A	-	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	2.05	1.77	16.1	7	300	17.0	1.75	6	
	N166	Stage 1A	-	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	2.05	1.76	16.3	7	300	21.3	1.69	2	
21/01/2020	N167	Stage 5	-	CLAY	2.70	1785	1785	61	133	124	110	107	1.72	1.27	35.3	8	300	40.9	1.22	5	See N179. Lot 220
	N168	Stage 5	-	CLAY	2.70	1785	1785	75	61	124	135	99	1.71	1.21	40.8	5	300	34.4	1.27	9	See N187, N188. Lot 220
22/01/2020	N169	Stage 1A	7.3	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	2.01	1.75	14.4	10	300	16.8	1.72	8	See N177
	N170	Stage 1A	6.2	Imported CLAY	2.72	2532	2532	UTP	UTP	UTP	UTP	205+	2.02	1.72	17.5	7	300	19.1	1.70	5	
	N171	Stage 6	14.9	CLAY	2.70	2532	2532	205	205	140	137	172	1.79	1.34	33.4	5	300	30.3	1.37	8	
24/01/2020	N172	Stage 6	14.5	CLAY	2.70	2532	2532	205	140	149	175	167	1.77	1.32	33.6	6	300	32.1	1.34	7	
	N173	Stage 6	-	CLAY	2.70	2532	2532	134	149	175	172	158	1.79	1.34	33.5	5	300	30.3	1.37	7	Retest of N162
	N174	Stage 6	16.7	CLAY	2.70	2532	2532	193	205	205	205	202	1.80	1.36	32.3	5	300	30.8	1.38	6	
	N175	Stage 6	14.5	CLAY	2.70	2532	2532	UTP	UTP	UTP	UTP	205+	1.82	1.39	30.4	6	300	25.7	1.45	9	
	N176	Stage 6	16.8	CLAY	2.70	2532	2532	205	190	UTP	UTP	198+	1.84	1.41	30.4	5	300	28.6	1.43	6	
	N177	Stage 1A	-	Imported CLAY	2.72	2532	2532	205	205	UTP	UTP	205+	2.02	1.72	17.7	6	300	17.7	1.72	6	Retest of N169
	N178	Stage 1A	7.5	Imported CLAY	2.72	2532	2532	205	205	205	202	204	1.95	1.61	21.2	7	300	23.1	1.58	5	
	N179	Stage 5	-	CLAY	2.70	2532	2532	61	205	105	105	119	1.75	1.30	34.3	7	300	33.0	1.31	8	Retest of N167, See N188
28/01/2020	N180	Stage 1A	7.4	Imported CLAY	2.72	2560	2560	UTP	UTP	UTP	UTP	191+	2.04	1.73	18.0	5	300	16.6	1.75	7	
	N181	Stage 1A	7.3	Imported CLAY	2.72	2560	2560	UTP	UTP	UTP	UTP	191+	1.97	1.67	18.0	9	300	16.6	1.69	10	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 20/01/2020
 Checked By: JLM Date: 12/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAI Rev.0
Report Date: 6/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments	
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%)*		
29/01/2020	N182	Stage 6	17.9	CLAY	2.70	1911	1911	215	UTP	215	215	215+	1.79	1.34	33.6	5	300	31.0	1.37	7		
	N183	Stage 6	16.2	CLAY	2.70	1911	1911	215	215	215	215	215	1.77	1.31	35.0	5	300	30.8	1.36	8		
	N184	Stage 6	15.8	CLAY	2.70	1911	1911	169	172	157	185	171	1.79	1.33	34.2	5	300	28.7	1.39	9	See N201 for retest	
	N185	Stage 6	13.9	CLAY	2.70	1911	1911	UTP	UTP	157	151	154+	1.80	1.41	28.0	8	300	34.8	1.34	4		
	N186	Stage 5	13.8	CLAY	2.70	1911	1911	215	215	215	215	215	1.77	1.30	36.8	4	300	30.3	1.36	8	See N194 for retest	
	N187	Stage 5	-	CLAY	2.70	1911	1911	126	132	157	215	158	1.76	1.24	41.8	2	200	35.4	1.30	6	Retest of N168. Lot 220	
	N188	Stage 5	-	CLAY	2.70	1911	1911	46	43	86	55	58										Retest of N179. Lot 220. No sample taken
	N189	Stage 4	6.2	CLAY	2.70	2349	2349	216	UTP	UTP	UTP	216+	1.82	1.38	32.0	5	300	30.9	1.39	5		
31/01/2020	N190	Stage 4	7.3	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.79	1.33	34.1	5	300	29.7	1.38	8		
	N191	Stage 4	7.0	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.82	1.36	33.6	4	300	29.9	1.40	6		
	N192	Stage 1A	7.3	Imported CLAY	2.72	2349	2349	185	185	216	188	194	1.92	1.56	23.2	6	300	28.4	1.50	2		
	N193	Stage 1A	7.2	Imported CLAY	2.72	2349	2349	157	161	216	151	171	1.92	1.54	24.7	5	300	25.7	1.53	5		
	N194	Stage 6	14.8	CLAY	2.70	2349	2349	198	188	191	216	198	1.76	1.31	34.8	6	300	33.1	1.33	7	Retest of N186	
	N195	Stage 6	17.6	CLAY	2.62	2349	2349	130	185	216	148	170	1.80	1.38	30.1	6	300	27.8	1.41	7		
	N196	Stage 6	18.1	CLAY	2.62	2349	2349	133	216	UTP	157	169+	1.75	1.28	36.4	4	300	44.6	1.21	0		
	N197	Stage 6	-	CLAY	2.70	2349	2349	117	71	133	80	100										See N199
3/02/2020	N198	Stage 5	15.6	CLAY	2.70	2349	2349	170	UTP	UTP	UTP	170+	1.77	1.35	30.8	8	300	23.2	1.44	13	See N209	
	N199	Stage 6	16.4	CLAY	2.70	2349	2349	80	74	96	127	94										See N256
	N200	Stage 6	18.4	CLAY	2.70	2349	2349	170	185	157	167	170	1.61	1.23	30.3	17	300	22.2	1.31	22	See N215	
	N201	Stage 6	18.1	CLAY	2.70	2349	2349	56	127	68	71	81										Retest of N184. See N208
4/02/2020	N202	Stage 1A	7.5	Imported CLAY	2.72	2349	2349	216+	216+	201	157	198+	1.92	1.55	23.3	7	300	26.1	1.52	4	See N229	
	N203	Stage 1A	7.9	Imported CLAY	2.72	2349	2349	216	213	216	216	215	1.93	1.56	24.2	5	300	27.9	1.51	2		
	N204	Stage 4	5.8	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.63	1.14	42.6	9	300	39.0	1.17	11	See N210	
	N205	Stage 4	5.3	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.69	1.29	31.2	12	300	32.1	1.28	11	See N211	
	N206	Stage 4	5.2	CLAY	2.70	2349	2349	49	185	UTP	UTP	117+	1.83	1.46	25.2	9	300	22.8	1.49	11	See N212	
	N207	Stage 4	6.5	CLAY	2.70	2349	2349	216	139	UTP	216	190+	1.80	1.31	37.1	3	300	27.1	1.42	9	See N227	
	N208	Stage 6	-	CLAY	2.70	2349	2349	216	201	216	216	212	1.87	1.44	29.3	4	300	26.0	1.48	7	Retest of N201	
	N209	Stage 5	-	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.85	1.46	26.3	7	300	25.6	1.47	8	Retest of N198	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 5/02/2020
 Checked By: JLM Date: 9/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAJ Rev.0
Report Date: 6/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³) *	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%) *	
10/02/2020	N210	Stage 4	5.7	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.80	1.36	33.0	5	300	26.9	1.42	9	Retest of N204, See N219 & N224 Retest of N205, See N223 Retest of N206 See N220 Retest of N200, See N257
	N211	Stage 4	5.3	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.70	1.32	28.9	13	300	29.6	1.31	13	
	N212	Stage 4	5.7	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.88	1.42	32.4	2	300	30.2	1.44	3	
	N213	Stage 4	-	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.64	1.12	45.7	7	300	36.7	1.20	12	
	N214	Stage 4	-	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.92	1.55	24.1	5	300	21.9	1.57	7	
	N215	Stage 6	18.3	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.72	1.37	25.4	15	300	21.1	1.42	18	
	N216	Stage 6	17.9	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.86	1.39	33.7	2	300	26.0	1.47	7	
	N217	Stage 1A	8.0	Imported CLAY	2.72	2349	2349	216	UTP	UTP	UTP	216+	1.96	1.55	26.1	2	300	23.4	1.59	5	
11/02/2020	N218	Stage 1A	7.9	Imported CLAY	2.72	2349	2349	93	80	216	90	120	1.87	1.48	26.5	6	300	29.4	1.45	4	Retest of N211, See N226 Retest of N213
	N219	Stage 4	5.4	CLAY	2.70	2349	2349	216	UTP	UTP	UTP	216+	1.74	1.34	29.8	10	300	25.0	1.39	13	
	N220	Stage 4	7.1	CLAY	2.70	2349	2349	216	UTP	216	UTP	216+	1.72	1.19	44.5	3	300	37.7	1.25	7	
	N221	Stage 4	6.9	CLAY	2.70	2349	2349	124	142	114	154	134	1.77	1.29	37.9	4	300	35.0	1.31	5	
13/02/2020	N222	Stage 4	5.9	CLAY	2.70	2349	2349	UTP	UTP	UTP	UTP	216+	1.76	1.29	36.6	5	300	31.2	1.34	9	Retest of N211 Retest of N210 Retest of N219 Retest of N207 Retest of N202
	N223	Stage 4	-	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.69	1.12	50.6	2	300	40.5	1.20	7	
	N224	Stage 4	5.9	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.85	1.45	27.8	6	300	24.1	1.49	9	
	N225	Stage 4	7.8	CLAY	2.70	1911	1911	215	215	215	215	215	1.77	1.26	41.0	2	300	39.5	1.27	3	
	N226	Stage 4	7.6	CLAY	2.70	1911	1911	200	215	215	215	211	1.75	1.18	48.1	0	300	35.5	1.29	7	
	N227	Stage 4	5.7	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.94	1.57	24.1	4	300	23.0	1.58	5	
	N228	Stage 4	6.3	CLAY	2.70	1911	1911	215	215	UTP	UTP	215+	1.77	1.23	43.9	0	300	37.5	1.29	4	
	N229	Stage 1A	-	Imported CLAY	2.72	1911	1911	200	197	215	157	192	1.88	1.50	25.2	7	300	22.2	1.54	9	
14/02/2020	N230	Stage 4	8.0	CLAY	2.70	1911	1911	215	215	215	UTP	215+	1.77	1.28	38.4	3	300	32.1	1.34	7	Retest of N237
	N231	Stage 1A	8.3	Imported CLAY	2.72	1911	1911	UTP	UTP	UTP	UTP	215+	1.89	1.53	23.9	7	300	22.1	1.55	9	
	N232	Stage 1A	7.8	Imported CLAY	2.72	1911	1911	215	215	215	UTP	215+	1.92	1.58	21.8	8	300	23.0	1.56	7	
17/02/2020	N233	Stage 4	8.0	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.68	1.18	42.0	6	300	32.5	1.27	12	
	N234	Stage 4	8.2	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.83	1.34	36.9	1	300	33.5	1.37	3	
	N235	Stage 3	18.5	CLAY	2.70	1911	1911	215	UTP	215	UTP	215+	1.67	1.16	43.4	7	300	41.6	1.18	8	
	N236	Stage 3	17.7	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.79	1.32	36.1	4	300	29.7	1.38	8	

This report should only be reproduced in full.

** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 20/01/2020
 Checked By: JLM Date: 12/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAK Rev.0
Report Date: 12/03/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Tests indicated as not accredited are outside the scope of the laboratory's accreditation

Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³) *	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³) **	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%) *	
18/02/2020	N237	Stage 4	7.900	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.82	1.29	40.5	0	300	36.4	1.33	2	Retest of N233
	N238	Stage 3	18.100	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.75	1.24	41.1	3	300	34.3	1.30	7	
	N239	Stage 3	18.800	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.80	1.27	41.2	0	300	29.9	1.38	7	
19/02/2020	N240	Stage 6	18.700	CLAY	2.62	1911	1911	215	215	215	215	215	1.78	1.35	31.4	6	300	30.9	1.36	6	
	N241	Stage 6	17.600	CLAY	2.70	1911	1911	108	55	126	68	89									See N245
	N242	Stage 6	16.400	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.89	1.44	31.3	2	300	23.7	1.53	7	
	N243	Stage 6	19.100	CLAY	2.70	1911	1911	169	215	UTP	151	178+	1.74	1.28	35.9	6	300	32.0	1.32	9	
	N244	Stage 6	18.600	CLAY	2.70	1911	1911	215	212	215	188	208	1.69	1.14	47.8	3	300	44.1	1.17	5	
20/02/2020	N245	Stage 6	-	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.61	1.06	52.1	6	300	42.6	1.13	10	Retest of N241, See N249
	N246	Stage 6	19.100	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.75	1.30	34.8	7	300	31.0	1.33	9	See N250
21/02/2020	N247	Stage 6	15.900	CLAY	2.70	1911	1911	197	UTP	UTP	166	182+	1.79	1.32	35.9	4	300	31.9	1.36	6	
24/02/2020	N248	Stage 1A	8.600	Imported CLAY	2.72	1911	1911	UTP	UTP	UTP	UTP	215+	1.92	1.50	27.8	3	300	25.9	1.52	4	
25/02/2020	N249	Stage 6	-	CLAY	2.70	1911	1911	185	188	215	157	186	1.78	1.29	37.9	3	300	33.3	1.34	6	Retest of N245
	N250	Stage 6	-	CLAY	2.70	1911	1911	215	UTP	142	166	174+	1.82	1.25	45.2	-3	300	37.9	1.32	1	Retest of N246
27/02/2020	N251	Stage 6	18.200	CLAY	2.70	1911	1911	215	215	215	215	215+	1.76	1.27	38.3	4	300	31.9	1.34	8	
	N252	Stage 6	16.100	CLAY	2.70	1911	1911	197	157	111	105	143	1.71	1.26	35.7	8	300	37.7	1.24	7	See N255
	N253	Stage 6	15.700	CLAY	2.70	1911	1911	215	215	215	215	215+	1.85	1.39	32.8	3	300	31.7	1.40	4	
28/02/2020	N254	Stage 6	19.967	CLAY	2.70	1911	1911	203	215	UTP	UTP	209+	1.78	1.26	40.6	2	300	35.8	1.31	5	
	N255	Stage 6	16.100	CLAY	2.70	1911	1911	215	182	185	203	196	1.71	1.23	39.2	7	300	30.3	1.31	12	Retest of N252, See N260
	N256	Stage 6	16.400	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.86	1.41	32.3	2	300	25.2	1.49	8	Retest of N199
	N257	Stage 4	18.300	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.80	1.35	33.5	5	300	24.2	1.45	11	Retest of N215
	N258	Stage 4	7.400	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.79	1.37	30.7	7	300	28.8	1.39	8	Retest of N138
2/03/2020	N259	Stage 6	-	CLAY	2.70	1911	1911	157	65	58	95	94	1.46	1.08	35.9	22	300	31.6	1.11	24	See N261
	N260	Stage 6	-	CLAY	2.70	1911	1911	215	157	151	182	176	1.75	1.23	42.1	2	300	33.7	1.31	7	Retest of N255
5/03/2020	N261	Stage 6	20.699	CLAY	2.70	1911	1911	UTP	215	UTP	UTP	215+	1.78	1.31	36.4	4	300	27.7	1.40	10	Retest of N259
	N262	Stage 6	16.710	CLAY	2.70	1911	1911	UTP	215	209	UTP	212+	1.80	1.40	29.2	8	300	25.4	1.44	10	
	N263	Stage 6	14.606	CLAY	2.70	1911	1911	UTP	215	215	215	215+	1.74	1.25	38.6	5	300	38.0	1.26	5	

This report should only be reproduced in full.


** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 27/02/2020
 Checked By: JLM Date: 12/03/2020
 Authorised Signatory: AC Date: 2/04/2020



LF14 Rev.12 Dynamic Cone Penetration (DCP) Test Report

NZS 4402: 1988 Test 6.5.2

Project:	Lakeside 19/20	Hamilton Laboratory CMW Geosciences (NZ) Ltd Partnership Suite 2, 5 Hill Street, Hamilton 3204 PO Box 995, Waikato Mail Centre, Hamilton 3240 Phone: +64 (07) 2820 039
Project No:	HAM2019-0062	
Location:	98 Scott Road, Te Kauwhata	Testing Locations Selected By: CMW Field Staff
Report No:	HAM2019-0062LAL Rev.0	 <p>Tests indicated as not accredited are outside the scope of the laboratory's accreditation</p> <p>* Equivalent CBR Values are not accredited and are outside the scope of the laboratory's accreditation</p>
Test Date:	9/12/2019	
Tested By:	AS	
Client:	Lakeside Developments Ltd	
Client Address:		


Test No	S1		S2		S2 Cont.		S3		S3 Cont.	
Test Location	Lot 112 Undercut		Lot 111 Undercut		Lot 111 Undercut (1.0m-2.0m)		Lot 110 Undercut		Lot 110 Undercut (1.0m-2.0m)	
Chainage & Offset	-		-		-		-		-	
Material & Layer	SAND		SAND		SAND		SAND		SAND	
Depth (mm)	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100	2	4	2	4	3	6	1	2	1	2
100 - 200	3	6	2	4	3	6	2	4	2	4
200 - 300	4	8	4	8	4	8	3	6	3	6
300 - 400	5	10	5	10	4	8	4	8	1	2
400 - 500	4	8	5	10	4	8	3	6	2	4
500 - 600	4	8	5	10	3	6	2	4		
600 - 700	4	8	5	10			2	4		
700 - 800	5	10	4	8			2	4		
800 - 900			4	8			2	4		
900 - 1000			3	6			1	2		
Test No										
Test Location										
Chainage & Offset										
Material & Layer										
Depth	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100										
100 - 200										
200 - 300										
300 - 400										
400 - 500										
500 - 600										
600 - 700										
700 - 800										
800 - 900										
900 - 1000										

Created by: AS	Date: 3/03/2020	<p>This report should only be reproduced in full</p> <p>*Equivalent CBR values calculated using AUSTRROADS (2010) Guide to Pavement Technology Part 2, Figure 5.3, For Fine Grained Cohesive Soils, and are relevant to fine grained cohesive soils only.</p> <p>Page 8 of 17</p>
Checked by: JLM	Date: 9/03/2020	
Authorised Signatory: AC	Date: 2/04/2020	



LF14 Rev.12 Dynamic Cone Penetration (DCP) Test Report

NZS 4402: 1988 Test 6.5.2

Project:	Lakeside 19/20	Hamilton Laboratory CMW Geosciences (NZ) Ltd Partnership Suite 2, 5 Hill Street, Hamilton 3204 PO Box 995, Waikato Mail Centre, Hamilton 3240 Phone: +64 (07) 2820 039
Project No:	HAM2019-0062	
Location:	98 Scott Road, Te Kauwhata	Testing Locations Selected By: CMW Field Staff
Report No:	HAM2019-0062LAM Rev.0	 <p>Tests indicated as not accredited are outside the scope of the laboratory's accreditation</p> <p>* Equivalent CBR Values are not accredited and are outside the scope of the laboratory's accreditation</p>
Test Date:	10/01/2020	
Tested By:	AS	
Client:	Lakeside Developments Ltd	
Client Address:		


Test No	S4 (retest of S3)		S4 Cont.		S5 (retest of S2)					
Test Location	Lot 110 Undercut		Lot 110 Undercut(1.0m-2.0m)		Lot 111 Undercut					
Chainage & Offset	-		-		-					
Material & Layer	SAND		SAND		SAND					
Depth (mm)	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100	1	2	3	6	1	2				
100 - 200	3	6	1	2	1	2				
200 - 300	4	8	2	4	3	6				
300 - 400	3	6	3	6	5	10				
400 - 500	3	6			3	6				
500 - 600	7	15			4	8				
600 - 700	5	10			5	10				
700 - 800	6	13			6	13				
800 - 900	4	8			6	13				
900 - 1000	4	8								
Test No										
Test Location										
Chainage & Offset										
Material & Layer										
Depth	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100										
100 - 200										
200 - 300										
300 - 400										
400 - 500										
500 - 600										
600 - 700										
700 - 800										
800 - 900										
900 - 1000										

Created by: AS	Date: 3/03/2020	<p>This report should only be reproduced in full</p> <p>*Equivalent CBR values calculated using AUSTRROADS (2010) Guide to Pavement Technology Part 2, Figure 5.3, For Fine Grained Cohesive Soils, and are relevant to fine grained cohesive soils only.</p> <p>Page 9 of 17</p>
Checked by: JLM	Date: 9/03/2020	
Authorised Signatory: AC	Date: 2/04/2020	



LF14 Rev.12 Dynamic Cone Penetration (DCP) Test Report

NZS 4402: 1988 Test 6.5.2

Project:	Lakeside 19/20	Hamilton Laboratory CMW Geosciences (NZ) Ltd Partnership Suite 2, 5 Hill Street, Hamilton 3204 PO Box 995, Waikato Mail Centre, Hamilton 3240 Phone: +64 (07) 2820 039
Project No:	HAM2019-0062	
Location:	98 Scott Road, Te Kauwhata	Testing Locations Selected By: CMW Field Staff
Report No:	HAM2019-0062LAN Rev.0	
Test Date:	14/01/2020	 <p>Tests indicated as not accredited are outside the scope of the laboratory's accreditation</p> <p>* Equivalent CBR Values are not accredited and are outside the scope of the laboratory's accreditation</p>
Tested By:	AS	
Client:	Lakeside Developments Ltd	
Client Address:		


Test No	S6 (retest of S5)		S6 Cont.		S7 (retest of S4)		S7 Cont.		S8 (retest of S1)	
Test Location	Lot 111 Undercut		Lot 111 Undercut (1.0m-2.0m)		Lot 110 Undercut		Lot 110 Undercut (1.0m-2.0m)		Lot 112 Undercut	
Chainage & Offset	-		-		-		-		-	
Material & Layer	SAND		SAND		SAND		SAND		SAND	
Depth (mm)	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100	1	2	3	6	2	4	4	8	1	2
100 - 200	4	8	2	4	3	6	4	8	2	4
200 - 300	3	6	1	2	3	6	5	10	3	6
300 - 400	3	6	1	2	3	6	5	10	3	6
400 - 500	3	6	2	4	4	8	2	4	4	8
500 - 600	3	6			4	8			4	8
600 - 700	5	10			5	10			2	4
700 - 800	4	8			5	10			2	4
800 - 900	3	6			5	10			3	6
900 - 1000	3	6			5	10				
Test No										
Test Location										
Chainage & Offset										
Material & Layer										
Depth	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100										
100 - 200										
200 - 300										
300 - 400										
400 - 500										
500 - 600										
600 - 700										
700 - 800										
800 - 900										
900 - 1000										

Created by: AS	Date: 4/03/2020	<p>This report should only be reproduced in full</p> <p>*Equivalent CBR values calculated using AUSTRROADS (2010) Guide to Pavement Technology Part 2, Figure 5.3, For Fine Grained Cohesive Soils, and are relevant to fine grained cohesive soils only.</p> <p>Page 10 of 17</p>
Checked by: JLM	Date: 9/03/2020	
Authorised Signatory: AC	Date: 2/04/2020	



LF14 Rev.12 Dynamic Cone Penetration (DCP) Test Report

NZS 4402: 1988 Test 6.5.2

Project:	Lakeside 19/20	Hamilton Laboratory CMW Geosciences (NZ) Ltd Partnership Suite 2, 5 Hill Street, Hamilton 3204 PO Box 995, Waikato Mail Centre, Hamilton 3240 Phone: +64 (07) 2820 039
Project No:	HAM2019-0062	
Location:	98 Scott Road, Te Kauwhata	Testing Locations Selected By: CMW Field Staff
Report No:	HAM2019-0062LAO Rev.0	
Test Date:	24/01/2020	 <p>Tests indicated as not accredited are outside the scope of the laboratory's accreditation</p> <p>* Equivalent CBR Values are not accredited and are outside the scope of the laboratory's accreditation</p>
Tested By:	AS	
Client:	Lakeside Developments Ltd	
Client Address:		


Test No	S9 (retest of S8)		S10 (retest of S6)		S10 Cont.		S11 (retest of S7)			
Test Location	Lot 112 Undercut		Lot 111 Undercut		Lot 111 Undercut (Below 1m)		Lot 110 Undercut			
Chainage & Offset	-		-		-		-			
Material & Layer	SAND		SAND		SAND		SAND (incomplete backfill)			
Depth (mm)	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100	4	8	4	8	5	10	3	6		
100 - 200	7	15	6	13	5	10	3	6		
200 - 300	6	13	5	10	5	10	5	10		
300 - 400	5	10	5	10	3	6	5	10		
400 - 500	6	13	7	15	4	8	5	10		
500 - 600	6	13	8	18			5	10		
600 - 700	6	13	11	20+			5	10		
700 - 800	5	10	9	20			5	10		
800 - 900	3	6	7	15			3	6		
900 - 1000			8	18						
Test No										
Test Location										
Chainage & Offset										
Material & Layer										
Depth	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100										
100 - 200										
200 - 300										
300 - 400										
400 - 500										
500 - 600										
600 - 700										
700 - 800										
800 - 900										
900 - 1000										

Created by: AS	Date: 4/03/2020	<p>This report should only be reproduced in full</p> <p>*Equivalent CBR values calculated using AUSTRROADS (2010) Guide to Pavement Technology Part 2, Figure 5.3, For Fine Grained Cohesive Soils, and are relevant to fine grained cohesive soils only.</p> <p>Page 11 of 17</p>
Checked by: JLM	Date: 9/03/2020	
Authorised Signatory: AC	Date: 2/04/2020	




LF14 Rev.12 Dynamic Cone Penetration (DCP) Test Report

NZS 4402: 1988 Test 6.5.2

Project:	Lakeside 19/20	Hamilton Laboratory
Project No:	HAM2019-0062	CMW Geosciences (NZ) Ltd Partnership
Location:	98 Scott Road, Te Kauwhata	Suite 2, 5 Hill Street, Hamilton 3204
Report No:	HAM2019-0062LAP Rev.0	PO Box 995, Waikato Mail Centre, Hamilton 3240
Test Date:	26/02/2020	Phone: +64 (07) 2820 039
Tested By:	AS	Testing Locations Selected By: CMW Field Staff
Client:	Lakeside Developments Ltd	 Tests indicated as not accredited are outside the scope of the laboratory's accreditation * Equivalent CBR Values are not accredited and are outside the scope of the laboratory's accreditation
Client Address:		

Test No	S12 (retest of S11)		S13 (retest of S12)		S13 Cont.					
Test Location	Lot 110 Undercut (incomplete)		Lot 110 Undercut		Lot 110 Undercut (1.0m-2.0m)					
Chainage & Offset	-		-		-					
Material & Layer	SAND		SAND		SAND					
Depth (mm)	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100	2	4	3	6	5	10				
100 - 200	3	6	3	6	5	10				
200 - 300	4	8	5	10	5	10				
300 - 400	4	8	5	10	5	10				
400 - 500	5	10	5	10	3	6				
500 - 600	4	8	5	10						
600 - 700	4	8	5	10						
700 - 800			5	10						
800 - 900			5	10						
900 - 1000			5	10						
Test No										
Test Location										
Chainage & Offset										
Material & Layer										
Depth	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*	Blow Count	Equiv CBR*
0 - 100										
100 - 200										
200 - 300										
300 - 400										
400 - 500										
500 - 600										
600 - 700										
700 - 800										
800 - 900										
900 - 1000										

Created by: AS	Date: 4/03/2020	This report should only be reproduced in full *Equivalent CBR values calculated using AUSTRROADS (2010) Guide to Pavement Technology Part 2, Figure 5.3, For Fine Grained Cohesive Soils, and are relevant to fine grained cohesive soils only. Page 12 of 17
Checked by: JLM	Date: 9/03/2020	
Authorised Signatory: AC	Date: 2/04/2020	



LEGEND:


- STAGE BOUNDARY
- CUT CONTOURS
- FILL CONTOURS
- 11 NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
- 1 NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
- S1 DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 17.03.2020 AND PROVIDED BY CANDOR3.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN:	WPJ	PROJECT No:	HAM2019-0062
PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED:	LYK	DRAWING:	40
TITLE:	FILL TEST LOCATION SITE PLAN A	REVISION:	0	SCALE:	1:3000
		DATE:	31.03.2020	SHEET:	A3 L



STAGE 1

STAGE 1A


LEGEND:

- STAGE BOUNDARY
- - - CUT CONTOURS
- - - FILL CONTOURS
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
- DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
- SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 - STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 - CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 - CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 17.03.2020 AND PROVIDED BY CANDOR3.
 - TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.




	CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
	PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 41
	TITLE: FILL TEST LOCATION SITE PLAN B	REVISION: 0	SCALE: 1:1000
	DATE: 31.03.2020	SHEET: A3 L	




- LEGEND:**
- STAGE BOUNDARY
 - CUT CONTOURS
 - FILL CONTOURS
 - NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
 - NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
 - DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 17.03.2020 AND PROVIDED BY CANDOR3.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



	CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
	PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 42
	TITLE: FILL TEST LOCATION SITE PLAN C	REVISION: 0	SCALE: 1:1000
	DATE: 31.03.2020	SHEET: A3 L	



LEGEND:


- STAGE BOUNDARY
- CUT CONTOURS
- FILL CONTOURS
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
- NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
- DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

NOTES:

1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 17.03.2020 AND PROVIDED BY CANDOR3.
5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.




CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 43
TITLE: FILL TEST LOCATION SITE PLAN D	REVISION: 0	SCALE: 1:1000
	DATE: 31.03.2020	SHEET: A3 L



- LEGEND:**
- STAGE BOUNDARY
 - CUT CONTOURS
 - FILL CONTOURS
 - NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
 - NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
 - DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 17.03.2020 AND PROVIDED BY CANDOR3.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED. WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



	CLIENT: LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN: WPJ	PROJECT No: HAM2019-0062
	PROJECT: LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED: LYK	DRAWING: 44
	TITLE: FILL TEST LOCATION SITE PLAN E	REVISION: 0	SCALE: 1:1000
	DATE: 31.03.2020	SHEET: A3 L	



LF11 Rev.12 Soil Field Density NDM Direct Transmission with VSS Report (Cohesive Soils)

Hamilton Laboratory
 CMW Geosciences (NZ) Ltd Partnership
 Suite 2, 5 Hill Street, Hamilton 3204
 PO Box 995, Waikato Mail Centre, Hamilton 3240
 Phone: +64 (07) 2820 039

Project: Lakeside Development
Project No: HAM2019-0062
Location: 98 Scott Road, Te Kauwhata
Report No: HAM2019-0062LAQ Rev.0
Report Date: 27/08/2020
Client: Lakeside Developments (2017) Limited
Client Address:

Test Methods: NZS 4402 1986 Test 2.1
 NZS 4407 2015 Test 3.1
 NZS 4407 2015 Test 4.2
 NZS 4407 2015 Test 4.3
 NZGS: August 2001

Notes: Solid Density: Assumed
 Solid Density Data Source: N/A
 Testing Locations Selected By: CMW Field Staff

① Blade size of 19mm used.



Test results indicated as not accredited are outside the scope of the laboratory's accreditation


Measurements marked * are not accredited and are outside the scope of the laboratories accreditation

Date Sampled	Sample No.	Test Location*		Soil Description*	Solid Density (t/m ³)*	Vane ID		In-situ Vane Shear Strengths					Field and Laboratory Testing Data								Comments
		Location	RL/Details			Head #	Blade # ①	Test 1 (kPa)	Test 2 (kPa)	Test 3 (kPa)	Test 4 (kPa)	Ave.	Gauge Wet Density (t/m ³)**	Gauge Dry Density (t/m ³)	Gauge Water Content (%)	Gauge Air Voids (%)	Gauge Probe Depth (mm)	Oven Water Content (%)	Oven Dry Density (t/m ³)	Oven Calculated Air Voids (%) *	
6/03/2020	N266	Stage 5	-	CLAY	2.70	1911	1911	UTP	UTP	UTP	UTP	215+	1.64	1.12	46.1	7	300	42.6	1.15	9	
15/05/2020	N285	Stage 5	-	CLAY	2.70	1785	1785	202+	UTP	161	156	159+	1.73	1.23	40.2	5	300	29.1	1.34	12	Retest of N187
	N286	Stage 5	-	CLAY	2.70	1785	1785	UTP	202+	UTP	202+	202+	1.71	1.21	41.2	5	300	39.1	1.23	7	Retest of N188 & N285

This report should only be reproduced in full.


** Gauge Wet Densities outside of the calibrated range of 1.728 to 2.756 t/m³ are not accredited and are outside the laboratories scope of accreditation.

Created By: WPJ Date: 21/04/2020
 Checked By: JLM Date: 27/08/2020
 Authorised Signatory: AWDC Date: 28/08/2020



- LEGEND:**
- STAGE BOUNDARY
 - - - CUT CONTOURS
 - - - FILL CONTOURS
 - 11 NUCLEAR DENSITY METER (NDM) TEST LOCATION (2018/19 SEASON)
 - 1 NUCLEAR DENSITY METER (NDM) TEST LOCATION (2019/20 SEASON)
 - S1 DYNAMIC CONE PENETROMETER (DCP) TEST LOCATION (2019/20 SEASON)

- NOTES:**
1. SUBDIVISION SCHEME PLAN & CUT/FILL CONTOURS PROVIDED BY CANDOR3.
 2. STAGE BOUNDARIES AS DEPICTED ON CANDOR3 SCHEME PLAN STAGES 1 - 7 DATED 28.11.2019.
 3. CUT/FILL CONTOURS ARE IN 0.5m INTERVALS.
 4. CUT/FILL CONTOURS WITHIN COMPLETED LOTS DERIVED BY SURVEY DATA TO 03.06.2020 AND PROVIDED BY CANDOR3.
 5. TEST LOCATIONS SURVEYED & PROVIDED BY ROSS REID CONTRACTORS LIMITED, WHERE TESTS WERE NOT SURVEYED LOCATION BASED OFF SITE PLAN.



CLIENT:	LAKESIDE DEVELOPMENTS (2017) LTD	DRAWN:	WPJ	PROJECT No:	HAM2019-0062
PROJECT:	LAKESIDE DEVELOPMENT, TE KAUWHATA	CHECKED:	LYK	DRAWING:	57
TITLE:	FILL TEST LOCATION SITE PLAN C	REVISION:	0	SCALE:	1:1000
		DATE:	26.08.2020	SHEET:	A3 L

Appendix F: Post-Construction Hand Auger Borehole Logs

HAND AUGER BOREHOLE LOG - PCHA 172/173

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 14/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = UTP				CL: CLAY: with minor sand; brown mottled grey orange. Low plasticity; sand, fine to course. (Fill)	M	H				
	0.6	Peak = UTP										
	0.9	Peak = UTP										
	1.2	Peak = UTP		1								
	1.6	Peak = >200kPa				ML: Clayey SILT: with trace sand; greyish brown. Low plasticity; sand; sand, fine to course. (Fill)	W					
	2.0	Peak = 134kPa Residual = 29kPa		2		ML: Clayey SILT: white mottled brown and orange. Low plasticity. (Fill)						
	Borehole terminated at 2.0 m											
				3								
				4								
				5								

Termination Reason: Target Depth Reached

Shear Vane No: 2532 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 174

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434339.6mE; 740444.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = UTP									
	1.6	Peak = UTP									
	2.0	Peak = UTP		2	Borehole terminated at 2.0 m						
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 175/176

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434341.0mE; 740462.5mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	0.3	Peak = UTP					D						
	0.6	Peak = UTP											
	0.9	Peak = UTP											
	1.2	Peak = UTP					H						
	1.6	Peak = UTP					D to M						
	2.0	Peak = UTP		2	Borehole terminated at 2.0 m								
				3									
				4									
				5									

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 177/178

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434344.3mE; 740489.5mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Cross-hatched pattern]	CL: CLAY: light grey. Low plasticity. (Fill)	D	H			
	0.6	Peak = 102kPa					VSt				
	0.9	Peak = 102kPa			[Cross-hatched pattern]	CH: CLAY: with some silt; light brown. High plasticity. (Fill)					
	1.2	Peak = UTP					W	VSt to H			
	1.6	Peak = UTP			[Cross-hatched pattern]	CL: CLAY: brown mottled dark brown. Low plasticity. (Fill)					
	1.8	Peak = UTP					D				
						black. LIGNITE. (Whangamarino Formation)					
						Borehole terminated at 1.8 m					

Termination Reason: Equipment refusal

Shear Vane No: 2349 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 179/180

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434357.5mE; 740518.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
						OL: Organic SILT: light grey. Low plasticity. (Topsoil)	D						
	0.3	Peak = >200kPa Residual = 67kPa				CH: Silty CLAY: light grey mottled light orange. High plasticity. (Whangamarino Formation)	M	H					
	0.6	Peak = 131kPa											
	0.9	Peak = 117kPa Residual = 15kPa				MH: SILT: with some fine sand; light grey. High plasticity. (Whangamarino Formation)							
	1.2	Peak = 140kPa Residual = 44kPa					W	VSt to H					
	1.6	Peak = UTP				black. LIGNITE. (Whangamarino Formation)	M						
					Borehole terminated at 1.6 m								
				2									
				3									
				4									
				5									

Termination Reason: Equipment refusal

Shear Vane No: 2349 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 181

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
	0.3	Peak = UTP			ML: SILT: grey. Low plasticity. (Whangamarino Formation) SM: Silty fine SAND: dark grey. Poorly graded. (Whangamarino Formation)	M		1, 3, 4, 4, 5, 6, 7	
	1.0	Peak = UTP		1	SP: Fine to medium SAND with some silt: grey. Poorly graded. (Whangamarino Formation) ML: SILT: dark brown. Low plasticity. (Whangamarino Formation) LIGNITE: (Whangamarino Formation)	M to W D H D		7, 8, 11, 8, 9, 12, 16, 20	
Borehole terminated at 1.3 m									

Termination Reason: Target Depth Reached
 Shear Vane No: 1785 DCP No: 7
 Remarks: Groundwater not encountered. Shear vane #1785

HAND AUGER BOREHOLE LOG - PCHA 181 A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 30/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 445238.3mE; 698732.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: Silty CLAY: with trace fine gravel and some fine sand; light brown, mottled orange. Low plasticity. (Fill)	D	H			
	0.6	Peak = UTP				SP: Fine to medium SAND: grey mottled orange. Poorly graded, subrounded. (Whangamarino Formation)	M to W				
	0.9	Peak = UTP				SP: Fine SAND: grey. Poorly graded, subrounded. (Whangamarino Formation)	W	MD to D	7	7	
	1.2	Peak = UTP				SP: Fine SAND: grey. Poorly graded, subrounded. (Whangamarino Formation)			5	5	
	1.4	Peak = UTP				ML: Sandy SILT: grey mottled dark brown. Low plasticity; Sand, fine. (Whangamarino Formation)	S	H	3	7	14
						Black, LIGNITE. (Whangamarino Formation)					
						Borehole terminated at 1.4 m					

Termination Reason: Refusal on hard lignite.

Shear Vane No: 1911 DCP No: 06

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 182

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 4



Logged by: LS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results									
	0.3	Peak = 179kPa Residual = 58kPa				ML: Sandy SILT: light grey. Low plasticity; sand, fine. (Whangamarino Formation) ML: SILT: dark brown. High plasticity, moderately sensitive. (Whangamarino Formation)	M				
	0.6	Peak = >200kPa Residual = 92kPa				SW: Fine to medium SAND with some silt: dark brownish grey. Well graded. (Whangamarino Formation)				VD	
				1		LIGNITE: (Whangamarino Formation)	H				
					Borehole terminated at 1.6 m						
				2							
				3							
				4							
				5							

Termination Reason: Refusal on hard lignite
 Shear Vane No: 1911 DCP No: 7
 Remarks: Groundwater not encountered. Shear vane #1911

HAND AUGER BOREHOLE LOG - PCHA 183

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	0.3	Peak = 89kPa Residual = 23kPa				ML: SILT: yellowish grey. Low plasticity, Moderately sensitive. (Whangamarino Formation) SM: Silty fine SAND: dark grey. Poorly graded. (Whangamarino Formation)	M	St	1	1			
				1				MD to D	2	2			
									5	5			
									5	5			
									7	7			
									9	9			
									10	10			
									7	7			
									9	9			
									9	9			
									12	12			
									12	12			
									20	20			
				2									
				3									
				4									
				5									

Termination Reason: Refusal on hard lignite
 Shear Vane No: 1785 DCP No: 7
 Remarks: Groundwater not encountered. Shear vane #1785

HAND AUGER BOREHOLE LOG - PCHA 184

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 4



Logged by: LS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	1.0	Peak = UTP		1		ML: SILT with minor sand: light grey, mottled orange brown. Low plasticity; sand, fine. (Whangamarino Formation) SM: Silty fine SAND: grey. Uniformly graded. (Whangamarino Formation)	M	L to MD	6				
	1.3	Peak = UTP				ML: Sandy SILT: dark brown. Low plasticity; sand, fine. (Whangamarino Formation) SW: Fine to medium SAND with some silt: grey. Well graded. (Whangamarino Formation)	H		2				
	1.5	Peak = UTP				LIGNITE: (Whangamarino Formation)	D	H	4	6	8		
					Borehole terminated at 1.5 m						6		
				2						13			
										12			
										12			
										12			
				3									
				4									
				5									

Termination Reason: Refusal on hard lignite

Shear Vane No: 1911 DCP No: 7

Remarks: Groundwater not encountered. Shear vane #1911

HAND AUGER BOREHOLE LOG - PCHA 184A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 29/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434349.5mE; 740564.5mN Projection: Mount Eden
 Datum: -

Survey Source: Hand Held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
						ML: Sandy SILT: with trace fine gravel; brownish orange, mottled grey. (Fill)	D to M		6		
						SP: Fine SAND: grey, mottled orange. Poorly graded. (Whangamarino Formation)	M to W		4		
						SP: Fine SAND: light grey. Poorly graded. (Whangamarino Formation)	W to S		3		
								MD	5		
									5		
									6		
									6		
									6		
									7		
									7		
				1		Borehole terminated at 1.0 m					
				2							
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: DCP No: 16

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 185

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
	0.7	Peak = 187kPa Residual = 3kPa				SP: Fine SAND with some silt: grey. Poorly graded. (Whangamarino Formation)	M	MD to D	12
						ML: SILT: black. Low plasticity. (Whangamarino Formation)		VSt	6
						LIGNITE: (Whangamarino Formation)	D	H	8
						Borehole terminated at 1.0 m			

Termination Reason: Target Depth Reached
 Shear Vane No: 1785 DCP No: 7
 Remarks: Groundwater not encountered. Shear vane #1785

HAND AUGER BOREHOLE LOG - PCHA 186

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/12/2019
 Borehole Location: Stage 4



Logged by: LS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)					
	Depth	Type & Results							5	10	15			
						SM: Silty fine SAND: grey. Uniformly graded. (Whangamarino Formation)								
						... at 0.50m, becoming light grey.	M	L to MD						
						ML: SILT: black. Low plasticity. (Whangamarino Formation)								
	1.0	Peak = UTP		1		LIGNITE: (Whangamarino Formation)	D	H				13		
						Borehole terminated at 1.0 m						11		
												10		
												13		
												14		
												20		

Termination Reason: Refusal on hard lignite

Shear Vane No: 1911 DCP No: 7

Remarks: Groundwater not encountered. Shear vane #1911

HAND AUGER BOREHOLE LOG - PCHA 186A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 29/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 445249.4mE; 698775.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
						SP: Fine to medium SAND: grey. Poorly graded. (Whangamarino Formation)			6
									7
									7
									6
									6
									8
									6
									6
				1		SP: Fine SAND: dark greyish brown. Poorly graded. (Whangamarino Formation)			6
									5
						SP: Medium to coarse SAND: dark grey. Poorly graded. (Whangamarino Formation)			6
									9
									10
									12
									13
									11
									7
									7
									10
				2		Borehole terminated at 2.0 m			
				3					
				4					
				5					

Termination Reason: Target depth

Shear Vane No: DCP No: 16

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 186 B

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 03/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434364.0mE; 740611.0mN Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
	0.3	Peak = UTP				OL: Organic SILT: No plasticity. (Topsoil)			
						ML: Sandy SILT: grey. Low plasticity, Sand, fine. (Whangamarino Formation)	H	2, 6, 9, 5, 7	
						SW: Fine to medium SAND: with trace silt; brownish grey. Well graded. (Whangamarino Formation)	M	8, 5, 8, 7, 4, 6	
				1		... at 0.80m, Becoming brown.		8, 7	
						... at 1.20m, Becoming grey.	MD to D	10, 10	19
						... at 1.40m, Becoming fine to coarse sand.		10, 14	20
				2		Borehole terminated at 2.0 m			
				3					
				4					
				5					

Termination Reason: Target depth

Shear Vane No: 2349 DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 186 C





Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 03/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434367.0mE; 740600.9mN Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)	
	Depth	Type & Results								
	0.3	Peak = >200kPa Residual = 28kPa			 OL: Organic SILT: dark brown. No plasticity. (Topsoil)			1		
	0.6	Peak = UTP			 ML: Sandy SILT: grey. Low plasticity, sand, fine. (Whangamarino Formation)		H	4, 4, 2, 6, 8, 10, 10		
				1	 LIGNITE: (Whangamarino Formation)		M	8, 6, 6, 10, 10, 10		
				2	 SP: Fine SAND: with trace silt; grey. Poorly graded. (Whangamarino Formation)		MD to D	12, 13, 14, 14		
				2	Borehole terminated at 2.0 m				VD	15

Termination Reason: Target depth

Shear Vane No: 2349 DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 187

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 06/01/2020
 Borehole Location: Stage 4



Logged by: LK Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434368.7mE; 740630.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
06-01-2020	0.3	Peak = UTP				CH: CLAY: grey mottled orange. High plasticity. (Whangamarino Formation)	M to W	H			
	0.6	Peak = 131kPa Residual = 38kPa				CH: Silty CLAY: light brown mottled grey. High plasticity, moderately sensitive to sensitive. (Whangamarino Formation)					
	0.9	Peak = 102kPa Residual = 23kPa					W	VSt			
	1.2	Peak = UTP				CH: CLAY: grey. High plasticity. (Whangamarino Formation)		H			
	1.5	Peak = UTP				ML: SILT: with minor fine sand; dark brownish grey. Low plasticity. (Whangamarino Formation) Black, LIGNITE. (Whangamarino Formation)	S D to...	H			
Borehole terminated at 1.5 m											
				2							
				3							
				4							
				5							

Termination Reason: Equipment refusal

Shear Vane No: 2532 DCP No:

Remarks: Groundwater encountered at 1.3m.

HAND AUGER BOREHOLE LOG - PCHA 187 A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 03/08/2020 - 04/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434366.1mE; 740619.2mN Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	0.3	Peak = >200kPa Residual = 31kPa			OL: Organic SILT: dark brown. No plasticity. (Topsoil)								
	0.6	Peak = >200kPa Residual = 31kPa			ML: SILT: with minor clay; grey. Low plasticity. (Whangamarino Formation)								
				1	SM: Silty Fine to coarse SAND: grey. (Whangamarino Formation)		M	5	7	10			
								5	4	5			
								4	4	4			
								5	8	8			
				2	Borehole terminated at 2.0 m								
				3									
				4									
				5									

Termination Reason: Target depth

Shear Vane No: 2349 DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 188

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 06/01/2020
 Borehole Location: Stage 4



Logged by: Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434371.3mE; 740642.9mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = 111kPa			[Cross-hatched pattern]	ML: Clayey SILT: light grey mottled brown. Low plasticity. (Fill)	D	H			
	0.6	Peak = 167kPa Residual = 67kPa			[Horizontal dashes]	CH: CLAY: brown mottled orange. High plasticity, moderately sensitive. (Ashfall Deposits)		VSt			
	0.9	Peak = 129kPa Residual = 64kPa			[Horizontal dashes]	CH: CLAY: grey mottled orange. High plasticity, insensitive to moderately sensitive. (Whangamarino Formation)					
	1.2	Peak = UTP			[Horizontal dashes]	... from 1.20m to 2.00m, Becoming brown, mottled grey.	W				
	1.6	Peak = UTP			[Horizontal dashes]			VSt to H			
	2.0	Peak = UTP			[Horizontal dashes]	Borehole terminated at 2.0 m					
				3	[Horizontal dashes]						
				4	[Horizontal dashes]						
				5	[Horizontal dashes]						

Termination Reason: Target depth
 Shear Vane No: 2532 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 189

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 03/01/2020
 Borehole Location: Stage 4



Logged by: LS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Cross-hatched pattern]	CH: CLAY: Brown mottled light grey. High plasticity. (Fill)	D				
	0.6	Peak = UTP			[Cross-hatched pattern]	CH: CLAY: with minor fine to medium gravel: Brown. High plasticity. (Fill)	H				
	0.9	Peak = UTP			[Cross-hatched pattern]	CH: CLAY: with minor lenses of medium to coarse sand: Brown. High plasticity. (Fill)					
	1.2	Peak = UTP			[Horizontal dashes]	CH: CLAY: Brown mottled light grey. High plasticity. (Whangamarino Formation)	M				
	1.6	Peak = >200kPa			[Horizontal dashes]						
	2.0	Peak = 185kPa Residual = 72kPa			[Horizontal dashes]	CH: Silty CLAY: with some silt: brown mottled light grey. High plasticity. (Whangamarino Formation)					
	Borehole terminated at 2.0 m										

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 190

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 11/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			X X X X	ML: SILT: grey. Low plasticity, moderately sensitive to extra sensitive. (Whangamarino Formation)	D				
	0.5	Peak = 159kPa Residual = 40kPa			X X X X	... from 0.50m to 0.80m, becoming mottled orange.					
	0.8	Peak = >200kPa Residual = 29kPa			X X X X						
	1.2	Peak = 112kPa Residual = 26kPa		1	X X X X	... at 1.20m, contains some fine to medium sand.	M	VSt to H			
	1.5	Peak = 130kPa Residual = 14kPa			X X X X						
	1.8	Peak = 170kPa Residual = 14kPa			X X X X						
	2.0	Peak = 176kPa Residual = 29kPa		2	X X X X	Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: 1785 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 191

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 11/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position:		Projection: -		Datum: -		Survey Source: Site Plan				
Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)	
	Depth	Type & Results								5
	0.3	Peak = 86kPa Residual = 3kPa			ML: SILT: grey. Low plasticity, quick. (Whangamarino Formation) ... at 0.60m, becoming brown.	D				
	0.5	Peak = 112kPa Residual = 3kPa				M	St to VSt			
	0.9	Peak = UTP								
	1.0					LIGNITE: (Whangamarino Formation)	Borehole terminated at 1.0 m			
								9 7 7 7 15 13 14 16		

Termination Reason: Target Depth Reached

Shear Vane No: 1785 DCP No: 7

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 192/193

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 06/01/2020
 Borehole Location: Stage 4



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434407.1mE; 740598.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				ML: Clayey SILT: grey mottled brown. Low plasticity. (Fill)	D to M	H			
	0.6	Peak = UTP				Black, LIGNITE. (Whangamarino Formation)					
					Borehole terminated at 0.6 m						
				1							
				2							
				3							
				4							
				5							

Termination Reason: Equipment refusal

Shear Vane No: 2532 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 194/195

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 29/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
	0.3	Peak = >200kPa Residual = 25kPa				ML: Sandy SILT: grey. Low plasticity. (Whangamarino Formation) SP: Silty Fine SAND: grey. Poorly graded. (Whangamarino Formation)	H		
						black. LIGNITE. (Whangamarino Formation)	W		
							D		
							M		
				1		Borehole terminated at 1.0 m			

Termination Reason: Refusal.

Shear Vane No: 1911 DCP No: 7

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 196/197

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 11/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & In situ Tests		RL (m)	Depth (m)	Graphic Log	Material Description <small>Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)</small>	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
					SM: Silty fine SAND: grey. Poorly graded. (Whangamarino Formation)		M	MD to D	1 3 3 3 4 4 8 10 10 13 10 12 19 16 20
					LIGNITE: (Whangamarino Formation)		D	H	
					Borehole terminated at 1.2 m				

Termination Reason: Target Depth Reached
 Shear Vane No: DCP No: 7
 Remarks: Groundwater not encountered. Shear vane #1785

HAND AUGER BOREHOLE LOG - PCHA 197 A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 04/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434396.7mE; 740551.8mN Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
						Organic SILT: No plasticity. (Topsoil)			2
						SW: Silty Fine to coarse SAND: grey. Well graded. (Whangamarino Formation)			2
									7
									8
									6
									8
									9
									8
									10
									5
				1		LIGNITE: (Whangamarino Formation)			10
						Borehole terminated at 1.2 m			14
									20
				2					
				3					
				4					
				5					

Termination Reason: Refusal on hard lignite.

Shear Vane No: DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 198/199

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434404.3mE; 740537.0mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.2	Peak = >200kPa Residual = 18kPa Peak = 149kPa			ML: SILT: with minor clay; grey mottled orange. Low plasticity, extra sensitive. (Whangamarino Formation)	M	H	4			
	0.3							6			
	0.4	Peak = 126kPa Residual = 20kPa			SP: Fine SAND: with some silt; grey. Poorly graded. (Whangamarino Formation) ... from 0.40m to 0.50m, Contains a lens of sandy silt.			3			
	0.6	Peak = UTP			SP: Silty Fine SAND: grey. Poorly graded. (Whangamarino Formation)	W	L	2			
	0.8	Peak = UTP						3			
								3			
	1.2	Peak = UTP			ML: SILT: with minor fine sand; grey mottled orange brown. Low plasticity. (Whangamarino Formation)	M	H	6			
								12			
								8			
								10			
								12			
					Black, LIGNITE. (Whangamarino Formation)						
					Borehole terminated at 1.3 m						
											20
											26

Termination Reason: Equipment refusal

Shear Vane No: 2532 DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 198 A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 03/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)
	Depth	Type & Results							
				0		Organic SILT: No plasticity. (Topsoil)			2
				0.2		SW: Silty fine to coarse SAND: grey. Well graded. (Whangamarino Formation)			2
				0.4					8
				0.6					6
				0.8					9
				1.0					10
				1.2					10
				1.4		LIGNITE: (Whangamarino Formation)			16
				1.6					15
				1.8					7
				2.0					7
				2.2					10
				2.4					10
				2.6					14
				2.8					15
				3.0					16
				3.2					20
				3.4					
				3.6					
				3.8					
				4.0					
				4.2					
				4.4					
				4.6					
				4.8					
				5.0					
				5.2					
				5.4					
				5.6					
				5.8					
				6.0					
				6.2					
				6.4					
				6.6					
				6.8					
				7.0					
				7.2					
				7.4					
				7.6					
				7.8					
				8.0					
				8.2					
				8.4					
				8.6					
				8.8					
				9.0					
				9.2					
				9.4					
				9.6					
				9.8					
				10.0					

Termination Reason: Refusal on hard lignite.

Shear Vane No: DCP No: 6

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 200/201

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434398.5mE; 740506.0mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = 149kPa Residual = 23kPa			<p>ML: Clayey SILT: brown mottled dark brown. Low plasticity, sensitive. (Whangamarino Formation)</p> <p>... at 0.30m, Becoming light brown, mottled brown and white.</p>	M to W					
	0.6	Peak = 143kPa Residual = 12kPa			<p>ML: SILT: with minor clay; white mottled brown. Low plasticity. (Whangamarino Formation)</p> <p>ML: SILT: with minor fine sand, trace clay; grey mottled orange. Low plasticity, extra sensitive. (Whangamarino Formation)</p>	VSt					
	0.9	Peak = 123kPa Residual = 9kPa		1			W to S				
	1.2	Peak = 117kPa Residual = 18kPa			<p>ML: Clayey SILT: grey. Low plasticity. (Whangamarino Formation)</p>	W					
	1.5	Peak = UTP			<p>Black, LIGNITE. (Whangamarino Formation)</p> <p>Borehole terminated at 1.5 m</p>	M	H				
				2							
				3							
				4							
				5							

Termination Reason: Equipment refusal

Shear Vane No: 2532 DCP No:

Remarks: Groundwater encountered at 1.3m.

HAND AUGER BOREHOLE LOG - PCHA 202/203

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434394.4mE; 740485.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Hatched Pattern]	ML: Clayey SILT: with trace fine sand; grey mottled brownish orange. Low plasticity. (Fill)	W				
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = UTP						H			
	1.6	Peak = UTP						M			
	2.0	Peak = UTP		2		CH: CLAY: brown mottled grey. High plasticity. (Fill)					
	Borehole terminated at 2.0 m										
				3							
				4							
				5							

Termination Reason: Target depth
 Shear Vane No: 2532 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 204/205

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434390.4mE; 740467.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				ML: Clayey SILT: with trace fine sand; grey mottled brownish orange. Low plasticity. (Fill)	M	H			
	0.6	Peak = UTP									
	0.9	Peak = 79kPa									
	1.0	Peak = 73kPa		1				W	St		
	1.2	Peak = 64kPa									
	1.3	Peak = 99kPa									
	1.4	Peak = UTP				CH: CLAY: brown mottled pinkish white. High plasticity. (Fill)					
	1.6	Peak = UTP					M	H			
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 204

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Cross-hatched graphic log pattern]	CL: CLAY: light brown. Low plasticity. (Fill)					
	0.6	Peak = UTP						H			
	0.9	Peak = UTP									
	1.1	Peak = 102kPa		1			CH: Silty CLAY: Light brown. High plasticity. (Fill)	M to W			
	1.2	Peak = 160kPa									
	1.4	Peak = >200kPa				CL: CLAY: light brown. Low plasticity. (Fill)		VSt to H			
	1.6	Peak = 125kPa				CL: Silty CLAY: Ligh brown. Low plasticity. (Fill)					
	1.7	Peak = >200kPa						H			
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target depth
 Shear Vane No: 2349 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 205

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434385.1mE; 740462.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)						
	Depth	Type & Results							5	10	15				
	0.3	Peak = UTP			[Cross-hatched pattern]	ML: Clayey SILT: with minor fine sand; greyish brown mottled orange. Low plasticity. (Fill)	M	H							
	0.6	Peak = UTP													
	0.8	Peak = 143kPa			[Cross-hatched pattern]	ML: Clayey SILT: light brown mottled. Low plasticity. (Fill)	M to W	VSt to H							
	0.9	Peak = 131kPa													
	1.0	Peak = UTP													
	1.1	Peak = UTP													
	1.2	Peak = UTP													
	1.4	Peak = 94kPa													
	1.5	Peak = 111kPa			W	St to VSt									
	1.6	Peak = 120kPa													
	1.7	Peak = UTP													
	2.0	Peak = UTP			M	H									
Borehole terminated at 2.0 m															

Termination Reason: Target depth
 Shear Vane No: 2532 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 206/207

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434385.4mE; 740448.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = UTP				SP: Silty Fine SAND: light grey. Poorly graded. (Fill)						
	0.6	Peak = UTP				CL: CLAY: light brown. Low plasticity. (Fill)						
	0.9	Peak = UTP										
	1.2	Peak = UTP										
	1.6	Peak = UTP				... from 1.40m to 1.70m, Contains a lens of clayey fine sand.						
	2.0	Peak = UTP				Borehole terminated at 2.0 m						

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 208

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434380.7mE; 740431.5mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = UTP				CL: Sandy CLAY: with minor gravel; light brown. Low plasticity. (Fill)	D					
	0.6	Peak = UTP				SP: Fine SAND: grey. Poorly graded, subrounded. (Fill)						
	0.9	Peak = UTP										
	1.2	Peak = UTP				CL: CLAY: light brown. Low plasticity. (Fill)	H					
	1.6	Peak = UTP					D to M					
	1.9	Peak = >200kPa										
	2.0	Peak = UTP				Borehole terminated at 2.0 m						

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 209/210

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434378.3mE; 740413.2mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with some fine sand; light brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = >200kPa					H				
	0.9	Peak = 131kPa Residual = 32kPa					M to W				
	1.2	Peak = 94kPa Residual = 20kPa		1		CH: Clayey SILT: light brown with grey. High plasticity. (Fill)	VSt				
	1.3	Peak = 96kPa Residual = 32kPa									
	1.6	Peak = 91kPa Residual = 61kPa				CL: CLAY: with some fine sand; light brown mottled orange. Low plasticity. (Fill)	W to S	St			
	2.0	Peak = UTP							M to W	H	
	Borehole terminated at 2.0 m										

Termination Reason: Target depth

Shear Vane No: 2352

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 209

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 24/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434378.0mE; 740400.2mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa			[Cross-hatched pattern]	CL: CLAY: with some fine sand; brownish grey mottled grey. Low plasticity. (Fill)	D	H			
	0.6	Peak = 126kPa					M				
	0.9	Peak = 123kPa			[Cross-hatched pattern]	CL: CLAY: with minor fine sand; brown, mottled orange. Low plasticity. (Fill)		VSt			
	1.2	Peak = >200kPa									
	1.6	Peak = UTP			[Dotted pattern]	CL: Gravelly CLAY: with minor silt; dark grey. Medium pumiceous gravel. (Fill)		M to W			
	2.0	Peak = UTP						H			
						Borehole terminated at 2.0 m					

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 210

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434375.1mE; 740403.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa				ML: Clayey SILT: with minor fine sand; greyish brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP					H				
	0.9	Peak = UTP									
	1.2	Peak = UTP		1		Silty CLAY: orange brown mottled grey. Low plasticity. (Fill)	M				
	1.5	Peak = 146kPa					VSt to H				
	2.0	Peak = UTP		2							
	Borehole terminated at 2.0 m										
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 211/212

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434406.7mE; 740394.8mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with some fine sand; light brown mottled orange. Low plasticity. (Fill)					
	0.6	Peak = UTP									
	0.9	Peak = >200kPa									
	1.2	Peak = >200kPa				CL: Sandy CLAY: light brown mottled grey. Low plasticity. Sand, fine. (Fill)	M to W	H			
	1.6	Peak = UTP				CL: CLAY: brown mottled orange. Low plasticity. (Fill)					
	2.0	Peak = 102kPa Residual = 29kPa				Borehole terminated at 2.0 m					

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 213

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 438982.9mE; 717172.2mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with minor fine sand, with trace gravel; brown mottled orange. Low plasticity. Gravel, fine to medium. (Fill)	D				
	0.6	Peak = 161kPa Residual = 58kPa									
	0.9	Peak = UTP									
	1.2	Peak = UTP									
	1.6	Peak = UTP				CL: Sandy CLAY: with minor silt; brown mottled grey. Low plasticity. Sand, fine. (Whangamarino Formation)					
	2.0	Peak = 131kPa Residual = 73kPa				CL: Silty CLAY: with trace gravel, with minor fine sand; dark greyish brown mottled brown. Low plasticity. Gravel, fine to medium. (Whangamarino Formation)					
	Borehole terminated at 2.0 m										

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 214/215

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/01/2020
 Borehole Location: Stage 5



Logged by: LK Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434407.4mE; 740448.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				ML: Clayey SILT: with minor fine to coarse sand; greyish brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				CL: Silty CLAY: brown mottled greyish orange. Low plasticity. (Fill)	M	H			
	0.9	Peak = UTP				CH: CLAY: orange brown. High plasticity. (Whangamarino Formation)					
	1.2	Peak = 146kPa						VSt			
	1.6	Peak = UTP				CH: Silty CLAY: with minor fine to coarse sand, trace fine gravel; white mottled orange pink. High plasticity. (Whangamarino Formation)	W	H			
	2.0	Peak = 161kPa Residual = 47kPa				CH: Silty CLAY: grey mottled orange. High plasticity, moderately sensitive. (Whangamarino Formation)		VSt			
	Borehole terminated at 2.0 m										

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 216/217

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 10/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434417.1mE; 740466.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				CL: Sandy CLAY: light orange brown. Low plasticity. (Fill)					
	0.9	Peak = >200kPa Residual = 102kPa				CL: CLAY: brown mottled orange. Low plasticity. (Fill)	D to M	H			
	1.2	Peak = UTP									
	1.6	Peak = UTP									
	2.0	Peak = UTP				... from 1.80m to 1.90m, Contains lens of white, fine sand.					
	Borehole terminated at 2.0 m										

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 218/219

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 10/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434421.8mE; 740494.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: brownish grey mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP					H				
	0.9	Peak = 88kPa Residual = 29kPa					M	St			
	1.2	Peak = UTP									
	1.6	Peak = UTP						H			
	2.0	Peak = UTP		2		CL: Sandy CLAY: greyish brown. Low plasticity. (Fill)	W				
Borehole terminated at 2.0 m											
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 218

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/01/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: greyish orange. Low plasticity. (Fill)	M to W	H			
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = UTP									
	1.5	Peak = >200kPa									
	1.8	Peak = >200kPa									
	2.0	Peak = 102kPa									
Borehole terminated at 2.0 m											

Termination Reason: Target Depth Reached

Shear Vane No: 2532 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 219

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/05/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa			OL: Organic SILT: dark brown. No plasticity. (Topsoil)		M to W				
	0.6	Peak = UTP			CH: CLAY: orange brown. High plasticity. (Fill)						
	0.9	Peak = >200kPa			ML: SILT with minor sand: grey. Low plasticity; sand, fine. (Fill)						
	1.2	Peak = >200kPa					M	H			
	1.5	Peak = >200kPa									
	1.8	Peak = >200kPa									
	2.0	Peak = 200kPa									
Borehole terminated at 2.0 m											

Termination Reason: Target Depth Reached

Shear Vane No: 2087 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 220

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 07/05/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = 52kPa				ML: Clayey SILT: Brown. Low plasticity. (Fill)	M	F to H				
	0.6	Peak = >200kPa										
	0.9	Peak = 133kPa										
	1.2	Peak = UTP										
	1.5	Peak = UTP										
						LIGNITE: Black.						
						Borehole terminated at 1.5 m						

Termination Reason: Refusal on dense strata.

Shear Vane No: 1785 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 221/220

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 10/01/2020



Borehole Location: Stage 4/5 Logged by: IP Checked by: LK Scale: 1:25 Sheet 1 of 1

Position: 434423.2mE; 740523.3mN Projection: Mount Eden Datum: Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
						OL: Organic SILT: light grey. Low plasticity. (Topsoil)	D				
	0.3	Peak = 169kPa Residual = 38kPa				MH: Clayey SILT: with trace fine sand; yellowish grey. High plasticity, sensitive. (Whangamarino Formation)	VSt				
	0.6	Peak = UTP				ML: Sandy SILT: dark brown. Low plasticity. Sand, fine to medium. (Whangamarino Formation)	M to W				
	0.9	Peak = UTP				Black, LIGNITE. (Whangamarino Formation)					
						SM: Silty Fine to medium SAND: dark brown. Poorly graded, subangular. (Whangamarino Formation)	S	H			
	1.2	Peak = UTP				Black, LIGNITE. (Whangamarino Formation)	M				
	1.4	Peak = UTP				Borehole terminated at 1.4 m					
				2							
				3							
				4							
				5							

Termination Reason: Equipment refusal

Shear Vane No: 2349 DCP No:

Remarks: Groundwater encountered at 0.8m.

HAND AUGER BOREHOLE LOG - PCHA 220/221A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/05/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Mount Eden Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = 156kPa			OL: Organic SILT: dark brown. No plasticity. (Topsoil)	M to W					
	0.6	Peak = UTP			CH: CLAY: orange brown. High plasticity. (Fill)	VSt to H					
	0.9	Peak = >200kPa			ML: SILT: light grey. Low plasticity. (Fill)	M					
					LIGNITE: (Whangamarino Formation)	D to VD			9		
					Borehole terminated at 1.4 m					16	
											20

Termination Reason: Refusal on hard lignite.

Shear Vane No: 2087

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 222/223

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434427.3mE; 740547.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
						OL: Organic SILT: brown. Low plasticity. (Topsoil)	D				
	0.3	Peak = 108kPa Residual = 18kPa				CL: Sandy CLAY: light grey mottled orange. Low plasticity, sensitive; sand, fine. (Whangamarino Formation)	M to W	VSt			
	0.6	Peak = UTP				ML: SILT: black. Low plasticity. (Whangamarino Formation)					
						SP: Silty Fine SAND: dark greyish brown. Poorly graded, loosely packed. (Whangamarino Formation)					
	0.9	Peak = UTP				Black mottled dark grey, LIGNITE. (Whangamarino Formation)	W to S	H			
	1.2	Peak = UTP				Borehole terminated at 1.3 m					
				2							
				3							
				4							
				5							

Termination Reason: Equipment refusal

Shear Vane No: 2349

DCP No:

Remarks: Groundwater encountered at 0.8m.

HAND AUGER BOREHOLE LOG - PCHA 223 A




Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 22/07/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Mount Eden Datum: Survey Source: Hand Held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)					
	Depth	Type & Results							5	10	15			
						OL: Organic SILT: dark brown. Low plasticity. (Topsoil)								
						MH: Clayey SILT: light brown. High plasticity. (Fill)								
						LIGNITE: (Whangamarino Formation)								
					Borehole terminated at 0.6 m									
				1										
				2										
				3										
				4										
				5										

Termination Reason: Target Depth Reached

Shear Vane No: DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 224/225

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434430.3mE; 740576.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
						OL: Organic SILT: brown. (Topsoil)	D				
	0.3	Peak = UTP				CL: CLAY: light orange brown mottled light grey. Low plasticity. (Fill)					
	0.6	Peak = UTP				black. LIGNITE. (Whangamarino Formation)	M	H			
	0.9	Peak = UTP									
	1.2	Peak = UTP				SP: Silty Fine to medium SAND: dark brown. Poorly graded, subrounded; tightly packed. (Whangamarino Formation)	W				
	1.6	Peak = UTP				black. LIGNITE. (Whangamarino Formation)	M	H			
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m					

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 224 A




Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 22/07/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Mount Eden Datum: Survey Source: Hand Held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)					
	Depth	Type & Results							5	10	15			
						OL: Organic SILT: dark brown. No plasticity. (Topsoil)								
						MH: Clayey SILT: light brown. High plasticity. (Fill)								
						LIGNITE: (Whangamarino Formation)								
					Borehole terminated at 0.6 m									
				1										
				2										
				3										
				4										
				5										

Termination Reason: Target Depth Reached

Shear Vane No: DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 225 A




Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 22/07/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Mount Eden Datum: Survey Source: Hand Held GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)					
	Depth	Type & Results							5	10	15			
						OL: Organic SILT: dark brown. No plasticity. (Topsoil)								
						MH: Clayey SILT: light brown. High plasticity. (Fill)								
						LIGNITE: (Whangamarino Formation)								
					Borehole terminated at 0.6 m									
				1										
				2										
				3										
				4										
				5										

Termination Reason: Target Depth Reached

Shear Vane No: DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 226/227

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434442.6mE; 740597.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
						OL: Organic SILT: brown. Low plasticity. (Topsoil)	D				
	0.3	Peak = UTP				CL: Sandy CLAY: light yellowish grey. Low plasticity. (Fill)	H				
	0.6	Peak = UTP				SP: Clayey Fine SAND: light yellowish grey. Poorly graded; tightly packed. (Whangamarino Formation)	M				
						black. LIGNITE. (Whangamarino Formation)	H				
	0.9	Peak = UTP				SP: Silty Fine to medium SAND: dark brown. Poorly graded. (Whangamarino Formation)	W				
				1		black. LIGNITE. (Whangamarino Formation)	M	H			
	1.2	Peak = UTP				SP: Silty Fine SAND: dark brown. Poorly graded. (Whangamarino Formation)	W				
						black. LIGNITE. (Whangamarino Formation)	M	H			
	1.6	Peak = UTP				SP: Silty Fine SAND: dark brown. Poorly graded. (Whangamarino Formation)	W				
				2		SP: Fine SAND: with some silt; light grey. Poorly graded, subrounded. (Whangamarino Formation)					
						Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 226 A




Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 22/07/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Mount Eden Survey Source: Hand Held GPS
 Datum:

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
						OL: Organic SILT: dark brown. No plasticity. (Topsoil)						
						MH: Clayey SILT: light brown. High plasticity. (Fill)						
						LIGNITE: (Whangamarino Formation)						
					Borehole terminated at 0.8 m							
				1								
				2								
				3								
				4								
				5								

Termination Reason: Target Depth Reached

Shear Vane No: DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 227 A

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 04/08/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: Datum: Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)					
	Depth	Type & Results							5	10	15			
						OL: Organic SILT: No plasticity. (Topsoil)								
						ML: SILT: greyish brown. Low plasticity. (Whangamarino Formation)								
						LIGNITE: (Whangamarino Formation)								
						Borehole terminated at 0.8 m								
				1										
				2										
				3										
				4										
				5										

Termination Reason: Target depth
 Shear Vane No: DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 228

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 29/12/2019
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			ML: SILT: grey. Low plasticity. (Whangamarino Formation) ... at 0.50m, contains some fine sand.		M				
	0.6	Peak = UTP									
	0.9	Peak = >200kPa Residual = 37kPa		1	ML: Sandy SILT: grey. Low plasticity, sensitive; sand, fine. (Whangamarino Formation)		H				
	1.2	Peak = >200kPa Residual = 43kPa					W				
	1.6	Peak = UTP									
	2.0	Peak = >200kPa Residual = 49kPa		2	Borehole terminated at 2.0 m						
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 229

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434474.4mE; 740593.9mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa				CL: CLAY: orange mottled grey. Low plasticity, moderately sensitive. (Whangamarino Formation) ... at 0.30m, Becoming grey mottled orange.	D				
	0.6	Peak = >200kPa Residual = 94kPa					M	H			
	0.9	Peak = >200kPa Residual = 58kPa									
	1.2	Peak = >200kPa					W				
	1.6	Peak = UTP				MH: Sandy SILT: brown. Thinly bedded, high plasticity. (Whangamarino Formation) SP: Silty Fine SAND: grey. Poorly graded. (Whangamarino Formation)	S				
	1.7	Peak = UTP				Black, LIGNITE. (Whangamarino Formation) Borehole terminated at 1.7 m	M	H			

Termination Reason: Equipment refusal

Shear Vane No: 2532 DCP No:

Remarks: Groundwater encountered at 1.5m.

HAND AUGER BOREHOLE LOG - PCHA 230/231

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/02/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: light brown mottled brown and grey. Low plasticity. (Fill)	M	H			
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = >200kPa									
	1.5	Peak = UTP									
	1.8	Peak = UTP									
						ML: Sandy SILT: grey. Low plasticity; sand, fine. (Whangamarino Formation)					
						SM: Silty fine SAND: grey. Poorly graded. (Whangamarino Formation)		D			
						Borehole terminated at 2.0 m					

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 232/233

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 17/02/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			CL: CLAY: light brown mottled brown. (Fill)						
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = UTP									
	1.5	Peak = UTP									
Borehole terminated at 1.6 m											
				2							
				3							
				4							
				5							

Termination Reason: Refusal on dense dry clay
 Shear Vane No: 1911 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 234/235

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 17/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Cross-hatched pattern]	CL: CLAY: light brown mottled brown. Low plasticity. (Fill)					
	0.6	Peak = UTP					M				
	0.9	Peak = UTP					H				
	1.2	Peak = UTP									
	1.5	Peak = >200kPa			[X pattern]	ML: SILT: grey mottled orange. Low plasticity. (Whangamarino Formation)					
	1.8	Peak = UTP					D				
	2.0	Peak = >200kPa				Borehole terminated at 2.0 m					

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 236/237

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 20/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 445229.3mE; 698739.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	0.3	Peak = UTP				CL: CLAY: with minor fine sand; orange brown mottled orange. Low plasticity. (Fill)	H						
	0.6	Peak = UTP											
	0.9	Peak = 197kPa					D						
	1.2	Peak = >200kPa					VSt to H						
	1.6	Peak = 98kPa											
	1.7	Peak = 200kPa				CL: Silty CLAY: orange brown. Low plasticity. (Whangamarino Formation)	D to M	St to VSt					
	2.0	Peak = 123kPa			Borehole terminated at 2.0 m								

Termination Reason: Target depth

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 238/239

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 20/01/2020
 Borehole Location: Stage 5



Logged by: IP

Checked by: LK

Scale: 1:25

Sheet 1 of 1

Position: 434457.2mE; 740442.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
20-01-2020	0.3	Peak = UTP			[Cross-hatch pattern]	CL: Silty CLAY: with some fine sand; greyish brown. Low plasticity. (Fill)	D	H			
	0.6	Peak = UTP			[Cross-hatch pattern]	CL: CLAY: with some fine to medium gravel; brown mottled orange. Low plasticity. (Fill)					
	0.9	Peak = >200kPa			[Horizontal line pattern]	CL: CLAY: minor silt, with minor fine sand; grey mottled orange and brown. Low plasticity. (Whangamarino Formation)					
	1.2	Peak = UTP			[Horizontal line pattern]	CL: Sandy CLAY: with minor fine gravel; light grey mottled orange. Low plasticity, moderately sensitive; Sand, fine; Gravel, pumiceous. (Whangamarino Formation)	D to M	VSt to H			
	1.4	Peak = 169kPa Residual = 71kPa			[Horizontal line pattern]						
1.6	Peak = UTP			[Horizontal line pattern]		W					
2.0	Peak = UTP					S					
Borehole terminated at 2.0 m											

Termination Reason: Target depth
 Shear Vane No: 1911 DCP No:
 Remarks: Groundwater encountered at 1.95m.

HAND AUGER BOREHOLE LOG - PCHA 240/241

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 20/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434453.7mE; 740416.7mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: light brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				CL: CLAY: grey mottled orange. Low plasticity, moderately sensitive to sensitive. (Whangamarino Formation)	H				
	0.9	Peak = UTP					M				
	1.2	Peak = UTP									
	1.6	Peak = 148kPa Residual = 40kPa				... at 1.50m, Contains minor fine to coarse sand.	W				
	2.0	Peak = 123kPa Residual = 22kPa				Borehole terminated at 2.0 m	VSt				

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 242/243

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 20/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434450.1mE; 740384.9mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: Silty CLAY: with trace fine sand; greyish brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP					H				
	1.2	Peak = UTP				CL: CLAY: with minor fine sand; brown mottled orange. Low plasticity. (Fill)	M				
	1.6	Peak = 160kPa Residual = 15kPa				MH: SILT: with some clay; grey. High plasticity. (Fill)					
	2.0	Peak = UTP				CL: Silty CLAY: with trace fine sand; greyish brown mottled orange. Low plasticity. (Fill)	W	VSt to H			
	Borehole terminated at 2.0 m										

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 244

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 24/01/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with some sand, fine, light orange brown, mottled dark brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				... from 0.60m to 1.20m, Minor fine to medium gravel					
	0.9	Peak = UTP						H			
	1.2	Peak = UTP						D to M			
	1.6	Peak = UTP									
	1.8	Peak = >200kPa									
	2.0	Peak = UTP									
	Borehole terminated at 2.0 m										

Termination Reason: Target depth
 Shear Vane No: 1911 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 245

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 24/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434477.2mE; 740404.6mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with some sand, fine; light orange brown, mottled dark brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				CL: Sandy CLAY: brownish grey mottled grey. Low plasticity. (Fill)					
	0.9	Peak = UTP				CL: CLAY: with some sand, fine; light orange brown, mottled dark brown. Low plasticity. (Fill)					
	1.2	Peak = UTP					M				
	1.6	Peak = UTP									
	1.8	Peak = UTP									
	2.0	Peak = >200kPa				Borehole terminated at 2.0 m					

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 246

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 24/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434480.9mE; 740422.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & In situ Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: with some fine sand; orange brown, mottled brown. Low plasticity. (Fill) ... from 0.30m to 0.40m, Lens containing fine white sand	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP				CL: Sandy CLAY: brown, mottled grey. Low plasticity, sand, fine to medium. (Fill)	M	H			
	1.2	Peak = UTP									
	1.6	Peak = UTP				CL: CLAY: light brown, mottled light yellowish grey. Low plasticity. (Whangamarino Formation) ... from 1.60m to 1.80m, Trace pumiceous gravel.	M to W				
	2.0	Peak = UTP									
				2	Borehole terminated at 2.0 m						
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 247/248

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 24/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434484.4mE; 740441.2mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
24-01-2020	0.3	Peak = >200kPa			CL: CLAY: with some fine sand; brown. Low plasticity. (Fill)		D				
	0.6	Peak = UTP			CL: CLAY: orange brown mottled brown. Low plasticity. (Fill)						
	0.9	Peak = UTP			... at 0.80m, Some fine to medium gravel						
	1.2	Peak = UTP			CL: CLAY: with some fine sand; brownish grey mottled orange. Low plasticity. (Whangamarino Formation)		D to M	H			
	1.6	Peak = >200kPa			CH: Silty CLAY: with minor fine sand; grey mottled orange. High plasticity, sensitive. (Whangamarino Formation)		W				
	2.0	Peak = 105kPa Residual = 12kPa			Borehole terminated at 2.0 m						

Termination Reason: Target depth

Shear Vane No: 1911

DCP No:

Remarks: Groundwater encountered at 2m.

HAND AUGER BOREHOLE LOG - PCHA 249

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/01/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				ML: Clayey SILT: greyish brown mottled orange. Low plasticity. (Fill)	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = >200kPa						H			
	1.6	Peak = >200kPa						M			
	1.8	Peak = >200kPa					CL: Silty CLAY: orange brown. Low plasticity. (Fill)				
	2.0	Peak = >200kPa				Borehole terminated at 2.0 m					

Termination Reason: Target Depth Reached

Shear Vane No: 2532 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 250

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 21/01/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = UTP										
	0.6	Peak = UTP				... from 0.60m to 0.70m, Contains some fine to medium gravel.						
	0.9	Peak = UTP										
	1.2	Peak = UTP										
	1.6	Peak = >200kPa										
	2.0	Peak = >200kPa				CL: Silty CLAY: orange brown. Low plasticity. (Fill)						
	Borehole terminated at 2.0 m											

Termination Reason: Target Depth Reached

Shear Vane No: 2532 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 251

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 17/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
						OL: Organic SILT: brown. Low plasticity. (Topsoil)	D					
	0.3	Peak = UTP				CL: CLAY: light brown mottled brown and grey. Low plasticity. (Fill)						
	0.6	Peak = UTP										
	0.9	Peak = UTP										
				1		... from 1.00m to 1.20m, Minor fine sand.		H				
							M					
	1.5	Peak = UTP										
	1.8	Peak = >200kPa										
	1.9	Peak = >200kPa										
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m						
				3								
				4								
				5								

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 252/253

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 17/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/ Relative Density	Dynamic Cone Penetrometer (Blows/100mm)				
	Depth	Type & Results							5	10	15		
	0.3	Peak = UTP				OL: Organic SILT: brown. Low plasticity. (Topsoil) CL: CLAY: light brown mottled brown and grey. Low plasticity. (Fill)							
	0.6	Peak = >200kPa											
	0.9	Peak = UTP					M	H					
	1.2	Peak = UTP											
	1.5	Peak = UTP				... from 1.60m to 1.80m, Minor fine sand.							
	1.8	Peak = UTP											
	2.0	Peak = UTP				Borehole terminated at 2.0 m							
				2									
				3									
				4									
				5									

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 254

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 18/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
						OL: Organic SILT: brown. Low plasticity. (Topsoil)						
	0.3	Peak = UTP				CL: CLAY: light brown mottled brown and grey. Low plasticity. (Fill)						
	0.6	Peak = UTP										
	0.9	Peak = >200kPa		1			M	H				
	1.2	Peak = UTP										
	1.5	Peak = UTP										
	1.8	Peak = >200kPa				... at 1.80m, becoming dark brown.						
	2.0	Peak = >200kPa		2		Borehole terminated at 2.0 m						
				3								
				4								
				5								

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 255

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 17/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa			OL: Organic SILT: brown. Low plasticity. (Topsoil)						
	0.6	Peak = >200kPa			CL: CLAY: light brown mottled brown and grey. Low plasticity. (Fill)						
	0.9	Peak = >200kPa		1			M	H			
	1.2	Peak = >200kPa									
	1.5	Peak = >200kPa									
	1.8	Peak = UTP									
	2.0	Peak = UTP		2	Borehole terminated at 2.0 m						
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 256

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 16/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)			
	Depth	Type & Results							5	10	15	
	0.3	Peak = 151kPa			CL: CLAY: light brown, mottled brown and grey. Low plasticity. (Fill) ... at 1.40m, contains some fine gravel.							
	0.6	Peak = >200kPa										
	0.9	Peak = UTP										
	1.2	Peak = UTP										
	1.5	Peak = UTP										
	1.8	Peak = UTP										
	2.0	Peak = UTP										
	Borehole terminated at 2.0 m											

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 257

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 16/02/2020
 Borehole Location: Stage 5



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: brown, mottled light brown. Low plasticity. (Fill)	D to M	H			
	0.6	Peak = UTP									
	0.9	Peak = >200kPa				... at 0.90m, becoming brown, mottled grey.					
	1.2	Peak = 154kPa				ML: SILT/CLAY: grey streaked brown. High plasticity, moderately sensitive. (Whangamarino Formation)	M				
	1.5	Peak = >200kPa Residual = 89kPa									
	1.8	Peak = >200kPa Residual = 68kPa									
	2.0	Peak = >200kPa Residual = 102kPa			Borehole terminated at 2.0 m						

Termination Reason: Target Depth Reached

Shear Vane No: 1911 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 258

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020
 Borehole Location: Stage 5



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434502.8mE; 740600.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa Residual = 91kPa				CL: CLAY: orange mottled grey. Low plasticity. (Fill)	D				
	0.6	Peak = >200kPa Residual = 88kPa				CH: Silty CLAY: grey mottled reddish orange. High plasticity, moderately sensitive. (Whangamarino Formation)	H				
	0.9	Peak = 131kPa Residual = 58kPa					M to W				
	1.2	Peak = 146kPa Residual = 70kPa					VSt				
	1.6	Peak = 131kPa Residual = 29kPa									
	2.0	Peak = 131kPa Residual = 53kPa				MH: SILT: with minor medium to coarse sand; light orange brown mottled dark brown. High plasticity, sensitive. (Whangamarino Formation) CH: Silty CLAY: grey mottled reddish orange. High plasticity, moderately sensitive. (Whangamarino Formation)	W to S				
						Borehole terminated at 2.0 m					

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 259

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 13/01/2020



Borehole Location: Stage 4 Logged by: IP Checked by: LK Scale: 1:25 Sheet 1 of 1

Position: 434482.5mE; 740609.0mN Projection: Mount Eden
 Datum: - Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa				CL: CLAY: grey. Low plasticity. (Whangamarino Formation)	D				
	0.6	Peak = UTP				CL: Sandy CLAY: grey. Low plasticity. (Whangamarino Formation)	H				
	0.9	Peak = UTP					M				
	1.2	Peak = 146kPa Residual = 70kPa				CL: CLAY: grey. Low plasticity, moderately sensitive. (Whangamarino Formation)					
	1.6	Peak = >200kPa Residual = 41kPa				CL: Silty CLAY: with minor fine sand, silt; light grey. Low plasticity, sensitive. (Whangamarino Formation)	VSt to H				
	2.0	Peak = UTP				MH: SILT: dark brown. High plasticity. (Whangamarino Formation)	W				
						CL: Silty CLAY: with minor fine sand, silt; light grey. Low plasticity. (Whangamarino Formation)					
						SP: Fine SAND: light grey. Poorly graded. (Whangamarino Formation)					
					Borehole terminated at 2.0 m						

Termination Reason: Target depth
 Shear Vane No: 2532 DCP No:
 Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 260

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 10/05/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25 Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)	
	Depth	Type & Results								
				0.3	<div style="border: 1px solid black; width: 100%; height: 100%; background: repeating-linear-gradient(45deg, transparent, transparent 2px, black 2px, black 4px);"></div>	ML: Clayey SILT: brown. Low plasticity. (Fill)				
				0.6		Peak = >200kPa				
				0.9		Peak = >200kPa				
				1.2		Peak = UTP	... at 0.90m, becoming grey, mottled brown.	M	H	
				1.5		Peak = UTP				
				1.8		Peak = 187kPa				
				2.0	Peak = >200kPa	Borehole terminated at 2.0 m				
				3.0						
				4.0						
				5.0						

Termination Reason: Target Depth Reached

Shear Vane No: 1785 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 261

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 10/05/2020
 Borehole Location: Stage 4



Logged by: AS Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: Projection: - Datum: - Survey Source: Site Plan

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = >200kPa				ML: Clayey SILT: brown, mottled orange and grey. Low plasticity. (Fill)	M	H			
	0.6	Peak = >200kPa									
	0.9	Peak = >200kPa									
	1.2	Peak = UTP									
	1.5	Peak = >200kPa									
	1.8	Peak = >200kPa									
	2.0	Peak = >200kPa		2							
	Borehole terminated at 2.0 m										
				3							
				4							
				5							

Termination Reason: Target Depth Reached

Shear Vane No: 1785 DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 262

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434422.2mE; 740657.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: light brown mottled grey. Low plasticity. (Fill)	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP									
	1.2	Peak = UTP									
	1.6	Peak = UTP									
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m	D to M				
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 263

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 06/01/2020
 Borehole Location: Stage 4



Logged by: LK Checked by: AS Scale: 1:25

Sheet 1 of 1

Position: 434380.0mE; 740691.4mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				ML: SILT: with minor clay; light grey mottled brown. No plasticity. (Fill)	D	H			
	0.6	Peak = UTP				CL: Silty CLAY: brown mottled grey. Low plasticity. (Fill)					
	0.9	Peak = 91kPa				ML: Clayey SILT: grey mottled orange brown. Low plasticity. (Fill)		St to VSt			
	1.0	Peak = 137kPa Residual = 26kPa		1		... from 1.00m to 1.20m, Contains a lense of silty sand, grey mottled black.					
	1.2	Peak = UTP					M	H			
	1.6	Peak = UTP				CH: CLAY: orange brown mottled grey. High plasticity. (Fill)					
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2532

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 264

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434368.0mE; 740709.3mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP			[Cross-hatched pattern]	CL: CLAY: grey mottled brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP				SP: Fine SAND: light grey. Poorly graded. (Fill)					
	0.9	Peak = UTP			[Cross-hatched pattern]	CL: CLAY: orange mottled light brown. Low plasticity. (Fill)	H				
	1.2	Peak = UTP					M				
	1.6	Peak = UTP									
	2.0	Peak = UTP		2		Borehole terminated at 2.0 m					
				3							
				4							
				5							

Termination Reason: Target depth

Shear Vane No: 2349

DCP No:

Remarks: Groundwater not encountered.

HAND AUGER BOREHOLE LOG - PCHA 265

Client: Lakeside Developments 2017 Ltd
 Project: Lakeside Earthworks 2019/20
 Site Location: 95 Scott Road Te Kauwhata
 Project No.: HAM2019-0062
 Date: 08/01/2020
 Borehole Location: Stage 4



Logged by: IP Checked by: LK Scale: 1:25

Sheet 1 of 1

Position: 434365.4mE; 740722.1mN Projection: Mount Eden
 Datum: -

Survey Source: Handheld GPS

Groundwater	Samples & Insitu Tests		RL (m)	Depth (m)	Graphic Log	Material Description Soil: Soil symbol; soil type; colour; structure; bedding; plasticity; sensitivity; additional comments. (origin/geological unit) Rock: Colour; fabric; rock name; additional comments. (origin/geological unit)	Moisture Condition	Consistency/Relative Density	Dynamic Cone Penetrometer (Blows/100mm)		
	Depth	Type & Results							5	10	15
	0.3	Peak = UTP				CL: CLAY: light orange mottled brown. Low plasticity. (Fill)	D				
	0.6	Peak = UTP									
	0.9	Peak = UTP				... from 0.90m to 1.10m, Contains some fine sand	H				
	1.2	Peak = UTP					D to M				
	1.6	Peak = UTP									
	2.0	Peak = UTP		2	Borehole terminated at 2.0 m						
				3							
				4							
				5							


Termination Reason: Target depth


Shear Vane No: 2349


DCP No:

Remarks: Groundwater not encountered.

Appendix G: Slope Stability Analyses




	Project			Lakeside Development HAM2018-0106		
	Analysis Description			Road 101 Fill Embankment (Stage 4) - Prevailing Groundwater. Lowest FoS Shown		
	Drawn By	LK	Scale	1:600	Company	CMW Geosciences
	Figure No		Job No	HAM2018-0106	File Name	Slide_Drained 27 degrees slope_PGW.slmd




Material Name	Color	Unit Weight (kN/m ³)	Strength Type	Cohesion (kPa)	Phi (deg)	Water Surface	Hu Type	Hu
Peat	Green	12	Mohr-Coulomb	1	25	Water Surface	Custom	1
Soft Fill (Saturated)	Grey	16	Mohr-Coulomb	2	28	Water Surface	Custom	1
Fill (unsat) (Elevated)	Orange	18	Mohr-Coulomb	5	30	Water Surface	Custom	0.2
Fill (Saturated)	Red	18	Mohr-Coulomb	5	30	Water Surface	Custom	1
ROP	Purple	20	Mohr-Coulomb	0	40	Water Surface	Custom	1
St to VSt Clay/Silt	Yellow	18	Mohr-Coulomb	3	29	Water Surface	Custom	1
D to VD Sand	Cyan	17	Mohr-Coulomb	0	35	Water Surface	Custom	1
VL to MD SAND Interbedded with F to St SILT	Brown	18	Mohr-Coulomb	2	32	Water Surface	Custom	1




Project		Lakeside Development HAM2018-0106	
Analysis Description		Road 101 Fill Embankment (Stage 4) - Elevated Groundwater. Lowest FoS Shown	
Drawn By	LK	Scale	1:600
Company		CMW Geosciences	
Figure No		Job No	HAM2018-0106
File Name		Slide_Drained 27 degrees slope_PGW.slmd	




Material Name	Color	Unit Weight (kN/m ³)	Strength Type	Cohesion (kPa)	Phi (deg)	Cohesion Type	Water Surface	Hu Type	Hu	Ru
Peat (Undrained)	Green	12	Undrained	20		Constant	Water Surface	Custom	1	
Soft Fill (Unsat) (Undrained)	Grey cross-hatch	16	Undrained	40		Constant	None			0.05
Soft Fill (Sat) (Undrained)	Dark grey cross-hatch	16	Undrained	40		Constant	Water Surface	Custom	1	
Fill (Unsat) (Undrained)	Orange cross-hatch	18	Undrained	120		Constant	None			0.05
Fill (Sat) (Undrained)	Red cross-hatch	18	Undrained	120		Constant	Water Surface	Custom	1	
ROP	Purple	20	Mohr-Coulomb	0	40		Water Surface	Custom	1	
St to VSt Clay/Silt (Undrained)	Yellow cross-hatch	18	Undrained	100		Constant	Water Surface	Custom	1	
D to VD Sand	Cyan	17	Mohr-Coulomb	0	35		Water Surface	Custom	1	
VL to MD SAND Interbedded with F to St SILT	Orange	18	Mohr-Coulomb	2	32		Water Surface	Custom	1	


	Project			Lakeside Development HAM2018-0106		
	Analysis Description			Road 101 Fill Embankment (Stage 4) - Sesimic Scenario. Lowest FoS Shown		
	Drawn By	LK	Scale	1:600	Company	CMW Geosciences
	Figure No		Job No	HAM2018-0106	File Name	Slide_Drained 27 degrees slope_PGW.slmd



Material Name	Color	Unit Weight (kN/m ³)	Strength Type	Cohesion (kPa)	Phi (deg)	Water Surface	Hu Type	Hu	Ru
Stiff silt (low Spec Fill)	Grey	16	Mohr-Coulomb	1	28	None			0.1
Very Stiff Clay/Silt (Engineered Fill)	Orange	18	Mohr-Coulomb	5	30	None			0.1
Very Soft Peat	Dark Red	12	Mohr-Coulomb	1	25	Water Surface	Custom	1	
Stiff Gravelly Silt	Light Green	16	Mohr-Coulomb	1	28	Water Surface	Custom	1	
Stiff to Hard clay/silt (WH Fm)	Light Green	18	Mohr-Coulomb	3	28	Water Surface	Custom	1	
MD to D Silty Sand (Wh Fm)	Olive Green	16	Mohr-Coulomb	1	35	Water Surface	Custom	1	
Hard Clay/Silt (Wh Fm)	Dark Green	18	Mohr-Coulomb	5	28	Water Surface	Custom	1	




Project		Lakeside Stage 5	
Analysis Description		Section B - Full Embankment. Prevailing Conditions. Lowest FoS Shown.	
LYK	LYK	Scale	1:400
Date		Company	CMW Geosciences
		File Name	Section B.sldm





Material Name	Color	Unit Weight (kN/m ³)	Strength Type	Cohesion (kPa)	Phi (deg)	Water Surface	Hu Type	Hu	Ru
Stiff Silt (Low spec Fill)		16	Mohr-Coulomb	1	28	None			0.3
Very Stiff Clay/Silt (Eng Fill)		18	Mohr-Coulomb	5	30	None			0.2
Very Soft Peat		12	Mohr-Coulomb	1	25	Water Surface	Custom	1	
Stiff Gravelly Silt		16	Mohr-Coulomb	1	28	Water Surface	Custom	1	
Stiff to Hard clay/silt (WH Fm)		18	Mohr-Coulomb	3	28	Water Surface	Custom	1	
MD to D Silty Sand (Wh Fm)		16	Mohr-Coulomb	1	35	Water Surface	Custom	1	
Hard Clay/Silt (Wh Fm)		18	Mohr-Coulomb	5	28	Water Surface	Custom	1	




Project		Lakeside Stage 5	
Analysis Description		Section B - Full Embankment. Elevated Conditions. Lowest FoS Shown.	
LYK	LYK	Scale	1:400
Date		Company	CMW Geosciences
		File Name	Section B.sldm



	Project			Lakeside Stage 5		
	Analysis Description			Section B - Full Embankment. Seismic Scenarion, Prevailing Conditions. Lowest FoS Shown.		
	LYK	LYK	Scale	1:500	Company	CMW Geosciences
	Date		File Name	Section B.slm		





Material Name	Color	Unit Weight (kN/m3)	Strength Type	Cohesion (kPa)	Cohesion Type	Vertical Strength Ratio	Minimum Shear Strength (kPa)	Water Surface	Hu Type	Hu	Ru
Stiff Silt (low spec Fill) (undrained)	Grey cross-hatch	16	Undrained	70	Constant			None			0.1
Very Stiff Clay/Silt (Eng Fill) (undrained)	Orange solid	18	Undrained	120	Constant			None			0.1
Very Soft Peat (undrained)	Dark red cross-hatch	12	Undrained	10	Constant			Water Surface	Custom	1	
Stiff Gravelly Silt (undrained)	Light green cross-hatch	16	Undrained	70	Constant			Water Surface	Custom	1	
Stiff to Hard Clay/Silt (Wh Fm) (undrained)	Light green solid	18	Undrained	140	Constant			Water Surface	Custom	1	
Hard Clay/Silt (Wh Fm) (undrained)	Dark green solid	18	Undrained	200	Constant			Water Surface	Custom	1	
MD to D Silty Sand (Wh Fm) (liquefied)	Olive green solid	16	Vertical Stress Ratio			0.08	5	Water Surface	Custom	1	



Project		Lakeside Stage 5	
Analysis Description		Section B - Full Embankment. Seismic Scenario-Liquefy, Prevailing Conditions. Lowest FoS Shown.	
LYK	LYK	Scale	1:400
Date		Company	CMW Geosciences
		File Name	Section B.sldm

Appendix H: Stage 5 Settlement Data



	CLIENT: LAKESIDE DEVELOPMENT 2017 LTD	DRAWN: LK	PROJECT NO: HAM2019-0062
	PROJECT: LAKESIDE DEVELOPMENT STAGE 5	CHECKED: KJR	DRAWING NO: -
		REVISION: 0	SCALE: NTS
	TITLE: SETTLEMENT MONITORING	DATE: 22/07/2020	SIZE/SHEET: A4L



CLIENT:	Lakeside Developments 2017 Ltd	DESIGNER:	LYK
PROJECT:	Stage 5	CHECKED:	
TITLE:	Primary and Secondary Consolidation of Soft Soil Layers	REVISION:	2
		DATE:	22/07/2020
		PROJECT:	HAM2019-0062

1. Consolidation Settlement (Terzaghi)

Exist Fill Density:	16 kN/m3
Silt Density (Saturated):	16 kN/m3
Peat Density (Saturated):	12 kN/m3
Surcharge Density:	18 kN/m3
Additional surcharge load	0 kN/m2

Layer	Original Ground RL	Water Table RL	Surcharge Top RL	Exist Fill Thickness (m)	Soft Soil Thickness (m)	Base Fill RL	Base Soft Soil RL	Mid-Point Soft Soil RL	Surcharge Height (m)	Initial Eff Stress (kPa)	Applied Surcharge (kPa)	Comp Index C_c	Recomp. Index C_r	Initial Void Ratio e_0	Exist Over Consol. (kPa)	Δe	Consol Settlement (100%) (m)	Observed Consol (m)	Cons Coeffi Cv (m2/year)	Drainage path (1 or 2 way)	Time t90 consol (year)	Time t90 consol Days	
MP09	7.5	4.5	8	2.5	1	5	4	4.5	0.5	48	9	0.25	0.018	1.125	0	-0.0187	0.009	0.006	0.75	1	1.131	412.693	
MP08	7.5	4.5	8	2.5	0.6	5	4.4	4.7	0.5	46	9	0.43	0.018	1.125	0	-0.0337	0.010	0.009	0.75	1	0.407	148.570	
MP07	7.5	4.5	8	2.5	0.6	5	4.4	4.7	0.5	48	9	6.5	0.75	10	0	-0.4873	0.027	0.026	1.5	1	0.204	74.285	
Total																							

2. Mesri Creep Settlement - (Mesri et al (1994) and Mesri & Ajlouni (2007))

Assumed $C_u/C_c =$	0.04	Silt	0.07	Peat
Design Period, t =	50 yr			
Future Load, $\Delta\sigma =$	10 kPa			

Total

$$\Delta e_s = \frac{C_a}{1 + e_p} \log \frac{t_2}{t_1}$$

	H	C_a	Creep (m)	Creep+Remaining Consol+building
MP09	0.99	1.0E-02	0.008	0.019
MP08	0.59	1.7E-02	0.010	0.020
MP07	0.57	4.6E-01	0.057	0.058
Total				

- C_a is the material dependent coefficient of secondary consolidation
- e_p is the void ratio at the end of primary consolidation



CLIENT:
PROJECT:

Lakeside Developments 2017 Ltd

Stage 5

DESIGNER: LYK

CHECKED: KR

REVISION: 2

DATE: 22/07/2020

PROJECT: HAM2019-0062

TITLE: Primary and Secondary Consolidation of Soft Soil Layers - Building Load

1. Consolidation Settlement (Terzaghi)

Exist Fill Density: 16 kN/m³
 Silt Density (Saturated): 16 kN/m³
 Peat Density (Saturated): 12 kN/m³
 Surcharge Density: 18 kN/m³
 Additional surcharge load: 0 kN/m²

Layer	Original Ground RL (mAHD)	Water Table RL (mAHD)	Surcharge Top RL (mAHD)	Exist Fill Thickness (m)	Soft Soil Thickness (m)	Base Fill RL (mAHD)	Base Soft Soil RL (mAHD)	Mid-Point Soft Soil RL (mAHD)	Surcharge Height (m)	Initial Eff Stress (kPa)	Applied Surcharge (kPa)	Comp Index C _c	Recomp. Index C _r	Initial Void Ratio e ₀	Exist Over Consol. (kPa)	Δe	Consol Settlement (m)	t ₉₀ (m)	Cons Coeffi Cv (m ² /year)	Drainage path (1 or 2 way)	Time t ₉₀ consol (year)	Time t ₉₀ consol Days
MP09	8	4.5	8	3	1	5	4	4.5	0	56	10	0.25	0.018	1.125	0	-0.0178	0.008	0.008	0.75	1	1.131	412.693
MP08	8	4.5	8	3	0.6	5	4.4	4.7	0	52	10	0.43	0.018	1.125	0	-0.0331	0.009	0.008	0.75	1	0.407	148.570
MP07	8	4.5	8	3	0.6	5	4.4	4.7	0	54	0	6.5	0.75	10	0	0.0000	0.000	0.000	1.5	1	0.204	74.285
Total																						

2. Mesri Creep Settlement - (Mesri et al (1994) and Mesri & Ajlouni (2007))

Assumed C_v/C_c = 0.04
 Design Period, t = 50 yr
 Future Load, Δσ = 10 kPa
 Soil: Silt
 Peat: 0.07